Execution Plan
31.01.2026

CIVIL ENGINEERING DEPARTMENT
NAGPUR DIVISION
CENTRAL RAILWAY

NGP Division Track Renewal Target 2025-2026

SN	Items	Unit	Balance Scope as on 01.04.25	Target from HQ	Sr.DEN(N)NGP		Sr.DEN(C)NGP		Sr.DEN(S)NGP	
					Scope	Target	Scope	Target	Scope	Target
1	TRR(P)	Tkm	220.183	126	36.984	9.735	48.387	18.909	134.812	105.214
2	TSR(P)	Tkm	155.277	92	40.566	16.261	44.553	29.519	70.158	51.078
3	TRR(S)	Tkm	19.048	35	1.548	1.548	0	0	17.5	17.5
4	TSR(S)	Tkm	1.548	4	1.548	1.548	0	0	0	0
	CTR(P+S)	Tkm	198.028	128.5	40.323	14.546	46.47	24.214	111.235	86.896
5	Ballast supply	Lakh.Cum	5.2	2.0	2.2	0.8	1.1	0.4	1.8	0.8
6	Ballast insertion	Lakh.Cum	10.9	2.0	2.8	0.5	3.2	0.6	4.9	0.9
7	Deep screening of T/out by machine	Nos	237	201	19	16	74	63	144	122
8	Deep screening of Plain Track by machine	Tkm	43.707	98	2.642	2.642	30.232	28.232	10.833	8.36
9	Shoulder Ballast cleaning	Tkm	496.923	250	149.831	76	133.362	67	213.73	107
10	Formation Treatment	Tkm	37.23	10	4.2	0	22.09	10	10.94	0
11	TBTR	Nos	38	57	0	0	0	0	38	38
12	TFR	Tkm	429.535	354	220.899	181.927	94.354	79.093	114.282	95.679
13	TWR	Tkm	2	2	1	1	0	0	1	1
14	TTR									
a)	TTR(FS+CS+CMSC)- 1 in 8.5	Nos	70	47	0	0	21	15	49	32
b)	TTR(FS+CS+CMSC)- 1 in 12	Nos	19	3	0	0	1	1	0	2
c)	TTR(FS+TWS+WCMSC)- 1 in 8.5	Nos	58	36	25	27	25	24	5	5
d)	TTR(FS+TWS+WCMSC)- 1 in 12	Nos	21	41	2	13	2	2	6	6
e)	Special Layout	Nos	5	5	0	0	5	5	0	0
f)	CS+CMSC	Nos	0	0	0	0	0	0	0	0
g)	CS (1 in 12)	Nos	0	9	0	3	0	3	0	3
h)	CS (1 in 8.5)	Nos	0	6	0	2	0	2	0	2
i)	CMSC (1 in 12)	Nos	0	87	0	25	0	30	0	32
j)	CMSC (1 in 8.5)	Nos	0	31	0	10	0	10	0	11
k)	DS	Nos	27	14	8	4	16	8	3	2
l)	TWS(1 in 12)	Nos	169	118	55	39	48	29	66	50
m)	TWS(1 in 8.5)	Nos	43	21	7	3	23	11	13	7
n)	WCMSC(1 in 12)	Nos	525	94	149	0	170	30	206	64
o)	WCMSC(1 in 8.5)	Nos	76	44	22	0	29	19	25	25
p)	TTR(TSR)(1 in 12)	Nos	343	130	99	38	115	44	129	48
q)	TTR(TSR)(1 in 8.5)	Nos	104	100	19	19	49	45	36	36
	Total	Eq units	611.5	358	146.25	90	212.5	132	220.75	136
15	Rectification of defective layout in yards	No of yards	3	3	0	0	2	2	1	1
16	Removal of of PSR	Nos	1	1	0	0	1	1	0	0
17	Relaxation of PSRs	Nos	0	0	0	0	0	0	0	0
18	Raising of sectional speed	Route km	0	0	0	0	0	0	0	0
19	Raising of loop line speed to 30 kmph	Route km	0	0	0	0	0	0	0	0
20	Installation of way side Lubricators	Nos	299	385	165	165	64	64	70	70
21	LWR Through yards	No of yards		5						
22	Total scrap	MT	9359	9359	3120	3120	3120	3120	3120	3120

Progress of Important Track Renewal Items-NGP division as on 31.01.2026

SN	Item Name	Unit	Scope as on 01.04.2025	Target-2025-2026	Target-upto the month	Jan-26				Cum progress				%age Progress of Target	
						North	Central	South	Total	North	Central	South	Total	Prop	Overall
1	**TRR(P)**	Tkm (Total)	220.183	126	**105**	**2.86**	**7.15**	**9.79**	**19.8**	**8.32**	**17.16**	**64.22**	**89.7**	**85**	**71**
	I)52KG	Tkm				0	0	0	**0**	0	0	0	**0**		
	II)60KG	Tkm				2.86	7.15	9.79	**19.8**	8.32	17.16	64.22	**89.7**		
2	**TSR(P)**	Tkm	155.277	92	**77**	6.22	3.85	14.49	**24.56**	23.813	12.86	30.62	**67.293**	**88**	**73**
3	**TRR(S)**	Tkm (Total)	19.048	35	**29**	**0**	**0**	**13.55**	**13.55**	**8.886**	**4.066**	**24.25**	**37.202**	**128**	**106**
	I)52KG	Tkm				0	0	0.6	**0.6**	0	0	7.55	**7.55**		
	II)60KG	Tkm				0	0	12.95	**12.95**	8.886	4.066	16.7	**29.652**		
4	**TSR(S)**	Tkm	1.548	4	**3**	0	0	0	**0**	0.745	0	3.3	**4.045**	**121**	**101**
5	**CTR(P+S)**	Unit	198.028	128.500	**107**	4.540	5.500	18.915	**28.955**	20.882	17.043	61.195	**99.120**	**93**	**77**
6	**Ballast supply**	Cum		**200000**	**166667**	0	2750	12974	**15724**	70251	46580	38830	**155661**	**93**	**78**
7	**Ballast insertion**	Cum		**200000**	**166667**	8225	3045	8575	**19845**	55160	58765	69230	**183155**	**110**	**92**
8	**Deep screening of plain track**	Tkm (Total)	43.707	98	**82**	**6.82**	**10.416**	**3.52**	**20.756**	**25.043**	**26.906**	**56.836**	**108.785**	**133**	**111**
	I) By BCM	Tkm				0	7.066	0.62	**7.686**	0.63	14.196	48.131	**62.957**		
	II) By Manually	Tkm				6.82	3.35	2.9	**13.07**	24.413	12.71	8.705	**45.828**		
9	**Deep screening of T/out**	Nos (Total)	237	201	**168**	**0**	**0**	**8**	**8**	**32**	**58**	**127**	**217**	**130**	**108**
	I) By BCM	Nos				0	0	0	**0**	0	1	72	**73**		
	Ii) T-28	Nos				0	0	8	**8**	20	0	27	**47**		
	Iil) By Manually	Nos				0	0	0	**0**	12	57	28	**97**		
10	**Shoulder Ballast Cleaning**	Tkm (Total)	496.923	250	**208**	**0**	**0**	**0**	**0**	**0**	**72.56**	**48.66**	**121.22**	**58**	**48**
	I) By SBCM	Tkm							**0**	0	72.56	48.66	**121.22**		
	II) By Manually	Tkm							**0**	0	0	0	**0**		
11	**TFTR**	Tkm	37.23	10	**8**	0	3.533	0	**3.533**	0	6.073	16.513	**22.586**	**271**	**226**
12	**TBTR**	Nos	38	57	**48**	0	0	0	**0**	0	0	0	**0**	**0**	**0**
13	**TFR**	Tkm	429.535	354	**295**	3	0	0.738	**3.738**	45.188	37.55	14.923	**97.661**	**33**	**28**
14	**TWR**	Tkm	2	2	**2**	0	0	0	**0**	1	0	1	**2**	**120**	**100**
15	**TTR**				**0**				**0**	0	0	0	**0**		
a)	**TTR(FS+CS+CMSC)- 1 in 8.5**	**Nos**	70	47	**39**	0	0	3	**3**	1	3	20	**24**	**61**	**51**
b)	**TTR(FS+CS+CMSC)- 1 in 12**	**Nos**	19	3	**3**	0	0	8	**8**	40	0	23	**63**	**2520**	**2100**
c)	**TTR(FS+TWS+WCMSC)- 1 in 8.5**	**Nos**	58	36	**30**	0	0	0	**0**	0	0	0	**0**		
d)	**TTR(FS+TWS+WCMSC)- 1 in 12**	**Nos**	21	41	**34**	0	0	0	**0**	0	0	0	**0**	**0**	**0**
e)	**Special Layout**	**Nos**	5	5	**4**	0	0	0	**0**	0	1	0	**1**	**24**	**20**
f)	**CS+CMSC**	**Nos**	0	0	**0**	0	0	0	**0**	0	0	0	**0**		
g)	**CS (1 in 12)**	**Nos**	0	9	**8**	0	0	0	**0**	4	0	8	**12**		
h)	**CS (1 in 8.5)**	**Nos**	0	6	**5**	0	1	0	**1**	0	5	5	**10**		
i)	**CMSC (1 in 12)**	**Nos**	0	87	**73**	2	8	3	**13**	36	42	56	**134**		
j)	**CMSC (1 in 8.5)**	**Nos**	0	31	**26**	1	1	0	**2**	7	14	6	**27**		

Progress of Important Track Renewal Items-NGP division as on 31.01.2026

SN	Item Name	Unit	Scope as on 01.04.2025	Target-2025-2026	Target-upto the month	Jan-26				Cum progress				%age Progress of Target	
						North	Central	South	Total	North	Central	South	Total	Prop	Overall
k)	DS	Nos	27	14	12	0	0	1	1	5	0	7	12	103	86
l)	TWS(1 in 12)	Nos	169	118	98	1	0	25	26	38	8	57	103	105	87
m)	TWS(1 in 8.5)	Nos	43	21	18	0	0	0	0	8	3	8	19	109	90
n)	WCMSC(1 in 12)	Nos	525	94	78	0	6	0	6	0	15	0	15	24	20
o)	WCMSC(1 in 8.5)	Nos	76	44	37	0	0	0	0	0	2	2	4	55	45
p)	TTR(TSR)(1 in 12)	Nos	343	130	108	0	0	0	0	3	11	2	16	15	12
q)	TTR(TSR)(1 in 8.5)	Nos	104	100	83	0	0	0	0	0	10	0	10	12	10
	Total	Eq units	611.5	358	298	1	4	18.25	23.25	67.00	37.75	81.25	186.00	62	52
15	Rectification of defective layout in yards	No of yards	3	3	3	0	0	0	0	1	2	1	4	160	133
16	Removal of of PSR	Nos	1	1	1	0	0	0	0	0	0	1	1	120	100
17	Relaxation of PSRs	Nos	0	0	0	0	0	0	0	1	0	0	1		
18	Raising of sectional speed	Route km	0	0	0	0	0	0	0	0	0	0	0		
19	Raising of loop line speed to 30 kmph	Route km	0	0	0	0	0	0	0	0	0	0	0		
20	Installation of way side Lubricators	Nos	299	385	321	0	0	0	0	0	0	0	0	0	0
21	LWR Through yards	No of yards	0	5	4	0	0	0	0	0	0	0	0	0	0
22	Total scrap	MT	9359	9359	7799	145.822	636.43	190.932	973.184	3090.927	2591.050	1728.31	7410.29	95	79

TRR(P)-2025-2026

SN	Sr.DEN	ADEN	CPWI	Road/Lines				TRR(P)- TKM				Remarks
				UP	DN	SL/Branch line	Loop lines	Total sanctioned scope of TRR(P) as on 01.04.2025	TRR(P) in EP-2025-2026	Jan-26	Cummulative Progress	
1	Sr.DEN (N)NGP	BZU	KQE	0	0	0	5.153	5.153	0.742	0	1.04	
2			GDYA	0	0	0	3.599	3.599	0.914	0	0	
3			BZU	0	0.897	0	8.57	9.467	0.897	0	1.56	
		ADEN BZU		0	0.897	0	17.322	18.219	2.553	0	2.6	
4		AMF	JNO	0	0	0	0	0	0	0	0	
5			AMF	0	0	5	3.198	8.198	5	0	0	
6			MTY	0	0	0	3.039	3.039	0.782	0.78	1.3	
7			NRKR	0	1.4	0	6.128	7.528	1.4	2.08	4.42	
		ADEN AMF		0	1.4	5	12.365	18.765	7.182	2.86	5.72	
Sr.DEN(N)NGP				0	2.297	5	29.687	36.984	9.735	2.86	8.32	
8	Sr.DEN (Ctl)NGP	KATL	WOC	0	0	5.637	0	5.637	5.637	1.3	5.2	
9			KATL	0.258	1.512	0	3.724	5.494	1.77	0.26	2.6	
10			KSWR	0	0.3	3.1	8.752	12.152	3.4	3.9	3.9	
		ADEN KATL		0.258	1.812	8.737	12.476	23.283	10.807	5.46	11.7	
11		(S)NGP	NGP	0	5.11	0	12.261	17.371	5.11	0	3.77	
12			BTBR	0	0	2	2.902	4.902	2	0	0	
13			SEGM	0	0	0	2.831	2.831	0.992	0	0	
14			AQ	0	0	0	0	0	0	1.69	1.69	
		ADEN (S)NGP		0	5.11	2	17.994	25.104	8.102	1.69	5.46	
Sr.DEN(CTL)NGP				0.258	6.922	10.737	30.47	48.387	18.909	7.15	17.16	
15	Sr.DEN (S)NGP	WR	WR	27.335	2.9	0	1.58	31.815	30.24	0.52	8.58	
16			PLO	19.296	0	0	0	19.296	19.296	1.04	20.02	
17			CND	0.452	0	0	0	0.452	0.452	0	0	
		ADEN WR		47.083	2.9	0	1.58	51.563	49.988	1.56	28.6	
18		WRR	HGT	3.427	0	0	0	3.427	3.427	0.26	0.26	
19			WRR	0.1	18.879	0	5.46	24.439	18.979	5.33	17.938	
20			WUN	0	0	0	0	0	0	0	1.04	
		ADEN WRR		3.527	18.879	0	5.46	27.866	22.406	5.59	19.238	
21		BPQ	BUX	3.75	5	15.1	3.47	27.32	19.25	2.64	12.74	
22			CD	6.84	1.06	10.013	10.15	28.063	13.57	0	3.64	
		ADEN BPQ		10.59	6.06	25.113	13.62	55.383	32.82	2.64	16.38	
Sr.DEN(S)NGP				61.2	27.839	25.113	20.66	134.812	105.214	9.79	64.218	
NGP division G. Total				61.458	37.058	40.85	80.817	220.183	133.858	19.8	89.698	

Position of Rail unloaded & Balance under SSE/Incharge for F.Y. 25-26 as on 24.01.2026													
Sr.DEN/DEN Wise	SSE(P.way)	RD	Balance as on 01.04.2025	Rail supplied after 01.04.2025	Rail Supplied Sr. DEN wise	Cumm.TRR Done (In TKM)	Cumm.TRR Done (In TKM)	Balance (In TKM)	Balance Sr. DEN wise (In TKM)	TRR Done-JAN-26			Remarks
										10.01.26	20.01.26	31.01.26	
Sr.DEN(N)NGP	KQE	UP	0	0.26	8.32	8.32	0.26	0	0	0	0	0	
		DN	0	0.78			0.78	0		0	0	0	
	GDYA	UP	0	0			0	0		0	0	0	
		DN	0	0			0	**0**		0	0	0	
	BZU	Yard	0	0			0	0		0	0	0	
		UP	0	0			0	0		0	0	0	
		DN	0	1.56			1.56	**0**		0	0	0	
	AMF	UP	0	0			0	0		0	0	0	
		DN	0	0			0	0		0	0	0	
	MTY	UP	0	0			0	0		0	0	0	
		DN	0	0.78			0.78	0		0	0	0.78	
		Yard	0	0.52			0.52	0		0	0	0	
	NRKR	UP	0	0.78			0.78	0		0	0	0	
		DN	0	1.56			1.56	0		1.56	0	0	
		Yard	0	2.08			2.08	0		0	0	0.52	
Sr.DEN(CTL)NGP	KATL	UP	0.26	0.26	17.42	17.16	0.52	0	0.26	0	0	0	
		DN	0	2.08			2.08	0		0	0	0.26	
	KSWR	UP	0	0			0	0		0	0	0	
		Yard	0	0.78			0.78	0		0.78	0	0	
		DN	0	3.38			3.12	**0.26**		0.91	1.82	0.39	
	WOC	SL	0	5.2			5.2	0		1.3	0	0	
	AQ	Yard	0	2.6			2.6	0		0.91	0.26	0.52	
	NGP	UP	0	0			0	0		0	0	0	
		DN	2.34	0			2.34	0		0	0	0	
		Yards	0	0.52			0.52	0		0	0	0	
	BTBR	UP	0	0			0	0		0	0	0	
		DN	0	0			0	0		0	0	0	
	SEGM	UP	0	0			0	0		0	0	0	
		DN	0	0			0	0		0	0	0	
Sr.DEN(South)NGP	CD	UP	3.64	0	70.2	64.22	3.64	**0**	5.98	0	0	0	
		DN	0	0			0	0		0	0	0	
		SL	2.6	0			0	**2.6**		0	0	0	
	WRR	UP-for Tout	0	0			0	0		0	0	0	
		DN	0	17.94			17.94	0		1.56	2.99	0.78	
	WUN	SL	0	1.04			1.04	0		0	0	0	
	HGT	UP	0	0			0	0		0	0	0	
		DN	0	0.26			0.26	0		0	0	0.26	
	CND	UP	0	0			0	0		0	0	0	
		DN	0	0			0	0		0	0	0	
	PLO	UP	5.2	14.82			20.02	**0**		0	1.04	0	
		DN	0	0.52			0.52	**0**		0	0	0	
	WR	UP	0	3.38			3.38	0		0.52	0	0	
		DN	4.68	0			4.68	0		0	0	0	
	BUX	UP	0	0			0	0		0	0	0	
		SL	0	15.86			12.74	**3.12**		0	0.82	1.82	
		DN	0.26	0			0	**0.26**		0	0	0	
Total			18.98	76.96	95.94	89.70	89.7	6.24	6.24	7.54	6.93	5.33	
							Cumm TRR			TRR Done-JAN-26			
							89.70			19.8			

TSR(P)-2025-2026

SN	Sr.DEN	ADEN	CPWI	Road/Line				TSR(P)- TKM				Remarks
				UP	DN	SL/Branch line	Loop lines	Total sanctioned scope of TSR(P) as on 01.04.2025	TSR(P) in EP-2025-2026	Jan-26	Cummulative Progress	
1	Sr.DEN (N)NGP	BZU	KQE	0	0	0	5.153	5.153	0.742	1.064	5.064	
2			GDYA	0	0	0	3.599	3.599	0.914	1.214	1.614	
3			BZU	3.229	0	0	8.57	11.799	6.203	2.202	6.764	
		ADEN BZU		3.229	0	0	17.322	20.551	7.859	4.48	13.442	
4		AMF	JNO	0	0	0	0	0	0	0	0	
5			AMF	0	0	5	3.228	8.228	5	0.2	0.3	
6			MTY	0.52	2.1	0	3.883	6.503	3.402	1.02	8.511	
7			NRKR	0	0	0	5.284	5.284	0	0.52	1.56	
		ADEN AMF		0.52	2.1	5	12.395	20.015	8.402	1.74	10.371	
Sr.DEN(N)NGP				3.749	2.1	5	29.717	40.566	16.261	6.22	23.813	
8	Sr.DEN (Ctl)NGP	KATL	WOC	0	0	0	0	0	0	0	0	
9			KATL	0	0	0	3.724	3.724	0	0.35	0.35	
10			KSWR	0	0	0	8.752	8.752	0	0.9	4.9	
		ADEN KATL		0	0	0	12.476	12.476	0	1.25	5.25	
11		(S)NGP	NGP	3.2	5.2	0	6.3	14.7	12.249	0.7	4.71	
12			BTBR	2.55	2.25	2	1.007	7.807	6.8	0.5	1	
13			SEGM	0	8.578	0	0.992	9.57	10.47	0	0	
14			AQ	0	0	0	0	0	0	1.4	1.9	
		ADEN (S)NGP		5.75	16.028	2	8.299	32.077	29.519	2.6	7.61	
Sr.DEN(CTL)NGP				5.75	16.028	2	20.775	44.553	29.519	3.85	12.86	
15	Sr.DEN (S)NGP	WR	WR	0	0	0	1.58	1.58	1.58	0.1	0.22	
16			PLO	0	0	0	0	0	0	0	1.15	
17			CND	0	0	0	0	0	0	2.5	2.5	
		ADEN WR		0	0	0	1.58	1.58	1.58	2.6	3.87	
18		WRR	HGT	0	0	0	0	0	0	0	0	
19			WRR	5.6	5.588	0	5.46	16.648	11.188	6.45	7.6	
20			WUN	0	0	0	0	0	0	0	0	
		ADEN WRR		5.6	5.588	0	5.46	16.648	11.188	6.45	7.6	
21		BPQ	BUX	8	4.867	15.1	3.47	31.437	27.967	5.44	18.4	
22			CD	0.33	0	10.013	10.15	20.493	10.343	0	0.75	
		ADEN BPQ		8.33	4.867	25.113	13.62	51.93	38.31	5.44	19.15	
Sr.DEN(S)NGP				13.93	10.455	25.113	20.66	70.158	51.078	14.49	30.62	
NGP division G. Total				23.429	28.583	32.113	71.152	155.277	96.858	24.56	67.293	

TSR Planning- 2025-2026

SN	Year of inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	Type of Work	Sanction on basis	Road	From	To	Total length	Balance as on 1.04.2025 (TSR)	EP 25-26 TSR(P) by Manual	EP 25-26 TSR(P) by Machine	Remarks
TSR(P) patches on Main line																
	2025-2026	NGP	A	N	BZU	ET-NRKR	TSR(P)	Condition	UP	834.98	835.32	0.34	0.34	0.34		Tunnels
	2025-2026	NGP	A	N	BZU	ET-NRKR	TSR(P)	Condition	UP	835.44	835.692	0.252	0.252	0.252		Tunnels
	2025-2026	NGP	A	N	BZU	ET-NRKR	TSR(P)	Condition	UP	836.2	836.387	0.187	0.187	0.187		Tunnels
	2025-2026	NGP	A	N	BZU	ET-NRKR	TSR(P)	Condition	UP	836.7	836.795	0.095	0.095	0.095		Tunnels
	2025-2026	NGP	A	N	BZU	ET-NRKR	TSR(P)	Condition	UP	839.58	840.135	0.555	0.555	0.555		Tunnels
	2025-2026	NGP	A	N	BZU	ET-NRKR	TSR(P)	Condition	UP	850.5	852.3	1.8	1.8	1.8		PF-BZU yard
	2024-2025	NGP	A	N	MTY	ET-NRKR	TSR	Condition	DN	908	909.5	1.5	1.5	1.5		Ghat section
	2025-2026	NGP	A	N	MTY	ET-NRKR	TSR(P)	Condition	DN	914.6	915.2	0.6	0.6	0.6		Tunnel no.6
	2025-2026	NGP	A	N	MTY	ET-NRKR	TSR(P)	Condition	UP	920.14	920.66	0.52	0.52	0.52		Tunnel no.7
	2025-2026	NGP	D	N	AMF	AMF-CWA	CTR(P)	Planned	SL	889	894	5	5		5	Planned by Contractual portal
Total under DEN(N)NGP												**10.849**	**10.849**	**5.849**	**5**	
	2022-2023	NGP	A	C	NGP	NGP-WR	TSR	CONDITION	DN	814	814.2	0.2	0.2	0.2		Planned manually
	2022-2023	NGP	A	C	NGP	NGP-WR	TSR	CONDITION	UP	814	814.2	0.2	0.2	0.2		Planned manually
	2022-2023	NGP	A	C	NGP	NGP-WR	TSR	CONDITION	UP	832	835	3	3	3		Planned manually
	2024-2025	NGP	A	C	NGP	NGP-WR	TSR	Condition	DN	822	824	2	2		2	
	2025-2026	NGP	A	C	NGP	NGP-WR	TSR(P)	Condition	DN	819	822	3	3		3	
	2020-2021	NGP	A	C	BTBR	NGP-WR	TSR	CONDITION	DN	805.00	806.00	1.00	1	1		Planned manually
	2025-2026	NGP	A	C	BTBR	NGP-WR	TSR(P)	Condition	UP	808	808.6	0.6	0.6		0.6	
	2025-2026	NGP	A	C	BTBR	NGP-WR	TSR(P)	Condition	UP	808.8	809.35	0.55	0.55		0.55	
	2024-2025	NGP	A	C	BTBR	NGP-WR	TSR	Condition	DN	806	807.25	1.25	1.25		1.25	
	2024-2025	NGP	A	C	BTBR	NGP-WR	TSR	Condition	UP	812.6	814	1.4	1.4		1.4	
	2022-2023	NGP	A	C	SEGM	NGP-WR	TSR	CONDITION	DN	767.5	768.578	1.078	1.078	1.078		Planned manually
	2022-2023	NGP	A	C	SEGM	NGP-WR	TSR	CONDITION	DN	770	771	1	1		1	
	2023-2024	NGP	A	C	SEGM	NGP-WR	TSR	CONDITION	DN	764	766	2	2		2	
	2024-2025	NGP	A	C	SEGM	NGP-WR	TSR	Condition	DN	766	767.5	1.5	1.5		1.5	
	2024-2025	NGP	A	C	SEGM	NGP-WR	TSR	Condition	DN	779.1	780.1	1	1		1	
	2024-2025	NGP	A	C	SEGM	NGP-WR	TSR	Condition	DN	787	788	1	1		1	
	2024-2025	NGP	A	C	SEGM	NGP-WR	TSR	Condition	DN	792	793	1	1		1	
	2023-2024	NGP	D	C	BTBR	BTBR-URR	CTR	GMT	SL	841	843	2	2	2		Planned manually
Total under Sr.DEN(CTL)NGP												**23.778**	**23.778**	**7.478**	**16.3**	
	2023-2024	NGP	A	S	WRR	SEGM-BPQ	TSR	Condition	DN	831	837	6	5.588		5.588	
	2025-2026	NGP	A	S	WRR	SEGM-BPQ	TSR(P)	Condition	UP	831	833	2	2		2	
	2025-2026	NGP	A	S	WRR	SEGM-BPQ	TSR(P)	Condition	UP	834.2	836.8	2.6	2.6		2.6	
	2025-2026	NGP	A	S	WRR	SEGM-BPQ	TSR(P)	Condition	UP	843.00	844.00	1.00	1.00		1.00	
	2024-2025	NGP	A	S	BUX	SEGM-BPQ	TSR	Condition	DN	844	852	8	4.867		4.867	2.5 kms scope balance
	2024-2025	NGP	A	S	BUX	SEGM-BPQ	TSR	Condition	UP	844	852	8	8		8	
	2025-2026	NGP	A	S	CD	SEGM-BPQ	TSR(P)	Condition	UP	870.93	871.26	0.33	0.33		0.33	
	2024-2025	NGP	D	S	BUX	TAE-GGS	CTR	Condition/ Fracture	SL	862.4	874	11.6	11.6		11.6	Planned by Contractual portal
	2024-2025	NGP	D	S	BUX	TAE-GGS	CTR	Condition	SL	874	877.5	3.5	3.5		3.5	Planned by Contractual portal

TSR Planning- 2025-2026

SN	Year of inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	Type of Work	Sanction on basis	Road	From	To	Total length	Balance as on 1.04.2025 (TSR)	EP 25-26 TSR(P) by Manual	EP 25-26 TSR(P) by Machine	Remarks
	2023-2024	NGP	D	S	CD	BPQ-CD fort	CTR	GMT	SL	1241.117	1251.13	10.013	10.013		10.013	Planned by Contractual portal
											Total under DEN(S)NGP	**53.043**	**49.498**	**0**	**49.498**	
											G.Total under Main line	**87.67**	**84.125**	**13.327**	**70.798**	
TSR(P) patches on Loop lines																
	2025-2026	NGP	A	N	KQE	ET-NRKR	CTR(P)	GMT	DOH-CLL	792.035	792.777	0.742	0.742	0.742		
	2025-2026	NGP	A	N	KQE	ET-NRKR	CTR(P)	GMT	KQE-DNCLL	0.022	0.744	0.722	0.722			
	2025-2026	NGP	A	N	KQE	ET-NRKR	CTR(P)	GMT	KRTH-DNLL	755.039	755.728	0.689	0.689			
	2025-2026	NGP	A	N	KQE	ET-NRKR	CTR(P)	GMT	KRTH-UPLL	755.042	755.732	0.69	0.69			
	2025-2026	NGP	A	N	KQE	ET-NRKR	CTR(P)	GMT	POX-UPLL	784.039	784.749	0.71	0.71			
	2025-2026	NGP	A	N	KQE	ET-NRKR	CTR(P)	GMT	TAKU-DNLL	766.039	766.875	0.836	0.836			
	2025-2026	NGP	A	N	KQE	ET-NRKR	CTR(P)	GMT	TAKU-UPLL	767.047	767.811	0.764	0.764			
	2024-2025	NGP	A	N	GDYA	ET-NRKR	CTR(P)	GMT	GDYA YD-UP LL	814.963	815.877	0.914	0.914	**0.914**		
	2025-2026	NGP	A	N	GDYA	ET-NRKR	CTR(P)	GMT	DHQ-DNLL1	829.699	830.618	0.919	0.919			
	2025-2026	NGP	A	N	GDYA	ET-NRKR	CTR(P)	GMT	DHQ-UPLL	829.913	830.783	0.87	0.87			
	2025-2026	NGP	A	N	GDYA	ET-NRKR	CTR(P)	GMT	GDYA-CLL	814.887	815.783	0.896	0.896			
	2025-2026	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	BYS-DNLL	0.047	0.799	0.752	0.752			
	2025-2026	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	BYS-UPLL	0.14	0.871	0.731	0.731			
	2025-2026	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	BZU-UPLL	0.047	1.009	0.962	0.962			
	2024-2025	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	BZU YD-DN LL	0.04	1	0.96	0.96	**0.96**		
	2024-2025	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	BZU YD-DN Loop Line	0.04	0.987	0.947	0.947	**0.947**		
	2024-2025	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	BZU YD-GOODS 1&2	0	0.73	0.73	0.73			
	2024-2025	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	BZU YD-SPUR LINE	0.04	0.4	0.36	0.36			
	2024-2025	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	BZU YD-Shunting Neck	0	1.17	1.17	1.17			
	2024-2025	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	MJY YD-UP Loop 1st	0.04	1.107	1.067	1.067	**1.067**		
	2024-2025	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	MJY YD-UP Loop 2nd	0.04	0.931	0.891	0.891			
	2025-2026	NGP	A	N	AMF	ET-NRKR	CTR(P)	GMT	AMF-DNCLL	0.022	0.99	0.968	0.968			
	2025-2026	NGP	A	N	AMF	ET-NRKR	CTR(P)	GMT	AMF-UPLL	0.12	0.88	0.76	0.76			
	2025-2026	NGP	A	N	AMF	ET-NRKR	CTR(P)	GMT	JKR-DNLL	0.053	0.773	0.72	0.75			
	2025-2026	NGP	A	N	AMF	ET-NRKR	CTR(P)	GMT	JKR-UPLL	0.11	0.86	0.75	0.75			
	2024-2025	NGP	A	N	MTY	ET-NRKR	CTR(P)	GMT	MTY YD-DN Loop Line	0.051	0.784	0.733	0.733			
	2025-2026	NGP	A	N	MTY	ET-NRKR	CTR(P)	GMT	CCD-DNLL	0.224	0.844	0.62	0.62			
	2025-2026	NGP	A	N	MTY	ET-NRKR	CTR(P)	GMT	CCD-UPLL	0.046	0.95	0.904	0.904			
	2024-2025	NGP	A	N	MTY	ET-NRKR	CTR(P)	GMT	MTY YD-UP Loop Line	0.138	0.92	0.782	0.782	**0.782**		
	2024-2025	NGP	A	N	NRKR	ET-NRKR	CTR(P)	GMT	TEO YD-BNKR SDG -1	0	0.391	0.391	0.391			
	2024-2025	NGP	A	N	NRKR	ET-NRKR	CTR(P)	GMT	TEO YD-BNKR SDG -2	0	0.418	0.418	0.418			
	2024-2025	NGP	A	N	NRKR	ET-NRKR	CTR(P)	GMT	TEO YD-DN Loop Line	0.044	0.865	0.821	0.821			
	2024-2025	NGP	A	N	NRKR	ET-NRKR	CTR(P)	GMT	NRKR YD-DN Loop Line	0.044	1.056	1.012	1.012			
	2024-2025	NGP	A	N	NRKR	ET-NRKR	CTR(P)	GMT	NRKR YD-UP LOOP LINE	0.044	0.941	0.897	0.897			
	2024-2025	NGP	A	N	NRKR	ET-NRKR	CTR(P)	GMT	TEO YD-UP LOOP LINE	0.045	0.954	0.909	0.909			
	2024-2025	NGP	A	N	NRKR	ET-NRKR	CTR(P)	GMT	NRKR YD-GDS LOOP LINE	0.04	0.876	0.836	0.836			
	2025-2026	NGP	A	N	NRKR	ET-NRKR	CTR(P)	GMT	PAR-DNLL	0.046	0.89	0.844	0.844			
											Total under DEN(N)NGP	**29.687**	**29.717**	**5.412**	**0**	
	2024-2025	NGP	A	C	KATL	NRKR-NGP	CTR(P)	GMT	KATL YD-DN loop line	0	0.855	0.855	0.855			

TSR Planning- 2025-2026

SN	Year of inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	Type of Work	Sanction on basis	Road	From	To	Total length	Balance as on 1.04.2025 (TSR)	EP 25-26 TSR(P) by Manual	EP 25-26 TSR(P) by Machine	Remarks
	2024-2025	NGP	A	C	KATL	NRKR-NGP	CTR(P)	GMT	KATL YD-UP loop line	0.04	0.822	0.782	0.782			
	2024-2025	NGP	A	C	KATL	NRKR-NGP	CTR(P)	GMT	KATL YD-Goods sdg 1	0	0.757	0.757	0.757			
	2024-2025	NGP	A	C	KATL	NRKR-NGP	CTR(P)	GMT	KATL YD-Goods sdg 2	0	0.649	0.649	0.649			
	2024-2025	NGP	A	C	KATL	NRKR-NGP	CTR(P)	GMT	KATL YD-Goods sdg 3	0	0.326	0.326	0.326			
	2024-2025	NGP	A	C	KATL	NRKR-NGP	CTR(P)	GMT	KATL YD-Shunting Neck	0	0.201	0.201	0.201			
	2024-2025	NGP	A	C	KATL	NRKR-NGP	CTR(P)	GMT	KATL YD-T W siding	0	0.154	0.154	0.154			
	2024-2025	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	GNQ-DN loop line	0.04	1.05	1.01	1.01			
	2024-2025	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	GNQ-UP loop line	0.04	0.878	0.838	0.838			
	2024-2025	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	GNQ-UP Goods loop	0	0.954	0.954	0.954			
	2024-2025	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	KSWR-UP loop line	0.06	0.807	0.747	0.747			
	2024-2025	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	KSWR YD-DN loop line	0.04	0.85	0.81	0.81			
	2024-2025	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	KSWR YD-ISPAT Siding	0	0.828	0.828	0.828			
	2024-2025	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	KOHL YD-UP loop line	0.05	0.947	0.897	0.897			
	2024-2025	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	KOHL YD-DN loop line	0.115	0.977	0.862	0.862			
	2025-2026	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	BWRA-DNLL	0.045	0.995	0.95	0.95			
	2025-2026	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	BWRA-UPLL	0.045	0.901	0.856	0.856			
	2024-2025	NGP	A	C	NGP	NGP-WR	CTR(P)	GMT	KRI YD-Common loop	0.177	0.995	0.818	0.818			
	2024-2025	NGP	A	C	NGP	NGP-WR	CTR(P)	GMT	AQ YD-DN loop	0.076	0.838	0.762	0.762	0.762		
	2024-2025	NGP	A	C	NGP	NGP-WR	CTR(P)	GMT	KRI YD-Goods loop line	0	0.774	0.774	0.774			
	2024-2025	NGP	A	C	NGP	NGP-WR	CTR(P)	GMT	AQ YD-UP loop line	0.046	0.807	0.761	0.761	0.761		
	2024-2025	NGP	A	C	NGP	NGP-WR	CTR(P)	GMT	KRI YD-UP loop line	0.051	0.91	0.859	0.859			
	2024-2025	NGP	A	C	NGP	NGP-WR	CTR(P)	GMT	AQ YD-local line 01	831.764	834.09	2.326	2.326	2.326		
	2024-2025	NGP	A	C	BTBR	NGP-WR	CTR(P)	GMT	BTBR YD-UP Passenger loop DN Branch 1	0.158	1.165	1.007	1.007			
	2024-2025	NGP	A	C	SEGM	NGP-WR	CTR(P)	GMT	SEGM YD-Commom loop line	0.11	1.102	0.992	0.992	0.992		
											Total under Sr.DEN(CTL)NGP	**20.775**	**20.775**	**4.841**	**0**	
	2024-2025	NGP	A	S	WR	WR-BD	CTR	GMT	WR-RD-1	0.00	1.58	1.58	1.58	1.58		
	2024-2025	NGP	A	S	WRR	SEGM-BPQ	CTR	GMT	CKNI-DN LL	0.00	0.89	0.89	0.89			
	2024-2025	NGP	A	S	WRR	SEGM-BPQ	CTR	GMT	WRR-DN LL	0.00	0.92	0.92	0.92			
	2024-2025	NGP	A	S	WRR	SEGM-BPQ	CTR	GMT	MJRI-DN LL	0.00	1.25	1.25	1.25			
	2024-2025	NGP	A	S	WRR	SEGM-BPQ	CTR	GMT	WRR-UP LL	0.00	1.14	1.14	1.14			
	2024-2025	NGP	A	S	WRR	SEGM-BPQ	CTR	GMT	MJRI-UP LL	0.00	1.26	1.26	1.26			
	2025-2026	NGP	A	S	BUX	SEGM-BPQ	CTR(P)	GMT	BUX-DNLL	0.03	0.90	0.87	0.87			
	2025-2026	NGP	A	S	BUX	SEGM-BPQ	CTR(P)	GMT	BUX-UPLL	0.04	0.88	0.84	0.84			
	2024-2025	NGP	A	S	BUX	SEGM-BPQ	CTR	GMT	TAE-UPLL	0.04	0.86	0.82	0.82			
	2024-2025	NGP	A	S	BUX	SEGM-BPQ	CTR	GMT	TAE-DNLL	0.04	0.98	0.94	0.94			
	2025-2026	NGP	A	S	CD	SEGM-BPQ	CTR(P)	GMT	BUPH-DNLL-1	0.00	1.10	1.10	1.10			
	2025-2026	NGP	A	S	CD	SEGM-BPQ	CTR(P)	GMT	BUPH-UPLL	0.05	1.11	1.06	1.06			
	2025-2026	NGP	A	S	CD	SEGM-BPQ	CTR(P)	GMT	CPW-CLL	0.10	0.79	0.69	0.69			
	2025-2026	NGP	A	S	CD	SEGM-BPQ	CTR(P)	GMT	CPW-UPLL	0.15	0.80	0.65	0.65			
	2025-2026	NGP	A	S	CD	SEGM-BPQ	CTR(P)	GMT	VVKN-DNLL	0.10	0.89	0.79	0.79			
	2024-2025	NGP	A	S	CD	SEGM-BPQ	CTR	GMT	CD-COMMON LOOP LINE	876.15	877.20	1.05	1.05			
	2024-2025	NGP	A	S	CD	SEGM-BPQ	CTR	GMT	CD-DN LOOP LINE	876.22	877.14	0.92	0.92			
	2024-2025	NGP	A	S	CD	SEGM-BPQ	CTR	GMT	BPQ-GL-1	0.12	1.14	1.03	1.03			

TSR Planning- 2025-2026

SN	Year of inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	Type of Work	Sanction on basis	Road	From	To	Total length	Balance as on 1.04.2025 (TSR)	EP 25-26 TSR(P) by Manual	EP 25-26 TSR(P) by Machine	Remarks
	2024-2025	NGP	A	S	CD	SEGM-BPQ	CTR	GMT	BPQ_GL-2	0.12	0.86	0.74	0.74			
	2024-2025	NGP	A	S	CD	SEGM-BPQ	CTR	GMT	BPQ-GL-3	0.04	0.76	0.72	0.72			
	2024-2025	NGP	A	S	CD	SEGM-BPQ	CTR	GMT	BPQ-GL-4	0.05	0.76	0.70	0.70			
	2024-2025	NGP	A	S	CD	SEGM-BPQ	CTR	GMT	CD-UP LOOP LINE	876.40	877.10	0.70	0.70			
											Total under DEN(S)NGP	**20.66**	**20.66**	**1.58**	**0.00**	
											G.Total under Loop lines	**71.12**	**71.15**	**11.83**	**0.00**	
											G TOTAL	**158.79**	**155.28**	**25.16**	**70.80**	
														95.958		

TSR Planning- 2025-2026

SN	Year of inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	Type of Work	Sanction on basis	Road	From	To	Total length	Balance as on 1.04.2025 (TSR)	EP 25-26 TSR(P) by Manual	EP 25-26 TSR(P) by Machine	Remarks
TSR(P) patches on Main line																
	2022-2023	NGP	A	C	NGP	NGP-WR	TSR	CONDITION	DN	814	814.2	0.2	0.2	0.2		Planned manually
	2022-2023	NGP	A	C	NGP	NGP-WR	TSR	CONDITION	UP	814	814.2	0.2	0.2	0.2		Planned manually
	2022-2023	NGP	A	C	NGP	NGP-WR	TSR	CONDITION	UP	832	835	3	3	3		Planned manually
	2024-2025	NGP	A	C	NGP	NGP-WR	TSR	Condition	DN	822	824	2	2		2	
	2025-2026	NGP	A	C	NGP	NGP-WR	TSR(P)	Condition	DN	819	822	3	3		3	
	2020-2021	NGP	A	C	BTBR	NGP-WR	TSR	CONDITION	DN	805.00	806.00	1.00	1	1		Planned manually
	2025-2026	NGP	A	C	BTBR	NGP-WR	TSR(P)	Condition	UP	808	808.6	0.6	0.6		0.6	
	2025-2026	NGP	A	C	BTBR	NGP-WR	TSR(P)	Condition	UP	808.8	809.35	0.55	0.55		0.55	
	2024-2025	NGP	A	C	BTBR	NGP-WR	TSR	Condition	DN	806	807.25	1.25	1.25		1.25	
	2024-2025	NGP	A	C	BTBR	NGP-WR	TSR	Condition	UP	812.6	814	1.4	1.4		1.4	
	2022-2023	NGP	A	C	SEGM	NGP-WR	TSR	CONDITION	DN	767.5	768.578	1.078	1.078	1.078		Planned manually
	2022-2023	NGP	A	C	SEGM	NGP-WR	TSR	CONDITION	DN	770	771	1	1		1	
	2023-2024	NGP	A	C	SEGM	NGP-WR	TSR	CONDITION	DN	764	766	2	2		2	
	2024-2025	NGP	A	C	SEGM	NGP-WR	TSR	Condition	DN	766	767.5	1.5	1.5		1.5	
	2024-2025	NGP	A	C	SEGM	NGP-WR	TSR	Condition	DN	779.1	780.1	1	1		1	
	2024-2025	NGP	A	C	SEGM	NGP-WR	TSR	Condition	DN	787	788	1	1		1	
	2024-2025	NGP	A	C	SEGM	NGP-WR	TSR	Condition	DN	792	793	1	1		1	
	2023-2024	NGP	D	C	BTBR	BTBR-URR	CTR	GMT	SL	841	843	2	2	2		Planned manually
Total under Sr.DEN(CTL)NGP												**23.778**	**23.778**	**7.478**	**16.3**	

Yard wise CTR(P) Planning in Loop lines-2025-2026

Sr No	Year of inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	Yard	Type of Work	Sanction on basis	Road	From	To	Total length	Balance as on 1.04.2025 (CTR)	Yard wise length of TRR	Yard wise sleeper required (Nos)	Remarks
DEN(N)NGP																	
SCOPE IN YARD IMPROVEMENT WORKS																	
1	2024-2025	NGP	A	N	GDYA	ET-NRKR	GDYA	CTR(P)	GMT	GDYA YD-UP LL	814.963	815.877	0.914	0.914	0.914	1517	
2	2024-2025	NGP	A	N	BZU	ET-NRKR	MJY	CTR(P)	GMT	MJY YD-UP Loop 1st	0.04	1.107	1.067	1.067	1.958	3250	
3	2024-2025	NGP	A	N	BZU	ET-NRKR		CTR(P)	GMT	MJY YD-UP Loop 2nd	0.04	0.931	0.891	0.891			
4	2024-2025	NGP	A	N	BZU	ET-NRKR		CTR(P)	GMT	MJY YD-DN Loop Line	0.04	0.987	0.947	0.947	0.947	1572	
5	2024-2025	NGP	A	N	BZU	ET-NRKR	BZU	CTR(P)	GMT	BZU YD-DN LL	0.04	1	0.96	0.96	3.22	5345	
6	2024-2025	NGP	A	N	BZU	ET-NRKR		CTR(P)	GMT	BZU YD-GOODS 1&2	0	0.73	0.73	0.73			
7	2024-2025	NGP	A	N	BZU	ET-NRKR		CTR(P)	GMT	BZU YD-SPUR LINE	0.04	0.4	0.36	0.36			
8	2024-2025	NGP	A	N	BZU	ET-NRKR		CTR(P)	GMT	BZU YD-Shunting Neck	0	1.17	1.17	1.17			
9	2024-2025	NGP	A	N	MTY	ET-NRKR	MTY	CTR(P)	GMT	MTY YD-DN Loop Line	0.051	0.784	0.733	0.733	1.515	2515	
10	2024-2025	NGP	A	N	MTY	ET-NRKR		CTR(P)	GMT	MTY YD-UP Loop Line	0.138	0.92	0.782	0.782			
11	2024-2025	NGP	A	N	NRKR	ET-NRKR	TEO	CTR(P)	GMT	TEO YD-BNKR SDG -1	0	0.391	0.391	0.391	2.539	4215	Availble @ TEO-3500 nos and NRKR=4400 nos
12	2024-2025	NGP	A	N	NRKR	ET-NRKR		CTR(P)	GMT	TEO YD-BNKR SDG -2	0	0.418	0.418	0.418			
13	2024-2025	NGP	A	N	NRKR	ET-NRKR		CTR(P)	GMT	TEO YD-DN Loop Line	0.044	0.865	0.821	0.821			
14	2024-2025	NGP	A	N	NRKR	ET-NRKR		CTR(P)	GMT	TEO YD-UP LOOP LINE	0.045	0.954	0.909	0.909			
15	2024-2025	NGP	A	N	NRKR	ET-NRKR	NRKR	CTR(P)	GMT	NRKR YD-DN Loop Line	0.044	1.056	1.012	1.012	2.745	4557	
16	2024-2025	NGP	A	N	NRKR	ET-NRKR		CTR(P)	GMT	NRKR YD-UP LOOP LINE	0.044	0.941	0.897	0.897			
17	2024-2025	NGP	A	N	NRKR	ET-NRKR		CTR(P)	GMT	NRKR YD-GDS LOOP LINE	0.04	0.876	0.836	0.836			
													Total for yard improvement work	**13.838**	**13.838**	**22971**	
SCOPE OTHER THAN YARD IMPROVEMENT WORKS																	
1	2025-2026	NGP	A	N	KQE	ET-NRKR	KRTH	CTR(P)	GMT	KRTH-DNLL	755.039	755.728	0.689	0.689	1.379	2289	
2	2025-2026	NGP	A	N	KQE	ET-NRKR		CTR(P)	GMT	KRTH-UPLL	755.042	755.732	0.69	0.69			
3	2025-2026	NGP	A	N	KQE	ET-NRKR	TAKU	CTR(P)	GMT	TAKU-DNLL	766.039	766.875	0.836	0.836	1.6	2656	
4	2025-2026	NGP	A	N	KQE	ET-NRKR		CTR(P)	GMT	TAKU-UPLL	767.047	767.811	0.764	0.764			
5	2025-2026	NGP	A	N	KQE	ET-NRKR	KQE	CTR(P)	GMT	KQE-DNCLL	0.022	0.744	0.722	0.722	0.722	1199	
6	2025-2026	NGP	A	N	KQE	ET-NRKR	POX	CTR(P)	GMT	POX-UPLL	784.039	784.749	0.71	0.71	0.71	1179	
7	2025-2026	NGP	A	N	KQE	ET-NRKR	DOH	CTR(P)	GMT	DOH-CLL	792.035	792.777	0.742	0.742	0.742	1232	
8	2025-2026	NGP	A	N	GDYA	ET-NRKR	GDYA	CTR(P)	GMT	GDYA-CLL	814.887	815.783	0.896	0.896	0.896	1487	
9	2025-2026	NGP	A	N	GDYA	ET-NRKR	DHQ	CTR(P)	GMT	DHQ-DNLL1	829.699	830.618	0.919	0.919	1.789	2970	
10	2025-2026	NGP	A	N	GDYA	ET-NRKR		CTR(P)	GMT	DHQ-UPLL	829.913	830.783	0.87	0.87			
11	2025-2026	NGP	A	N	BZU	ET-NRKR	BZU	CTR(P)	GMT	BZU-UPLL	0.047	1.009	0.962	0.962	0.962	1597	
12	2025-2026	NGP	A	N	BZU	ET-NRKR	BYS	CTR(P)	GMT	BYS-DNLL	0.047	0.799	0.752	0.752	1.483	2462	
13	2025-2026	NGP	A	N	BZU	ET-NRKR		CTR(P)	GMT	BYS-UPLL	0.14	0.871	0.731	0.731			
14	2025-2026	NGP	A	N	AMF	ET-NRKR	AMF	CTR(P)	GMT	AMF-DNCLL	0.022	0.99	0.968	0.968	1.728	2868	
15	2025-2026	NGP	A	N	AMF	ET-NRKR		CTR(P)	GMT	AMF-UPLL	0.12	0.88	0.76	0.76			
16	2025-2026	NGP	A	N	AMF	ET-NRKR	JKR	CTR(P)	GMT	JKR-DNLL	0.053	0.773	0.72	0.72	1.47	2440	
17	2025-2026	NGP	A	N	AMF	ET-NRKR		CTR(P)	GMT	JKR-UPLL	0.11	0.86	0.75	0.75			

Yard wise CTR(P) Planning in Loop lines-2025-2026

Sr No	Year of inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	Yard	Type of Work	Sanction on basis	Road	From	To	Total length	Balance as on 1.04.2025 (CTR)	Yard wise length of TRR	Yard wise sleeper required (Nos)	Remarks
18	2025-2026	NGP	A	N	MTY	ET-NRKR	CCD	CTR(P)	GMT	CCD-DNLL	0.224	0.844	0.62	0.62	1.524	2530	
19	2025-2026	NGP	A	N	MTY	ET-NRKR		CTR(P)	GMT	CCD-UPLL	0.046	0.95	0.904	0.904			
20	2025-2026	NGP	A	N	NRKR	ET-NRKR	PAR	CTR(P)	GMT	PAR-DNLL	0.046	0.89	0.844	0.844	0.844	1401	
													Total for other than yard improvement work	15.849	15.849	26310	
													G.Total under DEN(N)NGP section	29.687	29.687	49281	
Sr.DEN(CTL)NGP																	
SCOPE IN YARD IMPROVEMENT WORKS																	
1	2024-2025	NGP	A	C	KATL	NRKR-NGP	KATL	CTR(P)	GMT	KATL YD-DN loop line	0	0.855	0.855	0.855	3.724	6182	
2	2024-2025	NGP	A	C	KATL	NRKR-NGP		CTR(P)	GMT	KATL YD-UP loop line	0.04	0.822	0.782	0.782			
3	2024-2025	NGP	A	C	KATL	NRKR-NGP		CTR(P)	GMT	KATL YD-Goods sdg 1	0	0.757	0.757	0.757			
4	2024-2025	NGP	A	C	KATL	NRKR-NGP		CTR(P)	GMT	KATL YD-Goods sdg 2	0	0.649	0.649	0.649			
5	2024-2025	NGP	A	C	KATL	NRKR-NGP		CTR(P)	GMT	KATL YD-Goods sdg 3	0	0.326	0.326	0.326			
6	2024-2025	NGP	A	C	KATL	NRKR-NGP		CTR(P)	GMT	KATL YD-Shunting Neck	0	0.201	0.201	0.201			
7	2024-2025	NGP	A	C	KATL	NRKR-NGP		CTR(P)	GMT	KATL YD-T W siding	0	0.154	0.154	0.154			
8	2024-2025	NGP	A	C	KSWR	NRKR-NGP	KOHL	CTR(P)	GMT	KOHL YD-UP loop line	0.05	0.947	0.897	0.897	1.759	2920	
9	2024-2025	NGP	A	C	KSWR	NRKR-NGP		CTR(P)	GMT	KOHL YD-DN loop line	0.115	0.977	0.862	0.862			
10	2024-2025	NGP	A	C	KSWR	NRKR-NGP	KSWR	CTR(P)	GMT	KSWR-UP loop line	0.06	0.807	0.747	0.747	2.385	3959	2400 nos sleepers are available
11	2024-2025	NGP	A	C	KSWR	NRKR-NGP		CTR(P)	GMT	KSWR YD-DN loop line	0.04	0.85	0.81	0.81			
12	2024-2025	NGP	A	C	KSWR	NRKR-NGP		CTR(P)	GMT	KSWR YD-ISPAT Siding	0	0.828	0.828	0.828			
13	2024-2025	NGP	A	C	KSWR	NRKR-NGP	GNQ	CTR(P)	GMT	GNQ-DN loop line	0.04	1.05	1.01	1.01	2.802	4651	
14	2024-2025	NGP	A	C	KSWR	NRKR-NGP		CTR(P)	GMT	GNQ-UP loop line	0.04	0.878	0.838	0.838			
15	2024-2025	NGP	A	C	KSWR	NRKR-NGP		CTR(P)	GMT	GNQ-UP Goods loop	0	0.954	0.954	0.954			
16	2024-2025	NGP	A	C	NGP	NGP-WR	NGP	TRR	GMT	NGP YD-DN Goods ML	835.54	837.479	1.939	1.939	5.961	0	
17	2024-2025	NGP	A	C	NGP	NGP-WR		TRR	GMT	NGP YD-DN LOOP GOODS	836	836.85	0.85	0.85			
18	2024-2025	NGP	A	C	NGP	NGP-WR		TRR	GMT	NGP YD-UP Goods ML	835.54	837.747	2.207	2.207			
19	2024-2025	NGP	A	C	NGP	NGP-WR		TRR	GMT	NGP YD-UP Loop GOODS	836	836.965	0.965	0.965			
20	2024-2025	NGP	A	C	NGP	NGP-WR	AQ	CTR(P)	GMT	AQ YD-DN loop	0.076	0.838	0.762	0.762	3.849	6389	
21	2024-2025	NGP	A	C	NGP	NGP-WR		CTR(P)	GMT	AQ YD-UP loop line	0.046	0.807	0.761	0.761			
22	2024-2025	NGP	A	C	NGP	NGP-WR		CTR(P)	GMT	AQ YD-local line 01	831.764	834.09	2.326	2.326			
23	2024-2025	NGP	A	C	NGP	NGP-WR	KRI	CTR(P)	GMT	KRI YD-Common loop	0.177	0.995	0.818	0.818	2.451	4069	
24	2024-2025	NGP	A	C	NGP	NGP-WR		CTR(P)	GMT	KRI YD-Goods loop line	0	0.774	0.774	0.774			
25	2024-2025	NGP	A	C	NGP	NGP-WR		CTR(P)	GMT	KRI YD-UP loop line	0.051	0.91	0.859	0.859			

Yard wise CTR(P) Planning in Loop lines-2025-2026

Sr No	Year of inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	Yard	Type of Work	Sanction on basis	Road	From	To	Total length	Balance as on 1.04.2025 (CTR)	Yard wise length of TRR	Yard wise sleeper required (Nos)	Remarks
26	2024-2025	NGP	A	C	BTBR	NGP-WR	BTBR	CTR(P)	GMT	BTBR YD-UP Passenger loop DN Branch 1	0.158	1.165	1.007	1.007	2.902	1672	
27	2024-2025	NGP	A	C	BTBR	NGP-WR		TRR	GMT	BTBR YD-UP CLL DN	0	0.91	0.91	0.91			
28	2024-2025	NGP	A	C	BTBR	NGP-WR		TRR	GMT	BTBR YD-UPLL	0	0.985	0.985	0.985			
29	2024-2025	NGP	A	C	SEGM	NGP-WR	SEGM	CTR(P)	GMT	SEGM YD-Commom loop line	0.11	1.102	0.992	0.992	0.992	1647	
													Total for yard improvement work	26.825	26.825	31489	
SCOPE OTHER THAN YARD IMPROVEMENT WORKS																	
1	2025-2026	NGP	A	C	KSWR	NRKR-NGP	BWRA	CTR(P)	GMT	BWRA-DNLL	0.045	0.995	0.95	0.95	1.806	2998	
2	2025-2026	NGP	A	C	KSWR	NRKR-NGP		CTR(P)	GMT	BWRA-UPLL	0.045	0.901	0.856	0.856			
3	2025-2026	NGP	A	C	SEGM	NGP-WR	SLOR	TRR(P)	GMT	SLOR-DNLL	0	0.973	0.973	0.973	1.839	0	
4	2025-2026	NGP	A	C	SEGM	NGP-WR		TRR(P)	GMT	SLOR-UPLL	0.047	0.913	0.866	0.866			
													Total for other than yard improvement work	3.645	3.645	2998	
													G.Total under Sr.DEN(CTL)NGP section	30.47	30.47	34487	
DEN(S)NGP																	
SCOPE IN YARD IMPROVEMENT WORKS																	
1	2024-2025	NGP	A	S	WR	WR-BD	WR	CTR	GMT	WR-RD-1	0.00	1.58	1.58	1.58	1.580	2623	
2	2024-2025	NGP	A	S	WRR	SEGM-BPQ	CKNI	CTR	GMT	CKNI-DN LL	0.00	0.89	0.89	0.89	0.893	1482	
3	2024-2025	NGP	A	S	WRR	SEGM-BPQ	WRR	CTR	GMT	WRR-DN LL	0.00	0.92	0.92	0.92	2.060	3420	
4	2024-2025	NGP	A	S	WRR	SEGM-BPQ		CTR	GMT	WRR-UP LL	0.00	1.14	1.14	1.14			
5	2024-2025	NGP	A	S	WRR	SEGM-BPQ	MJRI	CTR	GMT	MJRI-DN LL	0.00	1.25	1.25	1.25	2.512	4170	
6	2024-2025	NGP	A	S	WRR	SEGM-BPQ		CTR	GMT	MJRI-UP LL	0.00	1.26	1.26	1.26			
7	2024-2025	NGP	A	S	BUX	SEGM-BPQ	TAE	CTR	GMT	TAE-UPLL	0.04	0.86	0.82	0.82	1.758	2918	
8	2024-2025	NGP	A	S	BUX	SEGM-BPQ		CTR	GMT	TAE-DNLL	0.04	0.98	0.94	0.94			
9	2024-2025	NGP	A	S	CD	SEGM-BPQ	CD	CTR	GMT	CD-COMMON LOOP LINE	876.15	877.20	1.05	1.05	2.670	4432	
10	2024-2025	NGP	A	S	CD	SEGM-BPQ		CTR	GMT	CD-DN LOOP LINE	876.22	877.14	0.92	0.92			
11	2024-2025	NGP	A	S	CD	SEGM-BPQ		CTR	GMT	CD-UP LOOP LINE	876.40	877.10	0.70	0.70			
12	2024-2025	NGP	A	S	CD	SEGM-BPQ	BPQ	CTR	GMT	BPQ-GL-1	0.12	1.14	1.03	1.03	3.190	5295	
13	2024-2025	NGP	A	S	CD	SEGM-BPQ		CTR	GMT	BPQ_GL-2	0.12	0.86	0.74	0.74			
14	2024-2025	NGP	A	S	CD	SEGM-BPQ		CTR	GMT	BPQ-GL-3	0.04	0.76	0.72	0.72			
15	2024-2025	NGP	A	S	CD	SEGM-BPQ		CTR	GMT	BPQ-GL-4	0.05	0.76	0.70	0.70			
													Total for yard improvement work	14.66	14.66	24340	
SCOPE OTHER THAN YARD IMPROVEMENT WORKS																	
1	2025-2026	NGP	A	S	BUX	SEGM-BPQ	BUX	CTR(P)	GMT	BUX-DNLL	0.03	0.90	0.87	0.87	1.707	2834	
2	2025-2026	NGP	A	S	BUX	SEGM-BPQ		CTR(P)	GMT	BUX-UPLL	0.04	0.88	0.84	0.84			
3	2025-2026	NGP	A	S	CD	SEGM-BPQ	CPW	CTR(P)	GMT	CPW-CLL	0.10	0.79	0.69	0.69	1.343	2229	
4	2025-2026	NGP	A	S	CD	SEGM-BPQ		CTR(P)	GMT	CPW-UPLL	0.15	0.80	0.65	0.65			
5	2025-2026	NGP	A	S	CD	SEGM-BPQ	VVKN	CTR(P)	GMT	VVKN-DNLL	0.10	0.89	0.79	0.79	0.790	1311	
6	2025-2026	NGP	A	S	CD	SEGM-BPQ	BUPH	CTR(P)	GMT	BUPH-DNLL-1	0.00	1.10	1.10	1.10	2.157	3581	
7	2025-2026	NGP	A	S	CD	SEGM-BPQ		CTR(P)	GMT	BUPH-UPLL	0.05	1.11	1.06	1.06			
													Total for other than yard improvement work	6.00	6.00	9955	
													G.Total under DEN(S)NGP section	20.66	20.66	34295	
													G TOTAL	80.817	80.817	118063	

Yard wise CTR(P) Planning in Loop lines-2025-2026

SN	Year of inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	Yard	Type of Work	Sanction on basis	Road	From	To	Total length	Total length balance as on 1.04.2025 (TRR)	Total length balance as on 1.04.2025 (TSR)	Yard wise length of TRR	Yard wise sleeper required (Nos)	Remarks	Existing Rail section & grade of steel	Existing Rail-Rolling month/year	Existing Rail-Laying month/year	Existing sleeper type	Existing sleeper density	Existing sleeper-Laying month/year
DEN(N)NGP																								
1	2025-2026	NGP	A	N	KQE	ET-NRKR	KRTH	CTR(P)	GMT	KRTH-DNLL	755.039	755.728	0.689	0.689	0.689	1.379	2289		52 kg-90 UTS	Jul-82	Jun-95	52 kg	1540	Feb-05
2	2025-2026	NGP	A	N	KQE	ET-NRKR		CTR(P)	GMT	KRTH-UPLL	755.042	755.732	0.69	0.69	0.69				52 kg-90 UTS	Jul-82	Jun-95	52 kg	1540	Nov-05
3	2025-2026	NGP	A	N	KQE	ET-NRKR	TAKU	CTR(P)	GMT	TAKU-DNLL	766.039	766.875	0.836	0.836	0.836	1.6	2656		52 kg-72 UTS	Dec-85	Nov-02	52 kg	1540	Nov-02
4	2025-2026	NGP	A	N	KQE	ET-NRKR		CTR(P)	GMT	TAKU-UPLL	767.047	767.811	0.764	0.764	0.764				52 kg-72 UTS	Dec-85	Nov-05	52 kg	1540	Nov-02
5	2025-2026	NGP	A	N	KQE	ET-NRKR	KQE	CTR(P)	GMT	KQE-DNCLL	0.022	0.744	0.722	0.722	0.722	0.722	1199		52 kg-90 UTS	Nov-68	Apr-95	52 kg	1540	Oct-05
6	2025-2026	NGP	A	N	KQE	ET-NRKR	POX	CTR(P)	GMT	POX-UPLL	784.039	784.749	0.71	0.71	0.71	0.71	1179		52 kg-90 UTS	Jun-88	Apr-95			
7	2025-2026	NGP	A	N	KQE	ET-NRKR	DOH	CTR(P)	GMT	DOH-CLL	792.035	792.777	0.742	0.742	0.742	0.742	1232		52 kg-72 UTS	Nov-88	Feb-04			
8	2024-2025	NGP	A	N	GDYA	ET-NRKR	GDYA	CTR(P)	GMT	GDYA YD-UP LL	814.963	815.877	0.914	0.914	0.914	0.914	1517		52 kg-90 UTS	Jun-98	Oct-96			
9	2025-2026	NGP	A	N	GDYA	ET-NRKR		CTR(P)	GMT	GDYA-CLL	814.887	815.783	0.896	0.896	0.896	0.896	1487		52 kg-90 UTS	Jun-98	Oct-96			
10	2025-2026	NGP	A	N	GDYA	ET-NRKR	DHQ	CTR(P)	GMT	DHQ-DNLL1	829.699	830.618	0.919	0.919	0.919	1.789	2970		52 kg-90 UTS	Apr-02	Mar-24			
11	2025-2026	NGP	A	N	GDYA	ET-NRKR		CTR(P)	GMT	DHQ-UPLL	829.913	830.783	0.87	0.87	0.87									
12	2024-2025	NGP	A	N	BZU	ET-NRKR	MJY	CTR(P)	GMT	MJY YD-UP Loop 1st	0.04	1.107	1.067	1.067	1.067	1.958	3250							
13	2024-2025	NGP	A	N	BZU	ET-NRKR		CTR(P)	GMT	MJY YD-UP Loop 2nd	0.04	0.931	0.891	0.891	0.891									
14	2024-2025	NGP	A	N	BZU	ET-NRKR		CTR(P)	GMT	MJY YD-DN Loop Line	0.04	0.987	0.947	0.947	0.947	0.947	1572							
15	2024-2025	NGP	A	N	BZU	ET-NRKR	BZU	CTR(P)	GMT	BZU YD-DN LL	0.04	1	0.96	0.96	0.96	3.22	5345							
16	2024-2025	NGP	A	N	BZU	ET-NRKR		CTR(P)	GMT	BZU YD-GOODS 1&2	0	0.73	0.73	0.73	0.73									
17	2024-2025	NGP	A	N	BZU	ET-NRKR		CTR(P)	GMT	BZU YD-SPUR LINE	0.04	0.4	0.36	0.36	0.36									
18	2024-2025	NGP	A	N	BZU	ET-NRKR		CTR(P)	GMT	BZU YD-Shunting Neck	0	1.17	1.17	1.17	1.17									
19	2025-2026	NGP	A	N	BZU	ET-NRKR		CTR(P)	GMT	BZU-UPLL	0.047	1.009	0.962	0.962	0.962	0.962	1597							
20	2025-2026	NGP	A	N	BZU	ET-NRKR	BYS	CTR(P)	GMT	BYS-DNLL	0.047	0.799	0.752	0.752	0.752	1.483	2462							
21	2025-2026	NGP	A	N	BZU	ET-NRKR		CTR(P)	GMT	BYS-UPLL	0.14	0.871	0.731	0.731	0.731									
22	2025-2026	NGP	A	N	AMF	ET-NRKR	AMF	CTR(P)	GMT	AMF-DNCLL	0.022	0.99	0.968	0.968	0.968	1.728	2868							
23	2025-2026	NGP	A	N	AMF	ET-NRKR		CTR(P)	GMT	AMF-UPLL	0.12	0.88	0.76	0.76	0.76									
24	2025-2026	NGP	A	N	AMF	ET-NRKR	JKR	CTR(P)	GMT	JKR-DNLL	0.053	0.773	0.72	0.72	0.72	1.47	2440							
25	2025-2026	NGP	A	N	AMF	ET-NRKR		CTR(P)	GMT	JKR-UPLL	0.11	0.86	0.75	0.75	0.75									
26	2024-2025	NGP	A	N	MTY	ET-NRKR	MTY	CTR(P)	GMT	MTY YD-DN Loop Line	0.051	0.784	0.733	0.733	0.733	1.515	2515							
27	2024-2025	NGP	A	N	MTY	ET-NRKR		CTR(P)	GMT	MTY YD-UP Loop Line	0.138	0.92	0.782	0.782	0.782									
28	2025-2026	NGP	A	N	MTY	ET-NRKR	CCD	CTR(P)	GMT	CCD-DNLL	0.224	0.844	0.62	0.62	0.62	1.524	2530							
29	2025-2026	NGP	A	N	MTY	ET-NRKR		CTR(P)	GMT	CCD-UPLL	0.046	0.95	0.904	0.904	0.904									
30	2025-2026	NGP	A	N	NRKR	ET-NRKR	PAR	CTR(P)	GMT	PAR-DNLL	0.046	0.89	0.844	0.844	0.844	0.844	1401							
31	2024-2025	NGP	A	N	NRKR	ET-NRKR	TEO	CTR(P)	GMT	TEO YD-BNKR SDG -1	0	0.391	0.391	0.391	0.391	2.539	4215	Availble @ TEO-3500 nos and NRKR=4400 nos						
32	2024-2025	NGP	A	N	NRKR	ET-NRKR		CTR(P)	GMT	TEO YD-BNKR SDG -2	0	0.418	0.418	0.418	0.418									
33	2024-2025	NGP	A	N	NRKR	ET-NRKR		CTR(P)	GMT	TEO YD-DN Loop Line	0.044	0.865	0.821	0.821	0.821									
34	2024-2025	NGP	A	N	NRKR	ET-NRKR		CTR(P)	GMT	TEO YD-UP LOOP LINE	0.045	0.954	0.909	0.909	0.909									
35	2024-2025	NGP	A	N	NRKR	ET-NRKR	NRKR	CTR(P)	GMT	NRKR YD-DN Loop Line	0.044	1.056	1.012	1.012	1.012	2.745	4557							
36	2024-2025	NGP	A	N	NRKR	ET-NRKR		CTR(P)	GMT	NRKR YD-UP LOOP LINE	0.044	0.941	0.897	0.897	0.897									
37	2024-2025	NGP	A	N	NRKR	ET-NRKR		CTR(P)	GMT	NRKR YD-GDS LOOP LINE	0.04	0.876	0.836	0.836	0.836									
Total under DEN(N)NGP section														**29.687**	**29.687**	**29.687**	**49281**							
Sr.DEN(CTL)NGP																								
1	2024-2025	NGP	A	C	KATL	NRKR-NGP	KATL	CTR(P)	GMT	KATL YD-DN loop line	0	0.855	0.855	0.855	0.855	3.724	6182							
2	2024-2025	NGP	A	C	KATL	NRKR-NGP		CTR(P)	GMT	KATL YD-UP loop line	0.04	0.822	0.782	0.782	0.782									
3	2024-2025	NGP	A	C	KATL	NRKR-NGP		CTR(P)	GMT	KATL YD-Goods sdg 1	0	0.757	0.757	0.757	0.757									
4	2024-2025	NGP	A	C	KATL	NRKR-NGP		CTR(P)	GMT	KATL YD-Goods sdg 2	0	0.649	0.649	0.649	0.649									
5	2024-2025	NGP	A	C	KATL	NRKR-NGP		CTR(P)	GMT	KATL YD-Goods sdg 3	0	0.326	0.326	0.326	0.326									
6	2024-2025	NGP	A	C	KATL	NRKR-NGP		CTR(P)	GMT	KATL YD-Shunting Neck	0	0.201	0.201	0.201	0.201									
7	2024-2025	NGP	A	C	KATL	NRKR-NGP		CTR(P)	GMT	KATL YD-T W siding	0	0.154	0.154	0.154	0.154									
8	2024-2025	NGP	A	C	KSWR	NRKR-NGP	KOHL	CTR(P)	GMT	KOHL YD-UP loop line	0.05	0.947	0.897	0.897	0.897	1.759	2920							
9	2024-2025	NGP	A	C	KSWR	NRKR-NGP		CTR(P)	GMT	KOHL YD-DN loop line	0.115	0.977	0.862	0.862	0.862									
10	2024-2025	NGP	A	C	KSWR	NRKR-NGP	KSWR	CTR(P)	GMT	KSWR-UP loop line	0.06	0.807	0.747	0.747	0.747	2.385	3959	2400 nos sleepers are available						
11	2024-2025	NGP	A	C	KSWR	NRKR-NGP		CTR(P)	GMT	KSWR YD-DN loop line	0.04	0.85	0.81	0.81	0.81									
12	2024-2025	NGP	A	C	KSWR	NRKR-NGP		CTR(P)	GMT	KSWR YD-ISPAT Siding	0	0.828	0.828	0.828	0.828									
13	2025-2026	NGP	A	C	KSWR	NRKR-NGP	BWRA	CTR(P)	GMT	BWRA-DNLL	0.045	0.995	0.95	0.95	0.95	1.806	2998							
14	2025-2026	NGP	A	C	KSWR	NRKR-NGP		CTR(P)	GMT	BWRA-UPLL	0.045	0.901	0.856	0.856	0.856									
15	2024-2025	NGP	A	C	KSWR	NRKR-NGP	GNQ	CTR(P)	GMT	GNQ-DN loop line	0.04	1.05	1.01	1.01	1.01	2.802	4651							
16	2024-2025	NGP	A	C	KSWR	NRKR-NGP		CTR(P)	GMT	GNQ-UP loop line	0.04	0.878	0.838	0.838	0.838									
17	2024-2025	NGP	A	C	KSWR	NRKR-NGP		CTR(P)	GMT	GNQ-UP Goods loop	0	0.954	0.954	0.954	0.954									
18	2024-2025	NGP	A	C	NGP	NGP-WR	NGP	TRR	GMT	NGP YD-DN Goods ML	835.54	837.479	1.939	1.939	0	5.961	0							
19	2024-2025	NGP	A	C	NGP	NGP-WR		TRR	GMT	NGP YD-DN LOOP GOODS	836	836.85	0.85	0.85	0									
20	2024-2025	NGP	A	C	NGP	NGP-WR		TRR	GMT	NGP YD-UP Goods ML	835.54	837.747	2.207	2.207	0									
21	2024-2025	NGP	A	C	NGP	NGP-WR		TRR	GMT	NGP YD-UP Loop GOODS	836	836.965	0.965	0.965	0									
22	2024-2025	NGP	A	C	NGP	NGP-WR	AQ	CTR(P)	GMT	AQ YD-DN loop	0.076	0.838	0.762	0.762	0.762	3.849	6389							
23	2024-2025	NGP	A	C	NGP	NGP-WR		CTR(P)	GMT	AQ YD-UP loop line	0.046	0.807	0.761	0.761	0.761									
24	2024-2025	NGP	A	C	NGP	NGP-WR		CTR(P)	GMT	AQ YD-local line 01	831.764	834.09	2.326	2.326	2.326									
25	2024-2025	NGP	A	C	NGP	NGP-WR	KRI	CTR(P)	GMT	KRI YD-Common loop	0.177	0.995	0.818	0.818	0.818	2.451	4069							
26	2024-2025	NGP	A	C	NGP	NGP-WR		CTR(P)	GMT	KRI YD-Goods loop line	0	0.774	0.774	0.774	0.774									
27	2024-2025	NGP	A	C	NGP	NGP-WR		CTR(P)	GMT	KRI YD-UP loop line	0.051	0.91	0.859	0.859	0.859									
28	2024-2025	NGP	A	C	BTBR	NGP-WR	BTBR	CTR(P)	GMT	BTBR YD-UP Passenger loop DN Branch 1	0.158	1.165	1.007	1.007	1.007	2.902	1672							
29	2024-2025	NGP	A	C	BTBR	NGP-WR		TRR	GMT	BTBR YD-UP CLL DN	0	0.91	0.91	0.91	0									
30	2024-2025	NGP	A	C	BTBR	NGP-WR		TRR	GMT	BTBR YD-UPLL	0	0.985	0.985	0.985	0									
31	2024-2025	NGP	A	C	SEGM	NGP-WR	SEGM	CTR(P)	GMT	SEGM YD-Commom loop line	0.11	1.102	0.992	0.992	0.992	0.992	1647							
32	2025-2026	NGP	A	C	SEGM	NGP-WR	SLOR	TRR(P)	GMT	SLOR-DNLL	0	0.973	0.973	0.973	0	1.839	0							
33	2025-2026	NGP	A	C	SEGM	NGP-WR		TRR(P)	GMT	SLOR-UPLL	0.047	0.913	0.866	0.866	0									

Yard wise CTR(P) Planning in Loop lines-2025-2026

SN	Year of inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	Yard	Type of Work	Sanction on basis	Road	From	To	Total length	Total length balance as on 1.04.2025 (TRR)	Total length balance as on 1.04.2025 (TSR)	Yard wise length of TRR	Yard wise sleeper required (Nos)	Remarks	Existing Rail section & grade of steel	Existing Rail-Rolling month/year	Existing Rail-Laying month/year	Existing sleeper type	Existing sleeper density	Existing sleeper-Laying month/year	
Total under Sr.DEN(CTL)NGP section														**30.47**	**20.775**	**30.47**	**34487**								
DEN(S)NGP																									
1	2024-2025	NGP	A	S	WR	WR-BD	WR	CTR	GMT	WR-RD-1	0.00	1.58	1.58	1.58	1.58	1.580	2623								
2	2024-2025	NGP	A	S	WRR	SEGM-BPQ	CKNI	CTR	GMT	CKNI-DN LL	0.00	0.89	0.89	0.89	0.89	0.893	1482								
3	2024-2025	NGP	A	S	WRR	SEGM-BPQ	WRR	CTR	GMT	WRR-DN LL	0.00	0.92	0.92	0.92	0.92	2.060	3420								
4	2024-2025	NGP	A	S	WRR	SEGM-BPQ		CTR	GMT	WRR-UP LL	0.00	1.14	1.14	1.14	1.14										
5	2024-2025	NGP	A	S	WRR	SEGM-BPQ	MJRI	CTR	GMT	MJRI-DN LL	0.00	1.25	1.25	1.25	1.25	2.512	4170								
6	2024-2025	NGP	A	S	WRR	SEGM-BPQ		CTR	GMT	MJRI-UP LL	0.00	1.26	1.26	1.26	1.26										
7	2024-2025	NGP	A	S	BUX	SEGM-BPQ	TAE	CTR	GMT	TAE-UPLL	0.04	0.86	0.82	0.82	0.82	1.758	2918								
8	2024-2025	NGP	A	S	BUX	SEGM-BPQ		CTR	GMT	TAE-DNLL	0.04	0.98	0.94	0.94	0.94										
9	2024-2025	NGP	A	S	CD	SEGM-BPQ	CD	CTR	GMT	CD-COMMON LOOP LINE	876.15	877.20	1.05	1.05	1.05	2.670	4432								
10	2024-2025	NGP	A	S	CD	SEGM-BPQ		CTR	GMT	CD-DN LOOP LINE	876.22	877.14	0.92	0.92	0.92										
11	2024-2025	NGP	A	S	CD	SEGM-BPQ		CTR	GMT	CD-UP LOOP LINE	876.40	877.10	0.70	0.70	0.70										
12	2024-2025	NGP	A	S	CD	SEGM-BPQ	BPQ	CTR	GMT	BPQ-GL-1	0.12	1.14	1.03	1.03	1.03	3.190	5295								
13	2024-2025	NGP	A	S	CD	SEGM-BPQ		CTR	GMT	BPQ GL-2	0.12	0.86	0.74	0.74	0.74										
14	2024-2025	NGP	A	S	CD	SEGM-BPQ		CTR	GMT	BPQ-GL-3	0.04	0.76	0.72	0.72	0.72										
15	2024-2025	NGP	A	S	CD	SEGM-BPQ		CTR	GMT	BPQ-GL-4	0.05	0.76	0.70	0.70	0.70										
16	2025-2026	NGP	A	S	BUX	SEGM-BPQ	BUX	CTR(P)	GMT	BUX-DNLL	0.03	0.90	0.87	0.87	0.87	1.707	2834								
17	2025-2026	NGP	A	S	BUX	SEGM-BPQ		CTR(P)	GMT	BUX-UPLL	0.04	0.88	0.84	0.84	0.84										
18	2025-2026	NGP	A	S	CD	SEGM-BPQ	CPW	CTR(P)	GMT	CPW-CLL	0.10	0.79	0.69	0.69	0.69	1.343	2229								
19	2025-2026	NGP	A	S	CD	SEGM-BPQ		CTR(P)	GMT	CPW-UPLL	0.15	0.80	0.65	0.65	0.65										
20	2025-2026	NGP	A	S	CD	SEGM-BPQ	VVKN	CTR(P)	GMT	VVKN-DNLL	0.10	0.89	0.79	0.79	0.79	0.790	1311								
21	2025-2026	NGP	A	S	CD	SEGM-BPQ	BUPH	CTR(P)	GMT	BUPH-DNLL-1	0.00	1.10	1.10	1.10	1.10	2.157	3581								
22	2025-2026	NGP	A	S	CD	SEGM-BPQ		CTR(P)	GMT	BUPH-UPLL	0.05	1.11	1.06	1.06	1.06										
Total under DEN(S)NGP section														**20.66**	**20.66**	**20.66**	**34295.00**								
G TOTAL														**80.817**	**71.122**	**80.817**	**118063**								

TRR TSR PRIMARY- 2025-2026

Sr No	Year of inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	Type of Work	Sanction on basis	Road	From	To	Total length	Balance as on 1.04.2025 (TRR)	Balance as on 1.04.2025 (TSR)	EP 25-26 TRR(P)	EP 25-26 TSR(P) by Manual	EP 25-26 TSR(P) by Machine	Prog. During the month Jan-2026		Cum. Progress	
																		TRR	TSR	TRR	TSR
	ADEN BZU																				
	2024-2025	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	BZU YD-DN LL	0.04	1	0.96	0.96	0.96		**0.96**					**1**
	2024-2025	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	MJY YD-DN Loop Line	0.04	0.987	0.947	0.947	0.947		**0.947**			**0.55**		**0.95**
	2024-2025	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	BZU YD-GOODS 1&2	0	0.73	0.73	0.73	0.73							
	2024-2025	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	BZU YD-SPUR LINE	0.04	0.4	0.36	0.36	0.36							
	2024-2025	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	BZU YD-Shunting Neck	0	1.17	1.17	1.17	1.17							**1.17**
	2024-2025	NGP	A	N	GDYA	ET-NRKR	CTR(P)	GMT	GDYA YD-UP LL	814.963	815.877	0.914	0.914	0.914	**0.914**	**0.914**			**0.914**		**0.914**
	2024-2025	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	MJY YD-UP Loop 1st	0.04	1.107	1.067	1.067	1.067		**1.067**			**0.5**		**0.5**
	2024-2025	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	MJY YD-UP Loop 2nd	0.04	0.931	0.891	0.891	0.891					**0.9**		**0.9**
	2025-2026	NGP	A	N	KQE	ET-NRKR	CTR(P)	GMT	DOH-CLL	792.035	792.777	0.742	0.742	0.742	0.742	0.742					
	2025-2026	NGP	A	N	KQE	ET-NRKR	CTR(P)	GMT	KQE-DNCLL	0.022	0.744	0.722	0.722	0.722							
	2025-2026	NGP	A	N	KQE	ET-NRKR	CTR(P)	GMT	KRTH-DNLL	755.039	755.728	0.689	0.689	0.689							
	2025-2026	NGP	A	N	KQE	ET-NRKR	CTR(P)	GMT	KRTH-UPLL	755.042	755.732	0.69	0.69	0.69							
	2025-2026	NGP	A	N	KQE	ET-NRKR	CTR(P)	GMT	POX-UPLL	784.039	784.749	0.71	0.71	0.71							
	2025-2026	NGP	A	N	KQE	ET-NRKR	CTR(P)	GMT	TAKU-DNLL	766.039	766.875	0.836	0.836	0.836					**0.3**		**0.3**
	2025-2026	NGP	A	N	KQE	ET-NRKR	CTR(P)	GMT	TAKU-UPLL	767.047	767.811	0.764	0.764	0.764					**0.764**		**0.764**
	2025-2026	NGP	A	N	GDYA	ET-NRKR	CTR(P)	GMT	DHQ-DNLL1	829.699	830.618	0.919	0.919	0.919							
	2025-2026	NGP	A	N	GDYA	ET-NRKR	CTR(P)	GMT	DHQ-UPLL	829.913	830.783	0.87	0.87	0.87							
	2025-2026	NGP	A	N	GDYA	ET-NRKR	CTR(P)	GMT	GDYA-CLL	814.887	815.783	0.896	0.896	0.896					**0.3**		**0.3**
	2025-2026	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	BYS-DNLL	0.047	0.799	0.752	0.752	0.752							
	2025-2026	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	BYS-UPLL	0.14	0.871	0.731	0.731	0.731							
	2025-2026	NGP	A	N	BZU	ET-NRKR	CTR(P)	GMT	BZU-UPLL	0.047	1.009	0.962	0.962	0.962							
	2025-2026	NGP	A	N	BZU	ET-NRKR	TRR(P)	Wear	DN	867.242	868.139	0.897	0.897		0.897					**1.56**	
	2025-2026	NGP	A	N	BZU	ET-NRKR	TSR(P)	Condition	UP	834.98	835.32	0.34		0.34		0.34					
	2025-2026	NGP	A	N	BZU	ET-NRKR	TSR(P)	Condition	UP	835.44	835.692	0.252		0.252		0.252			**0.252**		**0.252**
	2025-2026	NGP	A	N	BZU	ET-NRKR	TSR(P)	Condition	UP	836.2	836.387	0.187		0.187		0.187					**0.187**
	2025-2026	NGP	A	N	BZU	ET-NRKR	TSR(P)	Condition	UP	836.7	836.795	0.095		0.095		0.095					**0.1**
	2025-2026	NGP	A	N	BZU	ET-NRKR	TSR(P)	Condition	UP	839.58	840.135	0.555		0.555		0.555					**0.555**
	2025-2026	NGP	A	N	BZU	ET-NRKR	TSR(P)	Condition	UP	850.5	852.3	1.8		1.8		1.8					**1.15**
		NGP	A	N	KQE	ET-NRKR	TRR(P)	TTR work in TAKU & DOH yard		TTR work in TAKU & DOH yard=1.04 kms		1.04								**1.04**	
		NGP	A	N	KQE	ET-NRKR	TSR(P)	3rd line		KQE-3rd loop line=2 kms		2									**2**
		NGP	A	N	KQE	ET-NRKR	TSR(P)	Loop lines		DOH yard NI working UPLL-1.050km, DNLL-0.300km, TW sdg-0.120 kms, TM sdg-0.300km, Dead end UPLL & DNLL=0.120x2=0.240 kms, Total=2.00 kms		2									**2**
											TOTAL		**18.219**	**20.551**	**2.553**	**7.859**	**0.000**	**0.000**	**4.480**	**2.600**	**13.042**
	ADEN AMF																				
	2024-2025	NGP	A	N	MTY	ET-NRKR	TSR	Condition	DN	908	909.5	1.5		1.5		1.5					**1.5**
	2024-2025	NGP	A	N	NRKR	ET-NRKR	CTR(P)	GMT	TEO YD-BNKR SDG -1	0	0.391	0.391	0.391	0.391							
	2024-2025	NGP	A	N	NRKR	ET-NRKR	CTR(P)	GMT	TEO YD-BNKR SDG -2	0	0.418	0.418	0.418	0.418							
	2024-2025	NGP	A	N	NRKR	ET-NRKR	CTR(P)	GMT	TEO YD-DN Loop Line	0.044	0.865	0.821	0.821	0.821				**0.52**	**0.52**	**0.52**	**0.52**

TRR TSR PRIMARY- 2025-2026

Sr No	Year of inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	Type of Work	Sanction on basis	Road	From	To	Total length	Balance as on 1.04.2025 (TRR)	Balance as on 1.04.2025 (TSR)	EP 25-26 TRR(P)	EP 25-26 TSR(P) by Manual	EP 25-26 TSR(P) by Machine	Prog. During the month Jan-2026		Cum. Progress	
																		TRR	TSR	TRR	TSR
	2024-2025	NGP	A	N	NRKR	ET-NRKR	CTR(P)	GMT	NRKR YD-DN Loop Line	0.044	1.056	1.012	1.012	1.012							
	2024-2025	NGP	A	N	NRKR	ET-NRKR	CTR(P)	GMT	NRKR YD-UP LOOP LINE	0.044	0.941	0.897	0.897	0.897						1.04	1.04
	2024-2025	NGP	A	N	NRKR	ET-NRKR	CTR(P)	GMT	TEO YD-UP LOOP LINE	0.045	0.954	0.909	0.909	0.909							
	2024-2025	NGP	A	N	MTY	ET-NRKR	CTR(P)	GMT	MTY YD-DN Loop Line	0.051	0.784	0.733	0.733	0.733					0.5		0.5
	2024-2025	NGP	A	N	NRKR	ET-NRKR	CTR(P)	GMT	NRKR YD-GDS LOOP LINE	0.04	0.876	0.836	0.836	0.836							
	2025-2026	NGP	A	N	AMF	ET-NRKR	CTR(P)	GMT	AMF-DNCLL	0.022	0.99	0.968	0.968	0.968							
	2025-2026	NGP	A	N	AMF	ET-NRKR	CTR(P)	GMT	AMF-UPLL	0.12	0.88	0.76	0.76	0.76							
	2025-2026	NGP	A	N	AMF	ET-NRKR	CTR(P)	GMT	JKR-DNLL	0.053	0.773	0.72	0.72	0.75					0.050		0.100
	2025-2026	NGP	A	N	AMF	ET-NRKR	CTR(P)	GMT	JKR-UPLL	0.11	0.86	0.75	0.75	0.75					0.150		0.150
	2025-2026	NGP	D	N	AMF	AMF-CWA	CTR(P)	Planned	SL	889	894	5	5	5	5		5				
	2025-2026	NGP	A	N	MTY	ET-NRKR	TSR(P)	Condition	DN	914.6	915.2	0.6		0.6		0.6					
	2025-2026	NGP	A	N	MTY	ET-NRKR	CTR(P)	GMT	CCD-DNLL	0.224	0.844	0.62	0.62	0.62							
	2025-2026	NGP	A	N	MTY	ET-NRKR	CTR(P)	GMT	CCD-UPLL	0.046	0.95	0.904	0.904	0.904					0.520	0.520	0.520
	2025-2026	NGP	A	N	NRKR	ET-NRKR	CTR(P)	GMT	PAR-DNLL	0.046	0.89	0.844	0.844	0.844							
	2025-2026	NGP	A	N	MTY	ET-NRKR	TSR(P)	Condition	UP	920.14	920.66	0.52		0.52		0.52					
	2025-2026	NGP	A	N	NRKR	ET-NRKR	TRR(P)	Condition-wear	DN	948.89	950.29	1.4	1.4		1.4			1.56		2.080	
	2024-2025	NGP	A	N	MTY	ET-NRKR	CTR(P)	GMT	MTY YD-UP Loop Line	0.138	0.92	0.782	0.782	0.782	0.782	0.782					
		NGP	A	N	NRKR	ET-NRKR	TRR(P)	Condition-wear	UP	948	948.78	0.78								0.780	
		NGP	A	N	MTY	ET-NRKR	TRR(P)		MTY-TTR	MTY TTR=0.78		0.78						0.78		0.780	
		NGP	A	N	MTY	ET-NRKR	CTR(P)		MTY-3rd LL	MTY-3rd LL=0.750 kms		0.75									0.75
		NGP	A	N	MTY	ET-NRKR	CTR(P)		MTY-UPLL ext	MTY-UPLL ext=0.528 kms		0.528									0.528
		NGP	A	N	MTY	ET-NRKR	CTR(P)		MTY-DNLL ext	MTY-DNLL ext=0.320 kms		0.32									0.32
		NGP	A	N	MTY	ET-NRKR	TSR(P)		MTY-Goods shed line	MTY-Goods shed line=0.370 kms		0.37									0.37
		NGP	A	N	MTY	ET-NRKR	TSR(P)		MTY-BT siding	MTY-BT siding=0.250 kms		0.25									0.25
		NGP	A	N	MTY	ET-NRKR	TSR(P)		MTY-PQRS siding line	MTY-PQRS siding line=0.240 kms		0.24									0.24
		NGP	A	N	MTY	ET-NRKR	TSR(P)		MTY-TTM sdg	MTY-TTM sdg=0.350 kms		0.35									0.35
		NGP	A	N	MTY	ET-NRKR	TSR(P)		MTY-Shunting neck-ET end	MTY-Shunting neck-ET end=0.750 kms		0.75									0.75
		NGP	A	N	MTY	ET-NRKR	TSR(P)		MTY-Shunting neck-NGP end	MTY-Shunting neck-NGP end=0.750 kms		0.75									0.75
		NGP	A	N	MTY	ET-NRKR	TSR(P)		MTY-Ex sdg line	MTY-Ex sdg line=0.063 kms		0.063									0.063
		NGP	A	N	MTY	ET-NRKR	TSR(P)		HTN Yard	HTN Yard- UP/DN 3rd LL		0.75									0.75
		NGP	A	N	MTY	ET-NRKR	TSR(P)		HTN Yard	HTN Yard- 3rd ML		0.75									0.75
		NGP	A	N	MTY	ET-NRKR	TSR(P)		HTN Yard	HTN Yard - Siding		0.12									0.12
											TOTAL		18.765	20.015	7.182	3.402	5.000	2.860	1.740	5.720	10.321
	ADEN KATL																				
	2023-2024	NGP	A	C	KSWR	NRKR-NGP	TRR	GMT (Bridge)	DN	1038	1038.3	0.3	0.3		0.3						
	2024-2025	NGP	A	C	KATL	NRKR-NGP	TRR	Corrosion	DN	982.976	984.488	1.512	1.512		1.512					2.08	
	2024-2025	NGP	A	C	KATL	NRKR-NGP	TRR	GMT (Bridge)	UP	973.325	973.583	0.258	0.258		0.258					0.26	
	2024-2025	NGP	A	C	KATL	NRKR-NGP	CTR(P)	GMT	KATL YD-DN loop line	0	0.855	0.855	0.855	0.855							
	2024-2025	NGP	A	C	KATL	NRKR-NGP	CTR(P)	GMT	KATL YD-UP loop line	0.04	0.822	0.782	0.782	0.782							
	2024-2025	NGP	A	C	KATL	NRKR-NGP	CTR(P)	GMT	KATL YD-Goods sdg 1	0	0.757	0.757	0.757	0.757							
	2024-2025	NGP	A	C	KATL	NRKR-NGP	CTR(P)	GMT	KATL YD-Goods sdg 2	0	0.649	0.649	0.649	0.649							
	2024-2025	NGP	A	C	KATL	NRKR-NGP	CTR(P)	GMT	KATL YD-Goods sdg 3	0	0.326	0.326	0.326	0.326					0.35		0.35

TRR TSR PRIMARY- 2025-2026

Sr No	Year of inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	Type of Work	Sanction on basis	Road	From	To	Total length	Balance as on 1.04.2025 (TRR)	Balance as on 1.04.2025 (TSR)	EP 25-26 TRR(P)	EP 25-26 TSR(P) by Manual	EP 25-26 TSR(P) by Machine	Prog. During the month Jan-2026		Cum. Progress	
																		TRR	TSR	TRR	TSR
	2024-2025	NGP	A	C	KATL	NRKR-NGP	CTR(P)	GMT	KATL YD-Shunting Neck	0	0.201	0.201	0.201	0.201							
	2024-2025	NGP	A	C	KATL	NRKR-NGP	CTR(P)	GMT	KATL YD-T W siding	0	0.154	0.154	0.154	0.154							
	2024-2025	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	GNQ-DN loop line	0.04	1.05	1.01	1.01	1.01							
	2024-2025	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	GNQ-UP loop line	0.04	0.878	0.838	0.838	0.838				0.78		0.78	0.85
	2024-2025	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	GNQ-UP Goods loop	0	0.954	0.954	0.954	0.954							
	2024-2025	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	KSWR-UP loop line	0.06	0.807	0.747	0.747	0.747							0.75
	2024-2025	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	KSWR YD-DN loop line	0.04	0.85	0.81	0.81	0.81							0.85
	2024-2025	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	KSWR YD-ISPAT Siding	0	0.828	0.828	0.828	0.828							0.85
	2024-2025	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	KOHL YD-UP loop line	0.05	0.947	0.897	0.897	0.897					0.5		0.5
	2024-2025	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	KOHL YD-DN loop line	0.115	0.977	0.862	0.862	0.862					0.4		0.4
	2025-2026	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	BWRA-DNLL	0.045	0.995	0.95	0.95	0.95							
	2025-2026	NGP	A	C	KSWR	NRKR-NGP	CTR(P)	GMT	BWRA-UPLL	0.045	0.901	0.856	0.856	0.856							
	2025-2026	NGP	A	C	KSWR	GNQ-COCCD	TRR(P)	Planned	Chord line-II	1134.8	1137.9	3.1	3.1		3.1			3.12		3.12	
		NGP	A	C	KATL	NRKR-NGP	TRR(P)	TTR	KATL-TTR work	KATL TTR work=0.260 kms		0.26						0.26		0.26	
		NGP	A	C	KATL	NRKR-NGP	TSR		SNKB-DNLL			0.7									0.7
	2025-2026	NGP	A	C	WOC	NRKR-CNDB	TRR(P)	Planned	SL	706.423	717	10.577	5.637		5.637			1.3		5.2	
											TOTAL		23.28	12.48	10.81	0.00	0.00	5.46	1.250	11.70	5.25
	ADEN (S)NGP																				
	2022-2023	NGP	A	C	NGP	NGP-WR	TSR	CONDITION	DN	814	814.2	0.2		0.2		0.2					
	2022-2023	NGP	A	C	NGP	NGP-WR	TSR	CONDITION	UP	814	814.2	0.2		0.2		0.2					
	2022-2023	NGP	A	C	NGP	NGP-WR	TSR	CONDITION	UP	832	835	3		3		3			0.7		0.7
	2023-2024	NGP	A	C	NGP	NGP-WR	TRR	Corrosion	DN	823.759	825.5	1.741	1.741		1.741						
	2020-2021	NGP	A	C	BTBR	NGP-WR	TSR	CONDITION	DN	805.00	806.00	1.00		1		1					
	2023-2024	NGP	D	C	BTBR	BTBR-URR	CTR	GMT	SL	841	843	2	2	2	2	2					
	2022-2023	NGP	A	C	SEGM	NGP-WR	TSR	CONDITION	DN	767.5	768.578	1.078		1.078		1.078					
	2022-2023	NGP	A	C	SEGM	NGP-WR	TSR	CONDITION	DN	770	771	1		1			1				
	2023-2024	NGP	A	C	SEGM	NGP-WR	TSR	CONDITION	DN	764	766	2		2			2				
	2024-2025	NGP	A	C	NGP	NGP-WR	TRR	GMT	DN	825.5	829.5	4	2.31		2.31					2.340	
	2024-2025	NGP	A	C	SEGM	NGP-WR	TRR	GMT	DN	777.1	778	0.9	0.9		0.9						
	2024-2025	NGP	A	C	SEGM	NGP-WR	TSR	Condition	DN	766	767.5	1.5		1.5			1.5				
	2024-2025	NGP	A	C	SEGM	NGP-WR	TSR	Condition	DN	779.1	780.1	1		1			1				
	2024-2025	NGP	A	C	NGP	NGP-WR	TSR	Condition	DN	822	824	2		2			2				
	2024-2025	NGP	A	C	BTBR	NGP-WR	TSR	Condition	DN	806	807.25	1.25		1.25			1.25				
	2024-2025	NGP	A	C	BTBR	NGP-WR	TSR	Condition	UP	812.6	814	1.4		1.4			1.4				
	2024-2025	NGP	A	C	SEGM	NGP-WR	TSR	Condition	DN	787	788	1		1			1				
	2024-2025	NGP	A	C	SEGM	NGP-WR	TSR	Condition	DN	792	793	1		1			1				
	2024-2025	NGP	A	C	BTBR	NGP-WR	CTR(P)	GMT	BTBR YD-UP Passenger loop DN Branch 1	0.158	1.165	1.007	1.007	1.007					0.5		1
	2024-2025	NGP	A	C	BTBR	NGP-WR	TRR	GMT	BTBR YD-UP CLL DN	0	0.91	0.91	0.91								
	2024-2025	NGP	A	C	BTBR	NGP-WR	TRR	GMT	BTBR YD-UPLL	0	0.985	0.985	0.985								
	2025-2026	NGP	A	C	BTBR	NGP-WR	TSR(P)	Condition	UP	808	808.6	0.6		0.6			0.6				
	2025-2026	NGP	A	C	BTBR	NGP-WR	TSR(P)	Condition	UP	808.8	809.35	0.55		0.55			0.55				
	2024-2025	NGP	A	C	NGP	NGP-WR	CTR(P)	GMT	KRI YD-Common loop	0.177	0.995	0.818	0.818	0.818							0.85
	2024-2025	NGP	A	C	NGP	NGP-WR	CTR(P)	GMT	AQ YD-DN loop	0.076	0.838	0.762	0.762	0.762		0.762					
	2024-2025	NGP	A	C	NGP	NGP-WR	CTR(P)	GMT	KRI YD-Goods loop line	0	0.774	0.774	0.774	0.774							0.45
	2024-2025	NGP	A	C	NGP	NGP-WR	CTR(P)	GMT	AQ YD-UP loop line	0.046	0.807	0.761	0.761	0.761		0.761					0.76
	2024-2025	NGP	A	C	NGP	NGP-WR	CTR(P)	GMT	KRI YD-UP loop line	0.051	0.91	0.859	0.859	0.859							0.9

TRR TSR PRIMARY- 2025-2026

Sr No	Year of inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	Type of Work	Sanction on basis	Road	From	To	Total length	Balance as on 1.04.2025 (TRR)	Balance as on 1.04.2025 (TSR)	EP 25-26 TRR(P)	EP 25-26 TSR(P) by Manual	EP 25-26 TSR(P) by Machine	Prog. During the month Jan-2026		Cum. Progress	
																		TRR	TSR	TRR	TSR
	2024-2025	NGP	A	C	NGP	NGP-WR	CTR(P)	GMT	AQ YD-local line 01	831.764	834.09	2.326	2.326	2.326		2.326		1.69	1.4	2.600	2.600
	2024-2025	NGP	A	C	NGP	NGP-WR	TRR	GMT	NGP YD-DN Goods ML	835.54	837.479	1.939	1.939								
	2024-2025	NGP	A	C	NGP	NGP-WR	TRR	GMT	NGP YD-DN LOOP GOODS	836	836.85	0.85	0.85								
	2024-2025	NGP	A	C	NGP	NGP-WR	TRR	GMT	NGP YD-UP Goods ML	835.54	837.747	2.207	2.207								
	2024-2025	NGP	A	C	NGP	NGP-WR	TRR	GMT	NGP YD-UP Loop GOODS	836	836.965	0.965	0.965								
	2025-2026	NGP	A	C	NGP	NGP-WR	TRR(P)	GMT	DN	822.7	823.759	1.059	1.059		1.059						
	2025-2026	NGP	A	C	NGP	NGP-WR	TSR(P)	Condition	DN	819	822	3		3			3				
	2024-2025	NGP	A	C	SEGM	NGP-WR	CTR(P)	GMT	SEGM YD-Commom loop line	0.11	1.102	0.992	0.992	0.992	0.992	0.992					
	2025-2026	NGP	A	C	SEGM	NGP-WR	TRR(P)	GMT	SLOR-DNLL	0	0.973	0.973	0.973								
	2025-2026	NGP	A	C	SEGM	NGP-WR	TRR(P)	GMT	SLOR-UPLL	0.047	0.913	0.866	0.866								
		NGP	A	C	NGP	NGP-WR	TRR(P)		TTR work	TTR work=0.260 kms		0.26								0.52	
		NGP	A	C	NGP	NGP-WR	TSR	GMT	NGP YD-DN Goods ML			0.35									0.35
											TOTAL		26.00	32.08	9.00	12.32	16.30	1.69	2.60	5.46	7.61
	ADEN WR																				
	2022-2023	NGP	A	S	CND	WR-BD	TRR	Br TRR	UP	707.69	707.91	0.22	0.22		0.22						
	2023-2024	NGP	A	S	CND	WR-BD	TRR	Br TRR	UP	676.36	676.59	0.23	0.23		0.23						
	2022-2023	NGP	A	S	PLO	WR-BD	TRR	Br TRR	UP	722.13	722.34	0.21	0.22		0.22					0.22	
	2022-2023	NGP	A	S	PLO	WR-BD	TRR	Br TRR	UP	727.34	727.78	0.44	0.11		0.11					0.11	
	2023-2024	NGP	A	S	PLO	WR-BD	TRR	Br TRR	UP	724.13	724.39	0.27	0.27		0.27					0.27	
	2022-2023	NGP	A	S	WR	WR-BD	TRR	Br TRR	UP	736.85	737.09	0.24	0.24		0.24						
	2022-2023	NGP	A	S	WR	WR-BD	TRR	Br TRR	UP	742.92	743.17	0.25	0.25		0.25						
	2022-2023	NGP	A	S	WR	WR-BD	TRR	Br TRR	UP	746.02	746.27	0.25	0.25		0.25						
	2022-2023	NGP	A	S	WR	WR-BD	TRR	Br TRR	UP	750.50	750.74	0.24	0.24		0.24						
	2022-2023	NGP	A	S	WR	WR-BD	TRR	Br TRR	UP	752.42	752.69	0.27	0.27		0.27						
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	DN	734.10	734.45	0.35	0.35		0.35					0.56	
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	DN	734.60	735.25	0.65	0.65		0.65					0.93	
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	DN	735.70	737.60	1.90	1.90		1.90					2.46	
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	UP	730.10	730.20	0.10	0.10		0.10			0.52		0.52	
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	UP	732.00	732.50	0.50	0.50		0.50					0.52	
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	UP	734.10	734.25	0.15	0.15		0.15						
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	UP	734.65	734.85	0.20	0.20		0.20						
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	UP	735.75	735.95	0.20	0.20		0.20						
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	UP	737.09	737.25	0.16	0.17		0.17						
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	UP	740.25	741.00	0.75	0.75		0.75						
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	UP	744.00	744.55	0.55	0.55		0.55						
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	UP	745.60	746.00	0.40	0.40		0.40						
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	UP	748.10	748.65	0.55	0.55		0.55						
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	UP	749.20	750.45	1.25	1.25		1.25						
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	UP	751.15	751.50	0.35	0.35		0.35						
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	UP	752.25	752.42	0.17	0.17		0.17						
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	UP	752.69	752.85	0.16	0.16		0.16						
	2023-2024	NGP	A	S	WR	WR-BD	TRR	Corrosion	UP	754.50	754.95	0.45	0.45		0.45						
	2024-2025	NGP	A	S	PLO	WR-BD	TRR	GMT	UP	709.00	713.26	4.26	4.26		4.26					4.49	
	2024-2025	NGP	A	S	PLO	WR-BD	TRR	GMT	UP	713.48	717.97	4.49	4.49		4.49					4.49	
	2024-2025	NGP	A	S	PLO	WR-BD	TRR	GMT	UP	718.19	722.13	3.94	3.94		3.94					4.46	
	2024-2025	NGP	A	S	PLO	WR-BD	TRR	GMT	UP	722.34	724.13	1.79	1.79		1.79					2.15	
	2024-2025	NGP	A	S	PLO	WR-BD	TRR	GMT	UP	728.49	728.78	0.29	0.29		0.29					0.78	
	2024-2025	NGP	A	S	WR	WR-BD	TRR	GMT	UP	730.20	732.00	1.80	1.80		1.80					1.04	
	2024-2025	NGP	A	S	WR	WR-BD	TRR	GMT	UP	732.50	734.10	1.60	1.60		1.60					1.30	
	2024-2025	NGP	A	S	WR	WR-BD	TRR	GMT	UP	734.25	734.65	0.40	0.40		0.40						
	2024-2025	NGP	A	S	WR	WR-BD	TRR	GMT	UP	734.85	735.75	0.90	0.90		0.90						

TRR TSR PRIMARY- 2025-2026

Sr No	Year of inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	Type of Work	Sanction on basis	Road	From	To	Total length	Balance as on 1.04.2025 (TRR)	Balance as on 1.04.2025 (TSR)	EP 25-26 TRR(P)	EP 25-26 TSR(P) by Manual	EP 25-26 TSR(P) by Machine	Prog. During the month Jan-2026		Cum. Progress	
																		TRR	TSR	TRR	TSR
	2024-2025	NGP	A	S	WR	WR-BD	TRR	GMT	UP	735.95	736.85	0.90	0.90		0.90						
	2024-2025	NGP	A	S	WR	WR-BD	TRR	GMT	UP	737.25	740.25	3.00	3.00		3.00						
	2024-2025	NGP	A	S	WR	WR-BD	TRR	GMT	UP	741.00	742.92	1.92	1.92		1.92						
	2024-2025	NGP	A	S	WR	WR-BD	TRR	GMT	UP	743.17	744.00	0.83	0.83		0.83						
	2024-2025	NGP	A	S	WR	WR-BD	TRR	GMT	UP	744.55	745.60	1.05	1.05		1.05						
	2024-2025	NGP	A	S	WR	WR-BD	TRR	GMT	UP	746.27	748.10	1.83	1.83		1.83						
	2024-2025	NGP	A	S	WR	WR-BD	TRR	GMT	UP	748.65	749.20	0.55	0.55		0.55						
	2024-2025	NGP	A	S	WR	WR-BD	TRR	GMT	UP	750.74	751.15	0.41	0.41		0.41						
	2024-2025	NGP	A	S	WR	WR-BD	TRR	GMT	UP	751.50	752.25	0.75	0.75		0.75						
	2024-2025	NGP	A	S	WR	WR-BD	TRR	GMT	UP	752.85	754.50	1.65	1.65		1.65						
	2024-2025	NGP	A	S	WR	WR-BD	TRR	GMT	UP	754.95	757.50	2.55	2.55		2.55						
	2025-2026	NGP	A	S	PLO	WR-BD	TRR(P)	GMT	UP	724.39	727.00	2.61	2.61		2.61					2.61	
	2025-2026	NGP	A	S	PLO	WR-BD	TRR(P)	GMT	UP	728.78	730.10	1.32	1.32		1.32			1.04		1.04	
	2024-2025	NGP	A	S	WR	WR-BD	CTR	GMT	WR-RD-1	0.00	1.58	1.58	1.58	1.58		1.58			0.1		0.1
		NGP	A	S	WR	WR-BD	TRR(P)		TTR work			0.13								0.13	
		NGP	A	S	PLO	WR-BD	TSR(P)		PLO def sdg			1.15									1.15
		NGP	A	S	WR	WR-BD	TSR		DAE-UPLL			0.12									0.12
		NGP	A	S	CND	WR-BD	TSR		DIP	DIP NI working- DNLL=0.900 kms UPLL=0.900 kms, & other sdg= 0.700 kms		2.50							2.50		2.50
		NGP	A	S	WR	WR-BD	TRR(P)		PLO -TTR work	PLO TTR work=0.52 kms		0.52								0.52	
											TOTAL		51.56	1.58	49.99	1.58	0.00	1.56	2.60	28.60	3.87
	ADEN WRR																				
	2020-2021	NGP	A	S	HGT	SEGM-BPQ	TRR	GMT	UP	767.86	769.00	1.14	0.95		0.95						
	2020-2021	NGP	A	S	HGT	SEGM-BPQ	TRR	GMT	UP	802.00	822.34	20.34	0.47		0.47						
	2021-2022	NGP	A	S	WRR	SEGM-BPQ	TRR	GMT	UP	831	831.1	0.1	0.1		0.1						
	2023-2024	NGP	A	S	WRR	SEGM-BPQ	TSR	Condition	DN	831	837	6		5.588			5.588				
	2024-2025	NGP	A	S	WRR	SEGM-BPQ	TRR	GMT	DN	810	819.098	9.098	9.098		9.098					9.098	
	2024-2025	NGP	A	S	WRR	SEGM-BPQ	TRR	GMT	DN	819.337	822.334	2.997	2.997		2.997					3.12	
	2024-2025	NGP	A	S	WRR	SEGM-BPQ	TRR	GMT	DN	822.566	825.9	3.334	3.334		3.334			3.074		3.334	
	2024-2025	NGP	A	S	WRR	SEGM-BPQ	TRR	GMT	DN	826.15	829.6	3.45	3.45		3.45			2.256		2.256	
	2024-2025	NGP	A	S	HGT	SEGM-BPQ	TRR	GMT	UP	769	771	2	2		2						
	2025-2026	NGP	A	S	WRR	SEGM-BPQ	TSR(P)	Condition	UP	831	833	2		2			2				
	2025-2026	NGP	A	S	WRR	SEGM-BPQ	TSR(P)	Condition	UP	834.2	836.8	2.6		2.6			2.6				
	2025-2026	NGP	A	S	WRR	SEGM-BPQ	TSR(P)	Condition	UP	843.00	844.00	1.00		1.00			1.00				
	2024-2025	NGP	A	S	WRR	SEGM-BPQ	CTR	GMT	CKNI-DN LL	0.00	0.89	0.89	0.89	0.89							
	2024-2025	NGP	A	S	WRR	SEGM-BPQ	CTR	GMT	WRR-DN LL	0.00	0.92	0.92	0.92	0.92							
	2024-2025	NGP	A	S	WRR	SEGM-BPQ	CTR	GMT	MJRI-DN LL	0.00	1.25	1.25	1.25	1.25							
	2024-2025	NGP	A	S	WRR	SEGM-BPQ	CTR	GMT	WRR-UP LL	0.00	1.14	1.14	1.14	1.14							0.15
	2024-2025	NGP	A	S	WRR	SEGM-BPQ	CTR	GMT	MJRI-UP LL	0.00	1.26	1.26	1.26	1.26							
		NGP	D	S	WUN	MJRI-PMKT	TRR	TTR work	MJKN yard	MJKN yard TTR work=0.260 kms		0.26								0.26	
		NGP	A	S	HGT	SEGM-BPQ	TRR	TTR work	TTR work	TTR work=0.260 kms		0.26						0.26		0.26	
		NGP	A	S	WRR	SEGM-BPQ	TRR	TTR work	MJRI yard	MJRI yard TTR work=0.130 kms		0.13								0.13	
		NGP	D	S	WUN	MJRI-PMKT	TRR	TTR work	SL	TTR work WUN-PMKT=0.390 kms		0.39								0.39	
		NGP	A	S	WRR	SEGM-BPQ	TSR		CKNI	CKNI-3rd=0.810 kms &3rd LL=0.735 kms		1.55							1.55		1.55
		NGP	A	S	WRR	SEGM-BPQ	TSR		WRR	WRR 3rd=0.900 kms &3rd LL-1=0.850 kms, LL-2=0.800 kms		2.55							2.55		2.55
		NGP	A	S	WRR	SEGM-BPQ	TSR		MJRI	WRR 3rd=0.825 kms &3rd LL-1=0.770 kms, LL-2=0.750 kms		2.35							2.35		2.35
		NGP	A	S	WRR	SEGM-BPQ	TSR		MJRI yd-DNLL-2	MJRI yd-DNLL-2=1 kms		1.00									1

TRR TSR PRIMARY- 2025-2026

Sr No	Year of inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	Type of Work	Sanction on basis	Road	From	To	Total length	Balance as on 1.04.2025 (TRR)	Balance as on 1.04.2025 (TSR)	EP 25-26 TRR(P)	EP 25-26 TSR(P) by Manual	EP 25-26 TSR(P) by Machine	Prog. During the month Jan-2026		Cum. Progress	
																		TRR	TSR	TRR	TSR
		NGP	D	S	WUN	MJRI-PMKT	TRR	TTR work	SL	TTR work WUN-PMKT=0.390 kms		0.39								0.39	
											TOTAL		27.87	16.65	22.40	0.00	11.19	5.59	6.45	19.24	7.60
	ADEN BPQ																				
	2021-2022	NGP	A	S	CD	SEGM-BPQ	TRR	GMT	UP	889.39	889.9	0.51	0.36		0.36						
	2021-2022	NGP	A	S	CD	SEGM-BPQ	TRR	GMT	DN	889.475	889.91	0.435	0.435		0.435						
	2021-2022	NGP	A	S	CD	SEGM-BPQ	TRR	GMT	UP	890.8	891.15	0.35	0.35		0.35						
	2021-2022	NGP	A	S	CD	SEGM-BPQ	TRR	GMT	DN	890.733	891.13	0.397	0.397		0.397						
	2023-2024	NGP	A	S	CD	SEGM-BPQ	TRR	Br TRR	DN	878.239	878.467	0.228	0.228		0.228						
	2023-2024	NGP	D	S	CD	BPQ-CD fort	CTR	GMT	SL	1241.117	1251.13	10.013	10.013	10.013	6		10.013				
	2024-2025	NGP	A	S	BUX	SEGM-BPQ	TRR	GMT	DN	853	858	5	5		5						
	2024-2025	NGP	A	S	BUX	SEGM-BPQ	TRR	GMT	UP	852	852.8	0.8	0.8		0.8						
	2024-2025	NGP	A	S	BUX	SEGM-BPQ	TRR	GMT	UP	858	860.95	2.95	2.95		2.95						
	2024-2025	NGP	A	S	CD	SEGM-BPQ	TRR	GMT	UP	865	870.8	5.8	5.8		5.8					3.64	
	2024-2025	NGP	A	S	BUX	SEGM-BPQ	TSR	Condition	DN	844	852	8		4.867			4.867				2.36
	2024-2025	NGP	A	S	BUX	SEGM-BPQ	TSR	Condition	UP	844	852	8		8			8				
	2024-2025	NGP	D	S	BUX	TAE-GGS	CTR	Condition/ Fracture	SL	862.4	874	11.6	11.6	11.6	7		11.6	1.5	1.5	11.6	11.6
	2024-2025	NGP	D	S	BUX	TAE-GGS	CTR	Condition	SL	874	877.5	3.5	3.5	3.5	3.5		3.5	1.14	1.14	1.14	1.14
	2025-2026	NGP	A	S	BUX	SEGM-BPQ	CTR(P)	GMT	BUX-DNLL	0.03	0.90	0.87	0.87	0.87							
	2025-2026	NGP	A	S	BUX	SEGM-BPQ	CTR(P)	GMT	BUX-UPLL	0.04	0.88	0.84	0.84	0.84							
	2025-2026	NGP	A	S	CD	SEGM-BPQ	CTR(P)	GMT	BUPH-DNLL-1	0.00	1.10	1.10	1.10	1.10							
	2025-2026	NGP	A	S	CD	SEGM-BPQ	CTR(P)	GMT	BUPH-UPLL	0.05	1.11	1.06	1.06	1.06							
	2025-2026	NGP	A	S	CD	SEGM-BPQ	CTR(P)	GMT	CPW-CLL	0.10	0.79	0.69	0.69	0.69							
	2025-2026	NGP	A	S	CD	SEGM-BPQ	CTR(P)	GMT	CPW-UPLL	0.15	0.80	0.65	0.65	0.65							
	2025-2026	NGP	A	S	CD	SEGM-BPQ	CTR(P)	GMT	VVKN-DNLL	0.10	0.89	0.79	0.79	0.79							
	2025-2026	NGP	A	S	CD	SEGM-BPQ	TSR(P)	Condition	UP	870.93	871.26	0.33	0.33	0.33			0.33				
	2024-2025	NGP	A	S	CD	SEGM-BPQ	CTR	GMT	CD-COMMON LOOP LINE	876.15	877.20	1.05	1.05	1.05							
	2024-2025	NGP	A	S	CD	SEGM-BPQ	CTR	GMT	CD-DN LOOP LINE	876.22	877.14	0.92	0.92	0.92							
	2024-2025	NGP	A	S	CD	SEGM-BPQ	CTR	GMT	BPQ-GL-1	0.12	1.14	1.03	1.03	1.03							0.2
	2024-2025	NGP	A	S	CD	SEGM-BPQ	CTR	GMT	BPQ_GL-2	0.12	0.86	0.74	0.74	0.74							
	2024-2025	NGP	A	S	CD	SEGM-BPQ	CTR	GMT	BPQ-GL-3	0.04	0.76	0.72	0.72	0.72							
	2024-2025	NGP	A	S	CD	SEGM-BPQ	CTR	GMT	BPQ-GL-4	0.05	0.76	0.70	0.70	0.70							
	2024-2025	NGP	A	S	CD	SEGM-BPQ	CTR	GMT	CD-UP LOOP LINE	876.40	877.10	0.70	0.70	0.70							
	2024-2025	NGP	A	S	BUX	SEGM-BPQ	CTR	GMT	TAE-UPLL	0.04	0.86	0.82	0.82	0.82							
	2024-2025	NGP	A	S	BUX	SEGM-BPQ	CTR	GMT	TAE-DNLL	0.04	0.98	0.94	0.94	0.94							
		NGP	A	S	BUX	SEGM-BPQ	TSR		Moorsa -LL	Moorsa LL-1.3 kms		1.30							1.3		1.3
		NGP	A	S	BUX	SEGM-BPQ	TSR			TAE-GL-4 & 5= 1.5m		1.50							1.5		1.5
		NGP	A	S	BUX	SEGM-BPQ	TSR		TAE-GL-3 &4	TAE-GL-3 & 4= 0.500m		0.50									0.5
		NGP	A	S	CD	SEGM-BPQ	TSR(P)		DN	890.1	890.65	0.55									0.55
											TOTAL		55.38	51.93	32.82	0.00	38.31	2.64	5.44	16.38	19.15
											G TOTAL		221.08	155.28	134.75	25.16	70.80	19.80	24.56	89.70	66.84

TRR(S)-2025-2026

SN	Sr.DEN	ADEN	CPWI	TRR(S)- TKM				
				Total sanctioned scope of TRR(S) as on 01.04.2025	TRR(S) in EP-2025-2026	Jan-26	Cummulative Progress	Remarks
1	Sr.DEN (N)NGP	BZU	KQE	0.69	0.69	0	2.745	
2			GDYA	0.858	0.858	0	0.15	
3			BZU	0	0	0	0	
		ADEN BZU		1.548	1.548	0	2.895	
4		AMF	JNO	0	0	0	0	
5			AMF	0	0	0	0	
6			MTY	0	0	0	5.991	
7			NRKR	0	0	0	0	
		ADEN AMF		0	0	0	5.991	
Sr.DEN(N)NGP				1.548	1.548	0	8.886	
8	Sr.DEN (Ctl)NGP	KATL	WOC	0	0	0	0	
9			KATL	0	0	0	0.706	
10			KSWR	0	0	0	0	
		ADEN KATL		0	0	0	0.706	
11		(S)NGP	NGP	0	0	0	1.96	
12			BTBR	0	0	0	1.4	
13			SEGM	0	0	0	0	
14			AQ	0	0	0	0	
		ADEN (S)NGP		0	0	0	3.36	
Sr.DEN(CTL)NGP				0	0	0	4.066	
15	Sr.DEN (S)NGP	WR	WR	0	0	0	0.95	
16			PLO	17.5	17.5	1.3	8.35	
17			CND	0	0	2.5	2.5	
		ADEN WR		17.5	17.5	3.8	11.8	
18		WRR	HGT	0	0	0	0	
19			WRR	0	0	6.45	7.45	
20			WUN	0	0	0	0.5	
		ADEN WRR		0	0	6.45	7.95	
21		BPQ	BUX	0	0	3.3	4.5	
22			CD	0	0	0	0	
		ADEN BPQ		0	0	3.3	4.5	
Sr.DEN(S)NGP				17.5	17.5	13.55	24.25	
NGP division G. Total				19.048	19.048	13.55	37.202	

TSR(S)-2025-2026

SN	Sr.DEN	ADEN	CPWI	TSR(S)- TKM				
				Total sanctioned scope of TSR(S) as on 01.04.2025	TSR(S) in EP-2025-2026	Jan-26	Cummulative Progress	Remarks
1	Sr.DEN (N)NGP	BZU	KQE	0.69	0.69	0	0.745	
2			GDYA	0.858	0.858	0	0	
3			BZU	0	0	0	0	
		ADEN BZU		1.548	1.548	0	0.745	
4		AMF	JNO	0	0	0	0	
5			AMF	0	0	0	0	
6			MTY	0	0	0	0	
7			NRKR	0	0	0	0	
		ADEN AMF		0	0	0	0	
Sr.DEN(N)NGP				1.548	1.548	0	0.745	
8	Sr.DEN (Ctl)NGP	KATL	WOC	0	0	0	0	
9			KATL	0	0	0	0	
10			KSWR	0	0	0	0	
		ADEN KATL		0	0	0	0	
11		(S)NGP	NGP	0	0	0	0	
12			BTBR	0	0	0	0	
13			SEGM	0	0	0	0	
14			AQ	0	0	0	0	
		ADEN (S)NGP		0	0	0	0	
Sr.DEN(CTL)NGP				0	0	0	0	
15	Sr.DEN (S)NGP	WR	WR	0	0	0	0	
16			PLO	0	0	0	1.9	
17			CND	0	0	0	0	
		ADEN WR		0	0	0	1.9	
18		WRR	HGT	0	0	0	0	
19			WRR	0	0	0	0	
20			WUN	0	0	0	0.5	
		ADEN WRR		0	0	0	0.5	
21		BPQ	BUX	0	0	0	0.9	
22			CD	0	0	0	0	
		ADEN BPQ		0	0	0	0.9	
Sr.DEN(S)NGP				0	0	0	3.3	
NGP division G. Total				1.548	1.548	0	4.045	

Secondary TRR and TSR 2025-2026

Sanc year	Type of work	CPWI	Section	Location	Total Length TRR	Total Length TSR	Balance as on 1.04.2025(TRR-S)	Balance as on 1.04.2025(TSR-S)	EP 2025-2026 TRR(S)	EP 2025-2026 TSR(S)	Prog. During Jan-26		Cum. Progess	
											TRR	TSR	TRR	TSR
ADEN WR														
2019-20	CTR/S	PLO	WR-BD	MLT Siding SL (PLO -MLT)	45.84	0	17.50	0.00	17.50	0.00	0.600		8.050	1.900
	TRR(S)	PLO	PLO Yd	PLO Yd UPLL	0.5						0.700		0.700	
	TRR(S)	PLO	PLO Yd	PLO Yd DNLL	0.5									
	TRR(S)	CND	CND	DIP NI working- DNLL=0.900 kms UPLL=0.900 kms, & other sdg= 0.700 kms	2.5						2.500		2.500	
	TRR(S)	WR	WR Yd	WR YD-BGL-2= 0.550 km	0.55								0.550	
						Total	**17.500**	**0.000**	**17.500**	**0.000**	**3.800**	**0.000**	**11.800**	**1.900**
ADEN AMF														
	TRR(S)	MTY	MTY-Goods shed line	MTY-Goods shed line=0.370 kms	0.37								0.37	
	TRR(S)	MTY	MTY-3rd LL	MTY-3rd LL=0.750 kms	0.75								0.75	
	TRR(S)	MTY	MTY-UPLL ext	MTY-UPLL ext=0.528 kms	0.528								0.528	
	TRR(S)	MTY	MTY-DNLL ext	MTY-DNLL ext=0.320 kms	0.32								0.32	
	TRR(S)	MTY	MTY-BT siding	MTY-BT siding=0.250 kms	0.25								0.25	
	TRR(S)	MTY	MTY-PQRS siding line	MTY-PQRS siding line=0.240 kms	0.24								0.24	
	TRR(S)	MTY	MTY-TTM sdg	MTY-TTM sdg=0.350 kms	0.35								0.35	
	TRR(S)	MTY	MTY-Shunting neck-ET end	MTY-Shunting neck-ET end=0.750 kms	0.75								0.75	
	TRR(S)	MTY	MTY-Shunting neck-NGP end	MTY-Shunting neck-NGP end=0.750 kms	0.75								0.75	
	TRR(S)	MTY	HTN Yard	HTN Yard- UP/DN 3rd LL	0.75								0.75	
	TRR(S)	MTY	HTN Yard	HTN Yard- 3rd ML	0.75								0.75	
	TRR(S)	MTY	HTN Yard	HTN Yard - Siding	0.12								0.12	
	TRR(S)	MTY	MTY-Ex sdg line	MTY-Ex sdg line=0.063 kms	0.063								0.063	
						Total	**0.000**	**0.000**	**0.000**	**0.000**	**0.000**	**0.000**	**5.991**	**0.000**
ADEN BPQ														
	CTR(S)	BUX	BUX def sdg	BUX def sdg=0.900 kms	1.2	0.9							1.200	0.900
	TRR(S)	BUX	Moorsa	Moorsa LL-1.3 kms	1.30						1.300		1.300	
	TRR(S)	BUX	TAE-GL	TAE-GL-4 & 5= 2m	2.00						2.000		2.000	
						Total	**0.000**	**0.000**	**0.000**	**0.000**	**3.300**	**0.000**	**4.500**	**0.900**
ADEN (S)NGP														
	TRR(S)	NGP	KRI YD	0.760M KRI UP L/L	0.76								0.760	
	TRR(S)	NGP	KRI YD	KRI YD-Goods loop=0.350 kms	0.35								0.350	
	TRR(S)	BTBR	BOK Yard	BTBR yard UPLL=0.600 kms	0.6								0.600	
	TRR(S)	BTBR	BOK Yard	BOK- DNLL-1= 0.8 kms	0.8								0.800	
	TRR(S)	NGP	KRI YD	0.850M KRI C L/L	0.85								0.850	
						Total	**0.000**	**0.000**	**0.000**	**0.000**	**0.000**	**0.000**	**3.360**	**0.000**

ADEN KATL														
	TRR(S)	KATL	SNKB	SnKb-DNLL=0.087-0.793=0.706	0.706								0.706	0.000
						Total	**0.000**	**0.000**	**0.000**	**0.000**	**0.000**	**0.000**	**0.706**	**0.000**
ADEN WRR														
	CTR/S	WUN	WUN yard	WUN yard-Passenger loop line & Tower wagon line wani yard	0.5	0.5							0.500	0.500
	TRR(S)	WRR	CKNI	CKNI-3rd=0.810 kms &3rd LL=0.735 kms	**1.55**						**1.55**		**1.55**	
	TRR(S)	WRR	WRR	WRR 3rd=0.900 kms &3rd LL-1=0.850 kms, LL-2=0.800 kms	**2.55**						**2.55**		**2.55**	
	TRR(S)	WRR	MJRI	WRR 3rd=0.825 kms &3rd LL-1=0.770 kms, LL-2=0.750 kms	**2.35**						**2.35**		**2.35**	
	TRR(S)	WRR	MJRI	MJRI yd DNLL-2=1 kms	1								1.000	
						Total	**0.000**	**0.000**	**0.000**	**0.000**	**6.450**	**0.000**	**7.950**	**0.500**
ADEN BZU														
2025-2026	CTR/S	KQE	ET-AMF	TAKU-DNCLL (767.04-767.730=0.690 kms)	0.69	0.69	0.69	0.69	0.69	0.69				
PH-16	CTR/S	KQE	ET-AMF	POX yard-DNLL=0.745 kms	0.745	0.745							0.745	0.745
2025-2026	CTR/S	GDYA	ET-AMF	DHQ-DNLL2 (829.750-830.610=0.858 kms)	0.858	0.858	0.858	0.858	0.858	0.858				
	TSR(S)	KQE	ET-AMF	DOH yard NI working UPLL-1.050km, DNLL-0.300km, TW sdg-0.120 kms, TM sdg-0.300km, Dead end UPLL & DNLL=0.120x2=0.240 kms, Total=2.00 kms	2								2.000	
	TRR	GDYA	ET-AMF	DHQ-DNLL-1 (830.028-830.175=0.150 kms)	0.15								0.150	
						Total	**1.548**	**1.548**	**1.548**	**1.548**	**0.000**	**0.000**	**2.895**	**0.745**
					G/Total		**19.05**	**1.55**	**19.05**	**1.55**	**13.55**	**0.00**	**37.20**	**4.05**

TBR(Plain track)-2025-2026

SN	Sr.DEN/ DEN	ADEN	CPWI	TBR(Plain track)- KMS														
				Total sanctioned scope of TBR as on 01.04.2025	Total sanctioned scope of TBR as on 01.04.2025				Total scope of TBR as on 01.04.2025 (Last deepscreening not done since last 10 years for main line 15 years for Loop lines)					TBR in EP-2025-26		Progress during		
					UP	DN	SL/Branch line	LL	Total	UP	DN	SL/Branch line	LL	By Manual	By Machine	Jan-26	Cummulative Progress	Remarks
1	Sr.DEN(N)NGP	BZU	KQE	0.2	0.2	0	0	0	0	0	0	0	0	0	0.2	1.06	5.06	
2			GDYA	0	0	0	0	0	0	0	0	0	0	0	0	1.21	1.61	
3			BZU	2.51	0	0.48	0	2.03	6	0	0	0	6	2.03	0.48	2.85	7.417	
		ADEN BZU		2.71	0.2	0.48	0	2.03	6	0	0	0	6	2.03	0.68	5.12	14.087	
4		AMF	JNO	1.023	0	0	0	1.023	10.018	0	0	0.018	10	1.02	0	0	0.63	
5			AMF	7.96	0	0	0	7.96	8	0	0	0	8	7.96	0	0.15	0.15	
6			MTY	2.737	0.865	1.097	0	0.775	2.255	0.422	0.833	0	1	0.775	1.962	1.02	8.511	
7			NRKR	0	0	0	0	0	2.203	0.203	0	0	2	0	0	0.52	1.66	
		ADEN AMF		11.72	0.865	1.097	0	9.758	22.476	0.625	0.833	0.018	21	9.755	1.962	1.69	10.951	
Sr.DEN(N)NGP				14.43	1.065	1.577	0	11.788	28.476	0.625	0.833	0.018	27	11.785	2.642	6.81	25.038	
8	Sr.DEN(Ctl)NGP	KATL	WOC	13.383	0	0	13.383	0	0	0	0	0	0	0	13.383	7.066	12.146	
9			KATL	2.541	0.37	1.15	0	1.021	2	0	0	0	2	1.02	1.52	0.35	1.05	
10			KSWR	3.667	1.5	2.167	0	0	3.645	1.349	1.296	0	1	0	3.667	0.9	6.25	
		ADEN KATL		19.591	1.87	3.317	13.383	1.021	5.645	1.349	1.296	0	3	1.02	18.57	8.316	19.446	
11		(S)NGP	NGP	7.472	2.46	2.012	0	3	2	0	0	0	2	3	4.472	0.7	5.06	
12			BTBR	5.97	1.58	2.39	2	0	4.918	0	0	1.918	3	2	3.97	0	0.5	
13			SEGM	4.825	0	1.22	0	3.605	1	0	0	0	1	3.605	1.22	0	0	
14			AQ	0	0	0	0	0	31	0	0	0	31	0	0	1.4	1.9	
		ADEN (S)NGP		18.267	4.04	5.622	2	6.605	38.918	0	0	1.918	37	8.605	9.662	2.1	7.46	
Sr.DEN(CTL)NGP				37.858	5.91	8.939	15.383	7.626	44.563	1.349	1.296	1.918	40	9.625	28.232	10.416	26.906	
15	Sr.DEN(S)NGP	WR	WR	11.415	0.6	1.27	0	9.545	2.861	0.589	1.272	0	1	9.545	1.87	0.1	0.22	
16			PLO	0.529	0.129	0.4	0	0	7.143	0.532	0.611	0	6	0	0.529	0	1.15	
17			CND	3.029	0	0	0	3.029	3	0	0	0	3	3.029	0	0	0.503	
		ADEN WR		14.973	0.729	1.67	0	12.574	13.004	1.121	1.883	0	10	12.574	2.399	0.1	1.873	
18		WRR	HGT	14.161	0.26	1.23	0	12.671	4.1	0.1	0	0	4	12.671	1.49	0	1.726	
19			WRR	4.52	0.22	0	0	4.3	16.165	0.133	0.032	0	16	4.3	0.22	0	4.576	
20			WUN	19.247	0	0	2.473	16.774	8.888	0	0	2.888	6	19.247	0	0	0.432	
		ADEN WRR		37.928	0.48	1.23	2.473	33.745	29.153	0.233	0.032	2.888	26	36.218	1.71	0	6.734	
21		BPQ	BUX	1.351	0.31	0.41	0	0.631	18.518	0.293	0.06	12.165	6	0.631	0.72	2.8	45.719	
22			CD	8.776	1.696	1.835	0	5.245	5.476	0.974	0.502	0	4	5.245	3.531	0.62	2.51	
		ADEN BPQ		10.127	2.006	2.245	0	5.876	23.994	1.267	0.562	12.165	10	5.876	4.251	3.42	48.229	
Sr.DEN(S)NGP				63.028	3.215	5.145	2.473	52.195	66.151	2.621	2.477	15.053	46	54.668	8.36	3.52	56.836	
NGP division G. Total				115.316	10.19	15.661	17.856	71.609	139.19	4.595	4.606	16.989	113	76.078	39.234	20.746	108.780	

TBR(Turnout)-2025-2026

SN	Sr.DEN/DEN	ADEN	CPWI	TBR(Turnout)- KMS														
				Total scope of TBR (Turnout) as on 01.04.2025	Total scope of TBR (Turnouts) as on 01.04.2025 as per TMS				Total scope of TBR (Turnouts) as on 01.04.2025 as per 10 years frequency for ML and 15 years frequency for PRL NPRL turnouts						TBR in EP-2025-26	Progress during		
					UP	DN	SL/Branch line	LL	Total	UP	DN	SL/Branch line	PRL	NPRL		Jan-26	Cummulative Progress	Remarks
1	Sr.DEN(N)NGP	BZU	KQE	0	0	0	0	0	9	5	4	0	0	0	8	0	22	
2			GDYA	0	0	0	0	0	2	0	0	0	0	2	0	0	0	
3			BZU	0	0	0	0	0	0	0	0	0	0	0	0	0	3	
		ADEN BZU		**0**	**0**	**0**	**0**	**0**	**11**	**5**	**4**	**0**	**0**	**2**	**8**	**0**	**25**	
4		AMF	JNO	0	0	0	0	0	10	0	0	1	0	9	1	0	2	
5			AMF	2	0	0	0	2	23	0	0	0	1	22	0	0	0	
6			MTY	0	0	0	0	0	5	0	0	0	0	5	0	0	5	
7			NRKR	0	0	0	0	0	10	5	4	0	0	1	7	0	0	
		ADEN AMF		**2**	**0**	**0**	**0**	**2**	**48**	**5**	**4**	**1**	**1**	**37**	**8**	**0**	**7**	
Sr.DEN(N)NGP				**2**	**0**	**0**	**0**	**2**	**59**	**10**	**8**	**1**	**1**	**39**	**16**	**0**	**32**	
8	Sr.DEN(Ctl)NGP	KATL	WOC	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
9			KATL	0	0	0	0	0	23	3	5	0	8	7	7	0	1	
10			KSWR	2	0	0	0	2	21	3	6	10	1	1	16	0	1	
		ADEN KATL		**2**	**0**	**0**	**0**	**2**	**44**	**6**	**11**	**10**	**9**	**8**	**23**	**0**	**2**	
11		(S)NGP	NGP	5	0	1	0	4	62	22	12	0	11	17	29	0	20	
12			BTBR	0	0	0	0	0	5	0	4	0	0	1	3	0	5	
13			SEGM	0	0	0	0	0	14	6	3	0	1	4	8	0	10	
14			AQ	22	0	0	0	22	29	0	0	0	3	26	0	0	21	
		ADEN (S)NGP		**27**	**0**	**1**	**0**	**26**	**110**	**28**	**19**	**0**	**15**	**48**	**40**	**0**	**56**	
Sr.DEN(CTL)NGP				**29**	**0**	**1**	**0**	**28**	**154**	**34**	**30**	**10**	**24**	**56**	**63**	**0**	**58**	
15	Sr.DEN(S)NGP	WR	WR	0	0	0	0	0	79	16	12	5	13	33	28	0	0	
16			PLO	2	0	0	0	2	16	6	5	0	1	4	9	0	61	
17			CND	1	0	1	0	0	18	3	7	0	2	6	8	8	13	
		ADEN WR		**3**	**0**	**1**	**0**	**2**	**113**	**25**	**24**	**5**	**16**	**43**	**45**	**8**	**74**	
18		WRR	HGT	0	0	0	0	0	30	9	15	3	1	2	23	0	0	
19			WRR	0	0	0	0	0	49	10	13	2	7	17	21	0	18	
20			WUN	1	0	0	1	0	41	0	0	9	7	25	8	0	19	
		ADEN WRR		**1**	**0**	**0**	**1**	**0**	**120**	**19**	**28**	**14**	**15**	**44**	**52**	**0**	**37**	
21		BPQ	BUX	9	0	0	6	3	46	4	3	9	0	30	14	0	12	
22			CD	0	0	0	0	0	50	8	3	2	15	22	11	0	4	
		ADEN BPQ		**9**	**0**	**0**	**6**	**3**	**96**	**12**	**6**	**11**	**15**	**52**	**25**	**0**	**16**	
Sr.DEN(S)NGP				**13**	**0**	**1**	**7**	**5**	**329**	**56**	**58**	**30**	**46**	**139**	**122**	**8**	**127**	
NGP division G. Total				**44**	**0**	**2**	**7**	**35**	**542**	**100**	**96**	**41**	**71**	**234**	**201**	**8**	**217**	

TBR 2025-2026

SN	Year of inclusion	Route	Divn	DEN/SR DEN	CPWI	Section	Type of Work	Road	From	To	Total length	Balance as on 01.04.2025 (TBR)	EP 2025-26 by Manual	EP 2025-2026 by Machine	Prog. During the month Jan-26		Cum. Progress	
															M/C	Manual	M/C	Manual
	ADEN BZU																	
	20-21	A	NGP	N	KQE	ET-NRKR	TBR	UP	757.69	757.89	0.2	0.200		0.200				
	22-23	A	NGP	N	BZU	ET-NRKR	TBR	BYS-UPLL	0.00	0.92	0.92	0.92	0.92					
	22-23	A	NGP	N	BZU	ET-NRKR	TBR	MJY-UPLL1	0.00	1.11	1.11	1.11	1.11			0.50		0.5
	23-24	A	NGP	N	BZU	ET-NRKR	TBR	DN	839.52	839.90	0.38	0.38		0.380				
	2024-25	A	NGP	N	BZU	ET-NRKR	TBR	DN	839.9	840	0.1	0.1		0.100				
		A	NGP	N	BZU	ET-NRKR	TSR	UP	850.5	852.3	1.8					0.65		1.8
	2025-2026	A	NGP	N	BZU	ET-NRKR	TSR(P)	UP	839.58	840.135	0.555							0.555
	2025-2026	A	NGP	N	BZU	ET-NRKR	TSR(P)	UP	836.2	836.387	0.187							0.187
	2025-2026	A	NGP	N	BZU	ET-NRKR	TSR(P)	UP	836.7	836.795	0.095							0.1
		A	NGP	N	BZU	ET-NRKR	TSR(P)	UP	835.44	835.692	0.252					0.252		0.252
		A	NGP	N	BZU	ET-NRKR	CTR(P)	BZU YD-DN LL	0.04	1	0.96							1
		A	NGP	N	BZU	ET-NRKR	CTR(P)	MJY YD-UP Loop 2nd	0.04	0.931	0.891					0.90		0.9
	2024-25	A	NGP	N	BZU	ET-NRKR	CTR(P)	MJY YD-DN Loop Line	0.04	0.987	0.947					0.55		0.95
		A	NGP	N	KQE	ET-NRKR	CTR(P)	TAKU-DNLL	766.039	766.875	0.836					0.30		0.3
		A	NGP	N	KQE	ET-NRKR	CTR(P)	TAKU-UPLL	767.047	767.811	0.764					0.76		0.764
		A	NGP	N	GDYA	ET-NRKR	CTR(P)	GDYA-CLL	814.887	815.783	0.896					0.30		0.3
	2024-2025	A	NGP	N	BZU	ET-NRKR	CTR(P)	BZU YD-Shunting Neck	0	1.17	1.17							1.17
	2024-2025	A	NGP	N	GDYA	ET-NRKR	CTR(P)	GDYA YD-UP LL	814.963	815.877	0.914					0.91		1.314
		A	NGP	N	KQE	ET-NRKR	TSR(P)	3rd line	KQE-3rd loop line=2 kms		2							2
		A	NGP	N	KQE	ET-NRKR	TSR(P)	Loop lines	DOH yard NI working UPLL-1.050km, DNLL-0.300km, TW sdg-0.120 kms, TM sdg-0.300km, Dead end UPLL & DNLL=0.120x2=0.240 kms, Total=2.00 kms		2							2
									TOTAL			**2.710**	**2.030**	**0.680**	**0.000**	**5.130**	**0.000**	**14.092**
	ADEN AMF																	
	22-23	A	NGP	N	AMF	ET-NRKR	TBR	AMF DN Common loop	0.41	0.63	0.22	0.22	0.22					
	22-23	A	NGP	N	AMF	ET-NRKR	TBR	AMF DN Common loop	0.88	1.06	0.18	0.18	0.18					
	2019-20	A	NGP	N	MTY	ET-NRKR	TBR	DN	887.80	899.00	11.20	0.600		0.600				
	2024-25	A	NGP	N	MTY	ET-NRKR	TBR	DN	921.84	922.025	0.185	0.185		0.185				
	2024-25	A	NGP	N	MTY	ET-NRKR	TBR	UP	914.8	915.3	0.5	0.5		0.500				

TBR 2025-2026

SN	Year of inclusion	Route	Divn	DEN/SR DEN	CPWI	Section	Type of Work	Road	From	To	Total length	Balance as on 01.04.2025 (TBR)	EP 2025-26 by Manual	EP 2025-2026 by Machine	Prog. During the month Jan-26		Cum. Progress	
															M/C	Manual	M/C	Manual
	2024-25	A	NGP	N	MTY	ET-NRKR	TBR	UP	920.585	920.95	0.365	0.365		0.365				
	2025-2026	A	NGP	N	AMF	ET-NRKR	TBR	AMF-A&D sdg	0	0.2	0.2	0.2	0.2					
	2025-2026	A	NGP	N	AMF	ET-NRKR	TBR	AMF-BT siding	0	0.679	0.679	0.679	0.679					
	2025-2026	A	NGP	N	AMF	ET-NRKR	TBR	AMF-GDS shed-1	0.064	0.759	0.695	0.695	0.695					
	2025-2026	A	NGP	N	AMF	ET-NRKR	TBR	AMF-GDS shed-2	0	0.34	0.34	0.34	0.34					
	2025-2026	A	NGP	N	AMF	ET-NRKR	TBR	AMF-Medical siding	0	0.514	0.514	0.514	0.514					
	2025-2026	A	NGP	N	AMF	ET-NRKR	TBR	AMF-RD-1	0.6	1.35	0.75	0.75	0.75					
	2025-2026	A	NGP	N	AMF	ET-NRKR	TBR	AMF-RD-2	0.56	1.325	0.765	0.765	0.765					
	2025-2026	A	NGP	N	AMF	ET-NRKR	TBR	AMF-RD-3	0.39	1.25	0.86	0.86	0.86					
	2025-2026	A	NGP	N	AMF	ET-NRKR	TBR	AMF-RD-4	0.826	0.95	0.124	0.124	0.124					
	2025-2026	A	NGP	N	AMF	ET-NRKR	TBR	AMF-Shunting neck NGP	0.25	1.02	0.77	0.77	0.77					
	2025-2026	A	NGP	N	AMF	ET-NRKR	TBR	AMF-Sick siding I	0	0.237	0.237	0.237	0.237					
	2025-2026	A	NGP	N	AMF	ET-NRKR	TBR	AMF-Sick siding II	0	0.533	0.533	0.533	0.533					
	2025-2026	A	NGP	N	AMF	ET-NRKR	TBR	AMF-VIP siding	0	0.214	0.214	0.214	0.214					
	2025-2026	A	NGP	N	AMF	ET-NRKR	TBR	JMV yard-LL SL	0	0.879	0.879	0.879	0.879					
	2025-2026	D	NGP	N	JNO	AMF-CWA	TBR	BXY yard-A & D Siding	0	0.63	0.63	0.63	0.63					
	2025-2026	D	NGP	N	JNO	AMF-CWA	TBR	HRG yard-GHO siding	0	0.393	0.393	0.393	0.393					
	2025-2026	A	NGP	N	MTY	ET-NRKR	TBR	DN	907.035	907.24	0.205	0.205		0.205				
	2025-2026	A	NGP	N	MTY	ET-NRKR	TBR	DN	913.713	913.82	0.107	0.107		0.107				
	2025-2026	A	NGP	N	MTY	ET-NRKR	TBR	CCD yard-UP AD Siding	0	0.285	0.285	0.285	0.285					
	2025-2026	A	NGP	N	MTY	ET-NRKR	TBR	CCD yard-UP BKR siding	0	0.49	0.49	0.49	0.49					
		A	NGP	N	JNO	AMF-CWA	TBR	SL	945	945.63	0.63						0.63	
	2024-2025	A	NGP	N	MTY	ET-NRKR	TSR	DN	908	909.5	1.5							1.5
	2024-2025	A	NGP	N	NRKR	ET-NRKR	CTR(P)	NRKR YD-UP LOOP LINE	0.044	0.941	0.897							1.04
		A	NGP	N	NRKR	ET-NRKR	CTR(P)	TEO YD-DN Loop Line	0.044	0.865	0.821					0.52		0.52
		A	NGP	N	MTY	ET-NRKR	CTR(P)	MTY YD-DN Loop Line	0.051	0.784	0.733					0.50		0.5
		A	NGP	N	MTY	ET-NRKR	CTR(P)	CCD-UPLL	0.046	0.95	0.904					0.52		0.52
		A	NGP	N	AMF	ET-NRKR	CTR(P)	JKR-UPLL	0.11	0.86	0.75					0.15		0.15
		A	NGP	N	AMF	ET-NRKR	CTR(P)	JKR-DNLL	JKR-DNLL		0.773							0.1
		A	NGP	N	MTY	ET-NRKR	CTR(P)	MTY-3rd LL	MTY-3rd LL=0.750 kms		0.75							0.75

TBR 2025-2026

SN	Year of inclusion	Route	Divn	DEN/SR DEN	CPWI	Section	Type of Work	Road	From	To	Total length	Balance as on 01.04.2025 (TBR)	EP 2025-26 by Manual	EP 2025-2026 by Machine	Prog. During the month Jan-26		Cum. Progress	
															M/C	Manual	M/C	Manual
		A	NGP	N	MTY	ET-NRKR	CTR(P)	MTY-UPLL ext	MTY-UPLL ext=0.528 kms		0.528							0.528
		A	NGP	N	MTY	ET-NRKR	CTR(P)	MTY-DNLL ext	MTY-DNLL ext=0.320 kms		0.32							0.32
		A	NGP	N	MTY	ET-NRKR	TSR(P)	MTY-Goods shed line	MTY-Goods shed line=0.370 kms		0.37							0.37
		A	NGP	N	MTY	ET-NRKR	TSR(P)	MTY-BT siding	MTY-BT siding=0.250 kms		0.25							0.25
		A	NGP	N	MTY	ET-NRKR	TSR(P)	MTY-PQRS siding line	MTY-PQRS siding line=0.240 kms		0.24							0.24
		A	NGP	N	MTY	ET-NRKR	TSR(P)	MTY-TTM sdg	MTY-TTM sdg=0.350 kms		0.35							0.35
		A	NGP	N	MTY	ET-NRKR	TSR(P)	MTY-Shunting neck-ET end	MTY-Shunting neck-ET end=0.750 kms		0.75							0.75
		A	NGP	N	MTY	ET-NRKR	TSR(P)	MTY-Shunting neck-NGP end	MTY-Shunting neck-NGP end=0.750 kms		0.75							0.75
		A	NGP	N	MTY	ET-NRKR	TSR(P)	MTY-Ex sdg line	MTY-Ex sdg line=0.063 kms		0.063							0.063
		A	NGP	N	MTY	ET-NRKR	TSR(P)	HTN Yard	HTN Yard- UP/DN 3rd LL		0.75							0.75
		A	NGP	N	MTY	ET-NRKR	TSR(P)	HTN Yard	HTN Yard- 3rd ML		0.75							0.75
		A	NGP	N	MTY	ET-NRKR	TSR(P)	HTN Yard	HTN Yard - Siding		0.12							0.12
									TOTAL			**11.720**	**9.758**	**1.962**	**0.000**	**1.690**	**0.630**	**10.321**
	ADEN KATL																	
	20-21	A	NGP	C	KATL	NRKR-NGP	TBR	DN	983.00	991.38	8.38	1.15		1.150				
	20-21	A	NGP	C	KATL	NRKR-NGP	TBR	UP	990.43	992.00	1.57	0.37		0.370				
	20-21	A	NGP	C	KSWR	NRKR-NGP	TBR	DN	1028.68	1029.65	0.97	0.97		0.970			1.59	
	2018-19	A	NGP	C	KSWR	NRKR-NGP	TBR	DN	1034.00	1041.00	7.00	1.20		1.197				
	20-21	A	NGP	C	KSWR	NRKR-NGP	TBR	UP	1028.00	1030.00	2.00	1.50		1.500			0.46	
	23-24	E	NGP	C	WOC	BD-NRKR	TBR	SL	706.42	721.65	15.23	13.38		13.383	7.066		12.146	
	2025-2026	A	NGP	C	KATL	NRKR-NGP	TBR	KLBA yard-Ballast siding	0.00	1.02	1.02	1.02	1.02					
		A	NGP	C	KSWR	NRKR-NGP	CTR	KSWR YD-DN loop line	0.04	0.85	0.81							0.85
		A	NGP	C	KSWR	NRKR-NGP	CTR(P)	KSWR-UP loop line	0.06	0.807	0.747							0.75
	2024-2025	A	NGP	C	KSWR	NRKR-NGP	CTR(P)	KSWR YD-ISPAT Siding	0	0.828	0.828							0.85
		A	NGP	C	KSWR	NRKR-NGP	CTR(P)	KOHL YD-UP loop line	0.05	0.947	0.897					0.50		0.5
		A	NGP	C	KSWR	NRKR-NGP	CTR(P)	KOHL YD-DN loop line	0.115	0.977	0.862					0.40		0.4
		A	NGP	C	KATL	NRKR-NGP	CTR(P)	KATL YD-Goods sdg 3	0	0.326	0.326					0.35		0.35
		A	NGP	C	KATL	NRKR-NGP	TSR	SNKB-DNLL			0.7							0.7

TBR 2025-2026

SN	Year of inclusion	Route	Divn	DEN/SR DEN	CPWI	Section	Type of Work	Road	From	To	Total length	Balance as on 01.04.2025 (TBR)	EP 2025-26 by Manual	EP 2025-2026 by Machine	Prog. During the month Jan-26		Cum. Progress	
															M/C	Manual	M/C	Manual
	2024-2025	A	NGP	C	KSWR	NRKR-NGP	CTR(P)	GNQ-UP loop line	0.04	0.878	0.838							0.85
										TOTAL		19.591	1.020	18.570	7.066	1.250	14.196	5.250
	ADEN (S)NGP																	
	2018-19	A	NGP	C	NGP	NGP-WR	TBR	DN	818.44	824.00	5.57	0.23		0.230				
	2017-18	A	NGP	C	NGP	NGP-WR	TBR	DN	824.00	829.00	5.00	1.54		1.540				
	2018-19	A	NGP	C	NGP	NGP-WR	TBR	DN	831.00	835.00	4.00	0.24		0.242				
	20-21	A	NGP	C	NGP	NRKR-NGP	TBR	UP	1042.00	1042.43	0.43	0.43		0.430				
	20-21	A	NGP	C	NGP	NGP-WR	TBR	UP	836.00	836.17	0.17	0.17		0.170				
	22-23	A	NGP	C	NGP	NGP-WR	TSR	UP	832.00	835.00	3.00	1.86		1.860		0.70		0.7
	21-22	A	NGP	C	BTBR	NGP-WR	TBR	DN	808.99	809.15	0.17	0.17		0.170				
	2017-18	A	NGP	C	BTBR	NGP-WR	TBR	DN	809.20	809.80	0.60	0.60		0.600				
	21-22	A	NGP	C	BTBR	NGP-WR	TBR	DN	809.90	810.30	0.40	0.40		0.400				
	2017-18	A	NGP	C	BTBR	NGP-WR	TBR	UP	808.65	815.00	6.45	1.58		1.580				
	23-24	E	NGP	C	BTBR	BTBR-URR	CTR	SL	841.00	843.00	2.00	2.00	2.00					
	2017-18	A	NGP	C	SEGM	NGP-WR	TBR	DN	793.00	803.00	10.00	1.22		1.220				
	22-23	A	NGP	C	SEGM	NGP-WR	TBR	SEGM-goods LL	760.29	761.10	0.81	0.81	0.81					
	2025-2026	A	NGP	C	BTBR	NGP-WR	TBR	DN	800.68	801.90	1.22	1.22		1.220				
	2025-2026	A	NGP	C	SEGM	NGP-WR	TBR	UP Loop Line	0.62	0.80	0.19	0.19	0.19					
	2025-2026	A	NGP	C	SEGM	NGP-WR	TBR	UP siding	771.00	771.40	0.40	0.40	0.40					
	2024-2025	A	NGP	C	NGP	NGP-WR	TBR	NGP YD UP	1130.18	1130.68	0.50	0.50	0.50					
	2024-2025	A	NGP	C	NGP	NGP-WR	TBR	NGP YD DN	1130.18	1130.68	0.50	0.50	0.50					
	2024-2025	A	NGP	C	NGP	NGP-WR	TBR	AQ YD UP	833.00	835.00	2.00	2.00	2.00					
		A	NGP	C	BTBR	NGP-WR	CTR(P)	BTBR YD-UP Passenger loop DN Branch 1	0.158	1.165	1.007							0.5
	2024-2025	A	NGP	C	SEGM	NGP-WR	TBR	SEGM-Common Loop-1	0.29	1.10	0.81	0.81	0.81					
	2024-2025	A	NGP	C	SEGM	NGP-WR	TBR	SEGM-Goods Loop-1	0.07	1.05	0.98	0.98	0.98					
	2024-2025	A	NGP	C	SEGM	NGP-WR	TBR	SEGM A&D siding -1	0.03	0.18	0.14	0.14	0.14					
	2024-2025	A	NGP	C	SEGM	NGP-WR	TBR	SEGM A&D siding -2	760.00	760.17	0.17	0.17	0.17					
	2024-2025	A	NGP	C	SEGM	NGP-WR	TBR	SEGM A&D siding -3	760.00	760.10	0.10	0.10	0.10					
		A	NGP	C	NGP	NGP-WR	TSR	AQ YD-UP loop line	0.046	0.807	0.76							0.76
		A	NGP	C	NGP	NGP-WR	TSR	NGP YD-DN Goods ML			0.35							0.35
	2024-2025	A	NGP	C	NGP	NGP-WR	CTR(P)	KRI YD-UP loop line	0.051	0.91	0.859							1.25

TBR 2025-2026

SN	Year of inclusion	Route	Divn	DEN/SR DEN	CPWI	Section	Type of Work	Road	From	To	Total length	Balance as on 01.04.2025 (TBR)	EP 2025-26 by Manual	EP 2025-2026 by Machine	Prog. During the month Jan-26		Cum. Progress	
															M/C	Manual	M/C	Manual
		A	NGP	C	NGP	NGP-WR	CTR(P)	KRI YD-Common loop	0.177	0.995	0.818							0.85
		A	NGP	C	NGP	NGP-WR	TSR(P)	KRI YD-Goods loop line	0	0.774	0.774							0.45
	2024-2025	A	NGP	C	NGP	NGP-WR	CTR(P)	AQ YD-local line 01	831.764	834.09	2.326					1.40		2.6
										TOTAL		**18.267**	**8.605**	**9.662**	**0.000**	**2.100**	**0.000**	**7.460**
	ADEN WR																	
	22-23	A	NGP	S	WR	WR-BD	TBR	DN	758.33	758.60	0.27	0.27		0.270				
	2018-19	A	NGP	S	PLO	WR-BD	TBR	UP	728.49	730.00	1.51	0.13		0.129				
	20-21	A	NGP	S	WR	WR-BD	TBR	DN	738.50	745.00	6.50	1.00		1.000				
	20-21	A	NGP	S	WR	WR-BD	TBR	UP	758.80	759.40	0.60	0.60		0.600				
	2024-25	A	NGP	S	PLO	WR-BD	TBR	DN	727.8	727.95	0.15	0.150		0.150				
	2024-25	A	NGP	S	PLO	WR-BD	TBR	DN	728.8	729.05	0.25	0.250		0.250				
	2024-25	A	NGP	S	WR	WR-BD	TBR	WR-BGL-1	0	0.693	0.693	0.693	0.693			0.10		0.1
	2024-25	A	NGP	S	WR	WR-BD	TBR	WR-BGL-2	0	1.117	1.117	1.117	1.117					
	2024-25	A	NGP	S	WR	WR-BD	TBR	WR-OLD BT Sdg-1	0	0.821	0.821	0.821	0.821					
	2024-25	A	NGP	S	WR	WR-BD	TBR	WR-RD-1	0	0.885	0.885	0.885	0.885					
	2024-25	A	NGP	S	WR	WR-BD	TBR	WR-RD-2	0	0.84	0.84	0.84	0.84					
	2024-25	A	NGP	S	WR	WR-BD	TBR	WR-RD-3	0	0.926	0.926	0.926	0.926					
	2024-25	A	NGP	S	WR	WR-BD	TBR	WR-RD-4	0	0.832	0.832	0.832	0.832					
	2024-25	A	NGP	S	WR	WR-BD	TBR	WR-RD-6	0	0.876	0.876	0.876	0.876					
	2024-25	A	NGP	S	WR	WR-BD	TBR	WR-RD-7	0	0.894	0.894	0.894	0.894					
	2024-25	A	NGP	S	WR	WR-BD	TBR	WR-PF-3	0	0.779	0.779	0.779	0.779					
	2024-25	A	NGP	S	WR	WR-BD	TBR	WR-PF4	0	0.882	0.882	0.882	0.882					
	2025-2026	A	NGP	S	CND	WR-BD	TBR	CND yard-DN siding	0	0.147	0.147	0.147	0.147					
	2025-2026	A	NGP	S	CND	WR-BD	TBR	DMN yard-DN Dead end siding	0	0.287	0.287	0.287	0.287					
	2025-2026	A	NGP	S	CND	WR-BD	TBR	DMN yard-DN Good siding	0	0.756	0.756	0.756	0.756					
	2025-2026	A	NGP	S	CND	WR-BD	TBR	DMN yard-DN loop line	0.048	0.865	0.817	0.817	0.817					
	2025-2026	A	NGP	S	CND	WR-BD	TBR	DMN yard-UP dead end siding	0	0.279	0.279	0.279	0.279					
	2025-2026	A	NGP	S	CND	WR-BD	TBR	DMN yard-UP loop line	0.048	0.791	0.743	0.743	0.743					
		A	NGP	S	WR	WR-BD	TSR	DAE-UPLL			0.12							**0.120**
		A	NGP	S	PLO	WR-BD	TSR	PLO def sdg	PLO def sdg=1.15 kms		1.15							**1.150**
		A	NGP	S	CND	WR-BD	TBR	UP	708.802	708.83	0.028						**0.028**	
		A	NGP	S	CND	WR-BD	TBR	UP	708.885	709	0.115						**0.115**	
		A	NGP	S	CND	WR-BD	TBR	UP	691.278	691.296	0.018						**0.018**	
		A	NGP	S	CND	WR-BD	TBR	UP	691.105	691.123	0.018						**0.018**	

TBR 2025-2026

SN	Year of inclusion	Route	Divn	DEN/SR DEN	CPWI	Section	Type of Work	Road	From	To	Total length	Balance as on 01.04.2025 (TBR)	EP 2025-26 by Manual	EP 2025-2026 by Machine	Prog. During the month Jan-26		Cum. Progress	
															M/C	Manual	M/C	Manual
		A	NGP	S	CND	WR-BD	TBR	UP	692.14	692.28	0.14						**0.140**	
		A	NGP	S	CND	WR-BD	TBR	UP	692.024	692.118	0.094						**0.094**	
		A	NGP	S	CND	WR-BD	TBR	UP	692.28	692.37	0.09						**0.090**	
										TOTAL		**14.973**	**12.574**	**2.399**	**0.000**	**0.100**	**0.503**	**1.370**
	ADEN WRR																	
	20-21	A	NGP	S	HGT	SEGM-BPQ	TBR	DN	769.05	772.80	3.75	0.18		0.180				
	20-21	A	NGP	S	HGT	SEGM-BPQ	TBR	DN	776.00	783.00	7.00	0.15		0.150				
	20-21	A	NGP	S	HGT	SEGM-BPQ	TBR	DN	784.00	788.83	4.83	0.15		0.150				
	20-21	A	NGP	S	HGT	SEGM-BPQ	TBR	UP	769.00	771.00	2.00	0.26		0.260				
	22-23	A	NGP	S	HGT	SEGM-BPQ	TBR	BPK DNLL	0.00	0.91	0.91	0.91	0.91					
	22-23	A	NGP	S	HGT	SEGM-BPQ	TBR	BPK UPLL	0.00	0.90	0.90	0.90	0.90					
	22-23	A	NGP	S	HGT	SEGM-BPQ	TBR	HGT-DNLL	0.00	1.04	1.04	1.04	1.04					
	22-23	A	NGP	S	HGT	SEGM-BPQ	TBR	HGT-UPLL	0.00	0.97	0.97	0.97	0.97					
	22-23	A	NGP	S	HGT	SEGM-BPQ	TBR	WG-DNLL	0.00	0.92	0.92	0.92	0.92					
	22-23	A	NGP	S	HGT	SEGM-BPQ	TBR	WG-UPLL	0.00	0.99	0.99	0.99	0.99					
	23-24	A	NGP	S	HGT	SEGM-BPQ	TBR	WG-DN	783.00	783.15	0.15	0.15		0.150				
	20-21	A	NGP	S	WRR	SEGM-BPQ	TBR	NGI-UP	807.00	814.00	7.00	0.22		0.220				
	22-23	A	NGP	S	WRR	SEGM-BPQ	TBR	WRR-UPLL	0.00	1.00	1.00	1.00	1.00					
	21-22	E	NGP	S	WUN	WUN-RAJUR	TBR	SL	856.00	863.81	7.81	2.47	2.47					
	2024-25	A	NGP	S	HGT	SEGM-BPQ	TBR	DN	775.55	776	0.45	0.45		0.450				
	2024-25	A	NGP	S	HGT	SEGM-BPQ	TBR	DN	783	783.15	0.15	0.15		0.150				
	2024-25	A	NGP	S	WRR	SEGM-BPQ	TBR	MJRI-DNLL	0	1.1	1.1	1.1	1.1					
	2024-25	A	NGP	S	WRR	SEGM-BPQ	TBR	WRR-UP LL	0	1.2	1.2	1.2	1.2					0.4
		A	NGP	S	WRR	SEGM-BPQ	CTR	WRR-UP LL	0.00	1.14	1.14							0.15
	2024-25	A	NGP	S	WRR	SEGM-BPQ	TBR	WRR-DN LL	0	1	1	1	1					
	2025-2026	A	NGP	S	HGT	SEGM-BPQ	TBR	BPK yard-DN Loop line	0	0.914	0.914	0.914	0.914					
	2025-2026	A	NGP	S	HGT	SEGM-BPQ	TBR	BPK yard-UP loop line	0	0.902	0.902	0.902	0.902					
	2025-2026	A	NGP	S	HGT	SEGM-BPQ	TBR	BPK yard-UP siding	0	0.226	0.226	0.226	0.226					
	2025-2026	A	NGP	S	HGT	SEGM-BPQ	TBR	HGT-Coal siding	0	0.216	0.216	0.216	0.216					
	2025-2026	A	NGP	S	HGT	SEGM-BPQ	TBR	HGT- DN A & D siding	0	0.115	0.115	0.115	0.115					
	2025-2026	A	NGP	S	HGT	SEGM-BPQ	TBR	HGT-DN loop line	0	1.41	1.41	1.41	1.41					
	2025-2026	A	NGP	S	HGT	SEGM-BPQ	TBR	HGT-Oil siding	0	0.115	0.115	0.115	0.115					
	2025-2026	A	NGP	S	HGT	SEGM-BPQ	TBR	HGT-UP loop line	0	0.955	0.955	0.955	0.955					
	2025-2026	A	NGP	S	HGT	SEGM-BPQ	TBR	WG-DN loop	0	0.92	0.92	0.92	0.92					
	2025-2026	A	NGP	S	HGT	SEGM-BPQ	TBR	WG-DN siding	0	0.113	0.113	0.113	0.113					
	2025-2026	A	NGP	S	HGT	SEGM-BPQ	TBR	WG-UP Loop	0	0.949	0.949	0.949	0.949					
	2025-2026	A	NGP	S	HGT	SEGM-BPQ	TBR	WG-UP siding	0	0.106	0.106	0.106	0.106					

TBR 2025-2026

SN	Year of inclusion	Route	Divn	DEN/SR DEN	CPWI	Section	Type of Work	Road	From	To	Total length	Balance as on 01.04.2025 (TBR)	EP 2025-26 by Manual	EP 2025-2026 by Machine	Prog. During the month Jan-26		Cum. Progress	
															M/C	Manual	M/C	Manual
	2025-2026	D	NGP	S	WUN	SEGM-BPQ	TBR	KYR-IInd loop line	0	0.939	0.939	0.939	0.939					
	2025-2026	D	NGP	S	WUN	SEGM-BPQ	TBR	KYR-Ist loop line	0	0.935	0.935	0.935	0.935					
	2025-2026	D	NGP	S	WUN	SEGM-BPQ	TBR	LNT-IINd loop	0	0.91	0.91	0.91	0.91					
	2025-2026	D	NGP	S	WUN	SEGM-BPQ	TBR	LNT-Ist loop line	0	0.91	0.91	0.91	0.91					
	2025-2026	D	NGP	S	WUN	WRR-PMKT	TBR	MJKN yard-IIIrd loop line	0	0.938	0.938	0.938	0.938					
	2025-2026	D	NGP	S	WUN	WRR-PMKT	TBR	MJKN yard-IInd loop line	0	1.113	1.113	1.113	1.113					
	2025-2026	D	NGP	S	WUN	WRR-PMKT	TBR	MJKN yard-Ist loop line	0	0.849	0.849	0.849	0.849					
	2025-2026	D	NGP	S	WUN	WRR-PMKT	TBR	MJKN yard-IVr th loop line	0	1.742	1.742	1.742	1.742					
	2025-2026	D	NGP	S	WUN	WRR-PMKT	TBR	MJKN yard-New siding	0	0.755	0.755	0.755	0.755					
	2025-2026	D	NGP	S	WUN	WRR-PMKT	TBR	MJKN yard-Pocket siding	0	0.755	0.755	0.755	0.755					
	2025-2026	D	NGP	S	WUN	WRR-PMKT	TBR	MJKN yard-Stabling siding	0	0.2	0.2	0.2	0.2					
	2025-2026	D	NGP	S	WUN	WRR-PMKT	TBR	PMKT yard-Goods loop	0	0.935	0.935	0.935	0.935					
	2025-2026	D	NGP	S	WUN	WRR-PMKT	TBR	PMKT yard-IInd loop	0	1.21	1.21	1.21	1.21					
	2025-2026	D	NGP	S	WUN	WRR-PMKT	TBR	PMKT yard-Ist loop	0	0.946	0.946	0.946	0.946					
	2025-2026	D	NGP	S	WUN	WRR-PMKT	TBR	WUN yard-Goods shed 1	0	0.2	0.2	0.2	0.2					
	2025-2026	D	NGP	S	WUN	WRR-PMKT	TBR	WUN yard-Goods shed 2	0	0.389	0.389	0.389	0.389					
	2025-2026	D	NGP	S	WUN	WRR-PMKT	TBR	WUN yard-IInd loop line	0	0.949	0.949	0.949	0.949					
	2025-2026	D	NGP	S	WUN	WRR-PMKT	TBR	WUN yard-Ist loop	0	1.205	1.205	1.205	1.205					
	2025-2026	D	NGP	S	WUN	WRR-PMKT	TBR	WUN yard-Passenger loop	0	0.894	0.894	0.894	0.894					
		A	NGP	S	WRR	SEGM-BPQ	TSR	MJRI-DNLL2	MJRI-DNLL2=1 kms		1							1
		A	NGP	S	WRR	SEGM-BPQ	TBR	UP	841.87	841.965	0.095						0.095	
		A	NGP	S	WRR	SEGM-BPQ	TBR	UP	843.255	843.384	0.129						0.129	
		A	NGP	S	WRR	SEGM-BPQ	TBR	DN	795.328	795.775	0.447						0.447	
		A	NGP	S	WRR	SEGM-BPQ	TBR	DN	794.65	795.235	0.585						0.585	
		A	NGP	S	WRR	SEGM-BPQ	TBR	UP	794.28	795.23	0.95						0.95	
		A	NGP	S	WRR	SEGM-BPQ	TBR	UP	795.33	796.15	0.82						0.82	
		A	NGP	S	HGT	SEGM-BPQ	TBR	UP	805.170	805.4	0.23						0.23	

TBR 2025-2026

SN	Year of inclusion	Route	Divn	DEN/SR DEN	CPWI	Section	Type of Work	Road	From	To	Total length	Balance as on 01.04.2025 (TBR)	EP 2025-26 by Manual	EP 2025-2026 by Machine	Prog. During the month Jan-26		Cum. Progress	
															M/C	Manual	M/C	Manual
		A	NGP	S	HGT	SEGM-BPQ	TBR	UP	805.508	806.256	0.748						1.496	
		D	NGP	S	WUN	WRR-PMKT	TBR	Loop lines	Tout DS in RAJR, MJKN,WANI yard		0.432						0.432	
										TOTAL		**37.928**	**36.218**	**1.710**	**0.000**	**0.000**	**5.184**	**1.550**
	ADEN BPQ																	
	21-22	A	NGP	S	BUX	SEGM-BPQ	TBR	DN	861.00	861.10	0.10	0.10		0.100				
	20-21	A	NGP	S	BUX	SEGM-BPQ	TBR	DN	861.10	861.20	0.10	0.10		0.100				
	20-21	A	NGP	S	BUX	SEGM-BPQ	TBR	DN	862.25	862.40	0.15	0.15		0.150				
	20-21	A	NGP	S	BUX	SEGM-BPQ	TBR	UP	844.00	844.30	0.30	0.15		0.150				
	20-21	A	NGP	S	BUX	SEGM-BPQ	TBR	UP	862.27	862.43	0.16	0.16		0.160				
	22-23	A	NGP	S	BUX	SEGM-BPQ	TBR	DN	844.30	844.36	0.06	0.06		0.060				
	20-21	A	NGP	S	CD	SEGM-BPQ	TBR	DN	873.85	873.96	0.11	0.11		0.110				
	2018-19	A	NGP	S	CD	SEGM-BPQ	TBR	DN	878.37	882.00	3.63	0.32		0.315				
	2019-20	A	NGP	S	CD	SEGM-BPQ	TBR	DN	882.00	889.96	7.96	0.79		0.785				
	2019-20	A	NGP	S	CD	SEGM-BPQ	TBR	DN	890.52	893.00	2.48	0.63		0.625				0.55
	2018-19	A	NGP	S	CD	SEGM-BPQ	TBR	UP	868.00	874.00	6.00	0.17		0.170			0.84	
	2019-20	A	NGP	S	CD	SEGM-BPQ	TBR	UP	890.67	893.00	2.33	0.55		0.550				
	20-21	A	NGP	S	CD	SEGM-BPQ	TBR	UP	888.44	890.67	2.23	0.87		0.866	0.62		0.62	
	22-23	A	NGP	S	CD	SEGM-BPQ	TBR	CD- DNLL	0.00	1.14	1.14	1.14	1.14					
	22-23	A	NGP	S	CD	SEGM-BPQ	TBR	CD- UPLL	0.00	1.02	1.02	1.02	1.02					
	23-24	A	NGP	S	CD	SEGM-BPQ	TBR	UP	880.60	880.71	0.11	0.11		0.110				
	2024-25	A	NGP	S	CD	SEGM-BPQ	TBR	CD Yard-PWI Sdg	0.036	0.217	0.181	0.181	0.181					
	2024-25	A	NGP	S	CD	SEGM-BPQ	TBR	CD Yard-RYCsdg Line1	0.107	0.993	0.886	0.886	0.886					
	2025-2026	A	NGP	S	BUX	SEGM-BPQ	TBR	BUX yard-Loading PF line	0	0.631	0.631	0.631	0.631					
	2025-2026	A	NGP	S	CD	SEGM-BPQ	TBR	CPW yard-Engg siding	0	0.229	0.229	0.229	0.229					
	2025-2026	A	NGP	S	CD	SEGM-BPQ	TBR	BUPH yard-Coal siding	0	0.851	0.851	0.851	0.851					
	2025-2026	A	NGP	S	CD	SEGM-BPQ	TBR	BUPH yard-Goods loop line	0.038	0.976	0.938	0.938	0.938					
		D	NGP	S	BUX	TAE-GGS	TBR	SL	864.213	865.99	1.777						1.777	
		D	NGP	S	BUX	TAE-GGS	TBR	SL	865.99	866.19	0.200						0.2	
		D	NGP	S	BUX	TAE-GGS	TBR	SL	866.198	866.71	0.512						0.512	
		D	NGP	S	BUX	TAE-GGS	TBR	SL	866.965	867.845	0.880						0.88	
		D	NGP	S	BUX	TAE-GGS	TBR	SL	867.85	869.495	1.645						1.645	
		D	NGP	S	BUX	TAE-GGS	TBR	SL	869.93	870.04	0.110						0.11	
		D	NGP	S	BUX	TAE-GGS	TBR	SL	866.715	866.965	0.250						0.25	
		D	NGP	S	BUX	TAE-GGS	TBR	SL	869.495	869.77	0.275						0.275	
		D	NGP	S	BUX	TAE-GGS	TBR	SL	870.04	870.775	0.735						0.735	
		D	NGP	S	BUX	TAE-GGS	TBR	SL	870.95	872.102	1.152						2.304	
		D	NGP	S	BUX	TAE-GGS	TBR	SL	872.127	872.2	0.073						0.146	

TBR 2025-2026

SN	Year of inclusion	Route	Divn	DEN/SR DEN	CPWI	Section	Type of Work	Road	From	To	Total length	Balance as on 01.04.2025 (TBR)	EP 2025-26 by Manual	EP 2025-2026 by Machine	Prog. During the month Jan-26		Cum. Progress	
															M/C	Manual	M/C	Manual
		D	NGP	S	BUX	TAE-GGS	TBR	SL	872.227	872.627	0.400						0.8	
		D	NGP	S	BUX	TAE-GGS	TBR	SL	872.805	874.505	1.700						3.4	
		D	NGP	S	BUX	TAE-GGS	TBR	SL	874.505	874.805	0.300						0.6	
		D	NGP	S	BUX	TAE-GGS	TBR	SL	872.627	872.827	0.200						0.4	
		D	NGP	S	BUX	TAE-GGS	TBR	SL	869.77	869.93	0.160							0.16
		D	NGP	S	BUX	TAE-GGS	TBR	SL	870.775	870.95	0.175							0.175
		D	NGP	S	BUX	TAE-GGS	TBR	SL	872.127	872.227	0.1							0.1
		A	NGP	S	BUX	SEGM-BPQ	TBR	UP	850.45	851.8	1.35						1.35	
		A	NGP	S	BUX	SEGM-BPQ	TBR	UP	851.8	851.86	0.06						0.12	
		A	NGP	S	BUX	SEGM-BPQ	TBR	UP	846.74	850.45	3.71						7.42	
		A	NGP	S	BUX	SEGM-BPQ	TBR	UP	846.39	846.74	0.35						0.7	
		A	NGP	S	BUX	SEGM-BPQ	TBR	UP	845.665	846.385	0.72						0.72	
		A	NGP	S	BUX	SEGM-BPQ	TBR	UP	844.64	845.34	0.7						1.4	
		A	NGP	S	BUX	SEGM-BPQ	TBR	UP	844.325	844.625	0.3						0.6	
		A	NGP	S	BUX	SEGM-BPQ	TBR	UP	843.96	844.11	0.15						0.3	
		A	NGP	S	BUX	SEGM-BPQ	TBR	DN	843.96	844.26	0.3						0.6	
		A	NGP	S	BUX	SEGM-BPQ	TBR	DN	844.41	845.16	0.75						1.5	
		A	NGP	S	BUX	SEGM-BPQ	TBR	DN	845.17	845.36	0.19						0.38	
		A	NGP	S	BUX	SEGM-BPQ	TBR	DN	845.435	845.635	0.2						0.4	
		A	NGP	S	BUX	SEGM-BPQ	TBR	DN	845.66	846.05	0.39						0.78	
		A	NGP	S	BUX	SEGM-BPQ	TBR	DN	848.065	848.285	0.44						0.44	
		A	NGP	S	BUX	SEGM-BPQ	TBR	DN	848.29	849.41	2.24						2.24	
		A	NGP	S	BUX	SEGM-BPQ	TBR	DN	849.42	850.92	3						3	
		A	NGP	S	BUX	SEGM-BPQ	TBR	DN	850.92	851.62	0.7						0.7	
		A	NGP	S	BUX	SEGM-BPQ	TBR	DN	846.065	848.065	2						4	
		A	NGP	S	CD	SEGM-BPQ	CTR(P)	BPQ-GL-1	0.12	1.14	1.03							0.2
		A	NGP	S	CD	SEGM-BPQ	TBR	DN	851.42	851.52	0.10						0.1	
		A	NGP	S	CD	SEGM-BPQ	TBR	DN	851.62	851.82	0.20						0.2	
		A	NGP	S	BUX	SEGM-BPQ	CTR(P)	TAE-DNLL	0.04	0.98	0.94							
		A	NGP	S	BUX	SEGM-BPQ		TAE-GL-3 &4	TAE-GL-3 & 4= 0.500m		0.50							0.5
		D	NGP	S	BUX	TAE-GGS		Moorsa -LL	Moorsa LL-1.3 kms		1.30					1.30		1.3
		A	NGP	S	BUX	SEGM-BPQ			TAE-GL-4 & 5= 1.5m		1.50					1.50		1.5
		D	NGP	S	BUX	TAE-GGS	CTR(P)	SL	TAE-GGS-SL=1.3 kms		1.30							1.3
										TOTAL		10.127	5.876	4.251	0.620	2.800	42.444	5.785
											G/Total	115.316	76.081	39.234	7.686	13.070	62.957	45.828
	YARD		Turn outs Progress	During month		Cum.												
			By T-28 Machine progress															
	POX	APR-25=101A, 101B,102B,109B,116B,119B,120A,				8											6	
	MTY	Aug-25-102B,101A,101B,128B,103B				5											3.75	
	DOH	NOV-25= 105A, 105B, 115B,113B, 115A, 113A, 103A				7											5.25	

TBR 2025-2026

SN	Year of inclusion	Route	Divn	DEN/SR DEN	CPWI	Section	Type of Work	Road	From	To	Total length	Balance as on 01.04.2025 (TBR)	EP 2025-26 by Manual	EP 2025-2026 by Machine	Prog. During the month Jan-26		Cum. Progress	
															M/C	Manual	M/C	Manual
	MJRI	Dec-25=122B,123A,123B,126B,127B,128,102B,101B,105A,105B,107, 101A				12											9	
	TAE	Dec-25=109A, 112,114,115,125A,131,129				7											5.25	
	DIP	JAN-26=113B,101B		8		8									6		6	
		Total (By T-28)		**8**		**47**				**Total (By T-28)**					**6**	**0**	**35.25**	**0**
			By BCM-Machine progress															
	CND	APR-25=105B,101B,113B,115B MAY-116B				**5**											3.75	
	BWRA	APR-25=102B				**1**											0.75	
	MJRI	Aug-25-138B, 176B,177A				**3**											2.25	
	RAJR	Nov-25=HP-07, 111B,08, 01, 110A				**5**											3.75	
	WANI	Nov-25=107A, 107B				**2**											1.5	
	MJKN	Nov-25=111B,107B,103,109B,114B				**5**											3.75	
	PLO def sdg	Nov-25= HP-28A, 18, 20, 22, 23,29A,12,13,14,15,15B,16,31,17,30,7B,6B,5A,5B,10ADS,8ADS,8BDS, 24,24A,9,2DS,5,2DS,5,6A,7,7A,10,4,3,27A,27B,27,25,6A,37A,35A,1,45,45A,47,21,06,RP-6B,HP-11, 28A,29A,3				**51**											38.25	
	CPW	Dec-25=P.no.101B				**1**											0.75	
		Total (By BCM)		**0**		**73**				**Total (By BCM)**					**0**	**0**	**54.75**	**0**
		G.Total (By Machine)		**8**		**120**				**G.Total (By Machine)**					**6**	**0**	**90**	**0**
	YARD		**By Manually progress**															
	POX	APR-25=102A,119A,116A,109A				4												3
	DOH	Nov-25=115A, 113A,103A				3												2.25
	PLO def sdg	APR-25=RP-6A, RP-6B, MAY-25-RP-7A, RP-7B,				10												7.5
	BPQ	APR-25=129A				1												0.75
	CD	Sept-25=102A,101A				2												1.5
	WUN	June-25-115B,111A,112DS,115,				4												3
	MORS	Aug-25-111B				1												0.75
	BOK	Aug-25-127				1												0.75
	SNI	Aug-25-113A, Sept-25=114B,115A,107A,121A				5												3.75
	MJKN	Aug-25-101B				1												0.75
	BZU	Sept-25=101B,103B,101A				3												2.25

TBR 2025-2026

SN	Year of inclusion	Route	Divn	DEN/SR DEN	CPWI	Section	Type of Work	Road	From	To	Total length	Balance as on 01.04.2025 (TBR)	EP 2025-26 by Manual	EP 2025-2026 by Machine	Prog. During the month Jan-26		Cum. Progress	
															M/C	Manual	M/C	Manual
	IKR	Dec-25= 107A, 109A				2												1.5
	SEGM	Sept-25=134B, Oct-25=138 B, Nov-25=103B				3												2.25
	TGP	SEP-25 = 107B,108B				2												1.5
	MJRI	Sept-25=138A,177A, 176B				3												2.25
	MJRI C	Oct-25= 101 A, 102B				2												1.50
	TAE	Dec-25=111DS,113DS,126DS,127DS				4												3.00
	AQ goods yard	Sept-25=480B,207ADDS,207BDDS,206DS, 207C,405DS,417A,408A,409B, OcT-25 = HP1DS, HP2-DLS, HP-5 , HP-8, HP23-DLS, HP34-DLS, NOV-25=476A, HP-04, 6,7				19												14.25
	AQ	Oct-25 = 101 A, 116 B				2												1.50
	BTBR	Sept-25=HP-4,5,6				4												3.00
	NGP	Sept-25=239B,229,236A,220,241A, 214A,213A,239A,214B , Oct-25 = 273, 244 B, 244 A, 114 B, 214 A, 215, Nov-25=212				16												12.00
	MER	OCT-25=P. no. 123 A				1												0.75
	GMG	OCT-25=101 A, 102 B, 103 B,108B				4												3.00
			Total	**0**		**97**									**0**	**0.00**	**0**	**72.75**
										G/Total (manually)					**0**	**0**	**0**	**72.75**
	G.Total	**(Manual+Machine)**		**8**		**217**									6	0	90	72.75
									D/S of turn out M/c						**6.00**		**90.00**	
									D/S of turn out Manually						**0.00**			**72.75**
									Cumulative prog								**152.957**	**118.578**
																	271.54	

TFR-2025-2026

SN	Sr.DEN	ADEN	CPWI	Road/Line					UP				DN				SL/Branch line				UP+DN+SL/Branch line				Remarks
				UP	DN	SL/Branch line	Total sanctioned scope of TFR as on 01.04.2025	TFR in EP-2025-2026	TFR	TFR (R)	TFR (E)	Total	TFR	TFR (R)	TFR (E)	Total	TFR	TFR (R)	TFR (E)	Total	TFR	TFR (R)	TFR (E)	Total	
1	Sr.DEN (N)NGP	BZU	KQE	2.145	23.388	0	25.533	21	0.604	0	1.541	2.145	1.6	0	21.788	23.388	0	0	0	0	2.204	0	23.329	25.533	
2			GDYA	3.015	13.565	0	16.58	14.045	0.22	0	2.795	3.015	0	13.565	0	13.565	0	0	0	0	0.22	13.565	2.795	16.58	
3			BZU	22.461	10.77	0	33.231	27.101	0.831	0	21.63	22.461	7.296	0	3.474	10.77	0	0	0	0	8.127	0	25.104	33.231	
		ADEN BZU		27.621	47.723	0	75.344	62.146	1.655	0	25.966	27.621	8.896	13.565	25.262	47.723	0	0	0	0	10.551	13.565	51.228	75.344	
4		AMF	JNO	0	0	50.256	50.256	41.1	0	0	0	0	0	0	0	0	32.575	0	17.681	50.256	32.575	0	17.681	50.256	
5			AMF	12.835	0.074	26.618	39.527	32.527	2	0	10.835	12.835	0	0	0.074	0.074	7.621	0	18.997	26.618	9.621	0	29.906	39.527	
6			MTY	15.55	13.614	0	29.164	24.046	0	0	15.55	15.55	0	0	13.614	13.614	0	0	0	0	0	0	29.164	29.164	
7			NRKR	6.218	20.39	0	26.608	22.108	1.718	0	4.5	6.218	9.688	0	10.702	20.39	0	0	0	0	11.406	0	15.202	26.608	
		ADEN AMF		34.603	34.078	76.874	145.555	119.781	3.718	0	30.885	34.603	9.688	0	24.39	34.078	40.196	0	36.678	76.874	53.602	0	91.953	145.555	
Sr.DEN(N)NGP				62.224	81.801	76.874	220.899	181.927	5.373	0	56.851	62.224	18.584	13.565	49.652	81.801	40.196	0	36.678	76.874	64.153	13.565	143.181	220.899	
8	Sr.DEN (Ctl)NGP	KATL	WOC	0	0	58.961	58.961	49.019	0	0	0	0	0	0	0	0	46.962	0	11.999	58.961	46.962	0	11.999	58.961	
9			KATL	9.885	5.755	0	15.64	13.005	0	0	9.885	9.885	0	0.6	5.155	5.755	0	0	0	0	0	0.6	15.04	15.64	
10			KSWR	5.378	12.804	0	18.182	15.498	0	0	5.378	5.378	4.335	0	8.469	12.804	0	0	0	0	4.335	0	13.847	18.182	
		ADEN KATL		15.263	18.559	58.961	92.783	77.522	0	0	15.263	15.263	4.335	0.6	13.624	18.559	46.962	0	11.999	58.961	51.297	0.6	40.886	92.783	
11		(S)NGP	NGP	1	0.417	0	1.417	1.417	0	0	1	1	0	0	0.417	0.417	0	0	0	0	0	0	1.417	1.417	
12			BTBR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
13			SEGM	0.154	0	0	0.154	0.154	0	0	0.154	0.154	0	0	0	0	0	0	0	0	0	0	0.154	0.154	
14			AQ	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
		ADEN (S)NGP		1.154	0.417	0	1.571	1.571	0	0	1.154	1.154	0	0	0.417	0.417	0	0	0	0	0	0	1.571	1.571	
Sr.DEN(CTL)NGP				16.417	18.976	58.961	94.354	79.093	0	0	16.417	16.417	4.335	0.6	14.041	18.976	46.962	0	11.999	58.961	51.297	0.6	42.457	94.354	
15	Sr.DEN (S)NGP	WR	WR	0.544	11.26	0	11.804	10.054	0	0.544	0	0.544	11.26	0	0	11.26	0	0	0	0	11.26	0.544	0	11.804	
16			PLO	1.09	0.7	0	1.79	1.79	1.09	0	0	1.09	0.7	0	0	0.7	0	0	0	0	1.79	0	0	1.79	
17			CND	7.65	8.117	0	15.767	13.417	0	0	7.65	7.65	7.617	0	0.5	8.117	0	0	0	0	7.617	0	8.15	15.767	
		ADEN WR		9.284	20.077	0	29.361	25.261	1.09	0.544	7.65	9.284	19.577	0	0.5	20.077	0	0	0	0	20.667	0.544	8.15	29.361	
18		WRR	HGT	8.807	14.248	0	23.055	18.855	3.6	0	0.108	3.708	5.207	14.14	0	19.347	0	0	0	0	8.807	14.14	0.108	23.055	
19			WRR	1.08	13.849	0	14.929	12.272	0	0	1.08	1.08	5.351	6.4	2.098	13.849	0	0	0	0	5.351	6.4	3.178	14.929	
20			WUN	0	0	21.898	21.898	18.033	0	0	0	0	0	0	0	0	8.994	0	12.904	21.898	8.994	0	12.904	21.898	
		ADEN WRR		9.887	28.097	21.898	59.882	49.16	3.6	0	1.188	4.788	10.558	20.54	2.098	33.196	8.994	0	12.904	21.898	23.152	20.54	16.19	59.882	
21		BPQ	BUX	9.28	0	0	9.28	7.36	6.969	0	2.311	9.28	0	0	0	0	0	0	0	0	6.969	0	2.311	9.28	
22			CD	4.746	11.013	0	15.759	13.898	4.1	0.396	0.25	4.746	7.254	0.301	3.458	11.013	0	0	0	0	11.354	0.697	3.708	15.759	
		ADEN BPQ		14.026	11.013	0	25.039	21.258	11.069	0.396	2.561	14.026	7.254	0.301	3.458	11.013	0	0	0	0	18.323	0.697	6.019	25.039	
Sr.DEN(S)NGP				33.197	59.187	21.898	114.282	95.679	15.759	0.94	11.399	28.098	37.389	20.841	6.056	64.286	8.994	0	12.904	21.898	62.142	21.781	30.359	114.282	
NGP division G. Total				111.838	159.964	157.733	429.535	356.699	21.132	0.94	84.667	106.739	60.308	35.006	69.749	165.063	96.152	0	61.581	157.733	177.592	35.946	215.997	429.535	

TFR-2025-2026

SN	Sr.DEN	ADEN	CPWI	Road/Line			TFR- Kms				
				UP	DN	SL/Branch line	Total sanctioned scope of TFR as on 01.04.2025	TFR in EP-2025-2026	Jan-26	Cummulative Progress	Remarks
1	Sr.DEN (N)NGP	BZU	KQE	2.145	23.388	0	25.533	21	0	0	
2			GDYA	3.015	13.565	0	16.58	14.045	0	0.8	
3			BZU	22.461	10.77	0	33.231	27.101	0	6.48	
		ADEN BZU		27.621	47.723	0	75.344	62.146	0	7.28	
4		AMF	JNO	0	0	50.256	50.256	41.1	3	10.188	
5			AMF	12.835	0.074	26.618	39.527	32.527	0	4.615	
6			MTY	15.55	13.614	0	29.164	24.046	0	21.79	
7			NRKR	6.218	20.39	0	26.608	22.108	0	1.315	
		ADEN AMF		34.603	34.078	76.874	145.555	119.781	3	37.908	
Sr.DEN(N)NGP				62.224	81.801	76.874	220.899	181.927	3	45.188	
8	Sr.DEN (Ctl)NGP	KATL	WOC	0	0	58.961	58.961	49.019	0	19.033	
9			KATL	9.885	5.755	0	15.64	13.005	0	2.681	
10			KSWR	5.378	12.804	0	18.182	15.498	0	11.735	
		ADEN KATL		15.263	18.559	58.961	92.783	77.522	0	33.449	
11		(S)NGP	NGP	1	0.417	0	1.417	1.417	0	0	
12			BTBR	0	0	0	0	0	0	0	
13			SEGM	0.154	0	0	0.154	0.154	0	4.101	
14			AQ	0	0	0	0	0	0	0	
		ADEN (S)NGP		1.154	0.417	0	1.571	1.571	0	4.101	
Sr.DEN(CTL)NGP				16.417	18.976	58.961	94.354	79.093	0	37.55	
15	Sr.DEN (S)NGP	WR	WR	0.544	11.26	0	11.804	10.054	0	0	
16			PLO	1.09	0.7	0	1.79	1.79	0	0	
17			CND	7.65	8.117	0	15.767	13.417	0	0	
		ADEN WR		9.284	20.077	0	29.361	25.261	0	0	
18		WRR	HGT	8.807	14.248	0	23.055	18.855	0	1.91	
19			WRR	1.08	13.849	0	14.929	12.272	0	1.3	
20			WUN	0	0	21.898	21.898	18.033	0.738	10.613	
		ADEN WRR		9.887	28.097	21.898	59.882	49.16	0.738	13.823	
21		BPQ	BUX	9.28	0	0	9.28	7.36	0	0	
22			CD	4.746	11.013	0	15.759	13.898	0	1.099	
		ADEN BPQ		14.026	11.013	0	25.039	21.258	0	1.099	
Sr.DEN(S)NGP				33.197	59.187	21.898	114.282	95.679	0.738	14.922	
NGP division G. Total				111.838	159.964	157.733	429.535	356.699	3.738	97.66	

TFR 2025-2026															
Sr No	Year of Inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	TYPE OF WORK	Road	From	To	Total Length	Balance as on 01-04-2025	EP 2025-2026	Prog. During the month JAN-26	Cum. Prog.
	ADEN BZU														
	20-21	NGP	A	N	KQE	ET-AMF	TFR	UP	755.14	768.3	13.15	0.604	0.604		
	2023-24	NGP	A	N	KQE	ET-NGP	TFR	DN	760	764	4	1.600	1.600		
	20-21	NGP	A	N	GDYA	ET-AMF	TFR	UP	815.98	818.90	2.92	0.220	0.220		
	20-21	NGP	A	N	BZU	ET-AMF	TFR	DN	831.05	835.88	4.83	0.950	0.950		
	20-21	NGP	A	N	BZU	ET-AMF	TFR	DN	836.049	839.095	3.046	1.524	1.524		
	2023-24	NGP	A	N	BZU	ET-NGP	TFR	DN	851	856.8	5.8	4.350	4.350		5.63
	2023-24	NGP	A	N	BZU	ET-NGP	TFR	DN	872.738	873	0.262	0.262	0.262		
	2023-24	NGP	A	N	BZU	ET-NGP	TFR	UP	832.72	837	4.28	0.831	0.831		
	2024-25	NGP	A	N	BZU	ET-NGP	TFR	DN	868.53	868.74	0.21	0.210	0.210		
	2025-2026	NGP	A	N	BZU	ET-NGP	TFR(E)	DN	842.5	842.6	0.1	0.1	0.1		0.1
	2025-2026	NGP	A	N	BZU	ET-NGP	TFR(E)	DN	842.8	843.67	0.87	0.87	0.87		
	2025-2026	NGP	A	N	BZU	ET-NGP	TFR(E)	DN	843.72	843.903	0.183	0.183	0.183		
	2025-2026	NGP	A	N	BZU	ET-NGP	TFR(E)	DN	860.459	861.1	0.641	0.641	0.641		
	2025-2026	NGP	A	N	BZU	ET-NGP	TFR(E)	DN	865.32	867	1.68	1.68	1.68		
	2025-2026	NGP	A	N	BZU	ET-NGP	TFR(E)	UP	850.77	863.4	12.63	12.63	10.5		0.75
	2025-2026	NGP	A	N	BZU	ET-NGP	TFR(E)	UP	864	873	9	9	5		
	2025-2026	NGP	A	N	GDYA	ET-NGP	TFR(E)	DN	807.4	809.73	2.33	2.33	2.33		0.8
	2025-2026	NGP	A	N	GDYA	ET-NGP	TFR(E)	DN	819.815	831.05	11.235	11.235	8.7		
	2025-2026	NGP	A	N	GDYA	ET-NGP	TFR(E)	UP	796	797	1	1	1		
	2025-2026	NGP	A	N	GDYA	ET-NGP	TFR(E)	UP	802.5	802.965	0.465	0.465	0.465		
	2025-2026	NGP	A	N	GDYA	ET-NGP	TFR(E)	UP	803	803.1	0.1	0.1	0.1		
	2025-2026	NGP	A	N	GDYA	ET-NGP	TFR(E)	UP	829.67	830.785	1.115	1.115	1.115		
	2025-2026	NGP	A	N	GDYA	ET-NGP	TFR(E)	UP	830.88	830.945	0.065	0.065	0.065		
	2025-2026	NGP	A	N	GDYA	ET-NGP	TFR(E)	UP	831	831.05	0.05	0.05	0.05		
	2025-2026	NGP	A	N	KQE	ET-NGP	TFR(E)	DN	766.008	768.25	2.242	2.242	2.242		
	2025-2026	NGP	A	N	KQE	ET-NGP	TFR(E)	DN	771.596	771.976	0.38	0.38	0.380		
	2025-2026	NGP	A	N	KQE	ET-NGP	TFR(E)	DN	772	773	1	1	1.000		
	2025-2026	NGP	A	N	KQE	ET-NGP	TFR(E)	DN	773	777.473	4.473	4.473			
	2025-2026	NGP	A	N	KQE	ET-NGP	TFR(E)	DN	778.35	784.368	6.018	6.018	6.018		
	2025-2026	NGP	A	N	KQE	ET-NGP	TFR(E)	DN	784.425	792.1	7.675	7.675	7.675		
	2025-2026	NGP	A	N	KQE	ET-NGP	TFR(E)	UP	780.113	781.114	1.001	1.001	1.001		
	2025-2026	NGP	A	N	KQE	ET-NGP	TFR(E)	UP	790.06	790.6	0.54	0.54	0.540		
										TOTAL		**75.344**	**62.206**	**0.000**	**7.280**
		ADEN AMF													
	20-21	NGP	A	N	AMF	ET-AMF	TFR	UP	876.00	878.00	2.00	2.000	2.000		2
	2023-24	NGP	D	N	AMF	AMF-CWA	TFR	SL	875.44	876.50	1.06	1.060	1.060		
	20-21	NGP	A	N	NRKR	AMF-NGP	TFR	DN	929.207	929.962	0.755	0.755	0.755		
	20-21	NGP	A	N	NRKR	AMF-NGP	TFR	DN	930.02	930.173	0.153	0.153	0.153		
	20-21	NGP	A	N	NRKR	AMF-NGP	TFR	UP	936.282	937.673	1.391	0.518	0.518		
	20-21	NGP	A	N	NRKR	AMF-NGP	TFR	UP	938.80	953.50	14.69	1.200	1.200		
	2023-24	NGP	A	N	NRKR	ET-NGP	TFR	DN	930.22	938.90	8.68	8.680	8.680		1.315
	2023-24	NGP	D	N	JNO	AMF-CWA	TFR	SL	954.40	954.50	0.10	0.10	0.10		

TFR 2025-2026															
Sr No	Year of Inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	TYPE OF WORK	Road	From	To	Total Length	Balance as on 01-04-2025	EP 2025-2026	Prog. During the month JAN-26	Cum. Prog.
	2023-24	NGP	D	N	JNO	AMF-CWA	TFR	SL	955.25	955.36	0.11	0.11	0.11		
	2023-24	NGP	D	N	JNO	AMF-CWA	TFR	SL	960.58	961.30	0.73	0.73	0.73		
	2023-24	NGP	D	N	JNO	AMF-CWA	TFR	SL	989.00	989.28	0.28	0.28	0.28		
	2024-25	NGP	A	N	NRKR	ET-NGP	TFR	DN	929.026	929.126	0.1	0.10	0.10		
	2024-25	NGP	A	N	AMF	AMF-CWA	TFR	SL	882.439	889	6.561	6.56	6.56		2.615
	2024-25	NGP	D	N	JNO	AMF-CWA	TFR	SL	902.4	905	2.6	2.60	2.60		
	2024-25	NGP	D	N	JNO	AMF-CWA	TFR	SL	913	929.4	16.4	16.40	15.00	3	4
	2024-25	NGP	D	N	JNO	AMF-CWA	TFR	SL	930.6	942.955	12.355	12.36	10.00		4.588
	2025-2026	NGP	A	N	AMF	ET-NGP	TFR(E)	DN	878.1	878.174	0.074	0.074	0.074		
	2025-2026	NGP	A	N	AMF	ET-NGP	TFR(E)	UP	873.845	874.68	0.835	0.835	0.835		
	2025-2026	NGP	A	N	AMF	ET-NGP	TFR(E)	UP	878	888	10	10	10		
	2025-2026	NGP	D	N	AMF	AMF-CWA	TFR(E)	SL	875.442	882.439	6.997	6.997	6.997		
	2025-2026	NGP	D	N	AMF	AMF-CWA	TFR(E)	SL	889	901	12	12	5		
	2025-2026	NGP	D	N	JNO	AMF-CWA	TFR(E)	SL	901.1	913	11.9	11.9	6.5		
	2025-2026	NGP	D	N	JNO	AMF-CWA	TFR(E)	SL	955.25	955.36	0.11	0.11	0.11		
	2025-2026	NGP	D	N	JNO	AMF-CWA	TFR(E)	SL	960.575	961.7	1.125	1.125	1.125		
	2025-2026	NGP	D	N	JNO	AMF-CWA	TFR(E)	SL	963.38	963.465	0.085	0.085	0.085		
	2025-2026	NGP	D	N	JNO	AMF-CWA	TFR(E)	SL	971.319	972.9	1.581	1.581	1.581		1.6
	2025-2026	NGP	D	N	JNO	AMF-CWA	TFR(E)	SL	986.4	989.28	2.88	2.88	2.88		
	2025-2026	NGP	A	N	MTY	ET-NGP	TFR(E)	DN	888	891	3	3	3		3
	2025-2026	NGP	A	N	MTY	ET-NGP	TFR(E)	DN	894	898	4	4	4		3.6
	2025-2026	NGP	A	N	MTY	ET-NGP	TFR(E)	DN	899	905	6	6	6		5.9
	2025-2026	NGP	A	N	MTY	ET-NGP	TFR(E)	DN	912.876	913.118	0.242	0.242	0.242		
	2025-2026	NGP	A	N	MTY	ET-NGP	TFR(E)	DN	913.496	913.818	0.322	0.322	0.322		0.322
	2025-2026	NGP	A	N	MTY	ET-NGP	TFR(E)	UP	888	893.2	5.2	5.2	4		2.7
	2025-2026	NGP	A	N	MTY	ET-NGP	TFR(E)	UP	894	900.418	6.418	6.418	2.5		5.718
	2025-2026	NGP	A	N	MTY	ET-NGP	TFR(E)	UP	912.301	913.69	1.389	1.389	1.389		0.5
	2025-2026	NGP	A	N	MTY	ET-NGP	TFR(E)	UP	914	914.3	0.3	0.3	0.3		
	2025-2026	NGP	A	N	MTY	ET-NGP	TFR(E)	UP	918.917	920	1.083	1.083	1.083		
	2025-2026	NGP	A	N	MTY	ET-NGP	TFR(E)	UP	923.04	924.2	1.16	1.16	1.16		
	2025-2026	NGP	A	N	MTY	ET-NGP	TFR(E)	DN	898.29	898.34	0.05	0.05	0.05		0.05
	2025-2026	NGP	A	N	NRKR	ET-NGP	TFR(E)	DN	926	929.026	3.026	3.026	3.026		
	2025-2026	NGP	A	N	NRKR	ET-NGP	TFR(E)	DN	929.126	929.207	0.081	0.081	0.081		
	2025-2026	NGP	A	N	NRKR	ET-NGP	TFR(E)	DN	929.962	930.02	0.058	0.058	0.058		
	2025-2026	NGP	A	N	NRKR	ET-NGP	TFR(E)	DN	939.063	940	0.937	0.937	0.937		
	2025-2026	NGP	A	N	NRKR	ET-NGP	TFR(E)	DN	948	948.9	0.9	0.9	0.9		
	2025-2026	NGP	A	N	NRKR	ET-NGP	TFR(E)	DN	958.3	964	5.7	5.7	2		
	2025-2026	NGP	A	N	NRKR	ET-NGP	TFR(E)	UP	953.7	955.5	1.8	1.8	1		
	2025-2026	NGP	A	N	NRKR	ET-NGP	TFR(E)	UP	956	957.6	1.6	1.6	1.6		

TFR 2025-2026															
Sr No	**Year of Inclusion**	**Div**	**Route**	**DEN/Sr DEN**	**CPWI**	**Section**	**TYPE OF WORK**	**Road**	**From**	**To**	**Total Length**	**Balance as on 01-04-2025**	**EP 2025-2026**	**Prog. During the month JAN-26**	**Cum. Prog.**
	2025-2026	NGP	A	N	NRKR	ET-NGP	TFR(E)	UP	962.9	964	1.1	1.1	1.1		
									TOTAL			**145.555**	**119.782**	**3.000**	**37.908**
	ADEN KATL														
	20-21	NGP	A	C	KATL	AMF-NGP	TFR (E)	DN	987.70	1002.00	14.30	0.490	0.490		
	2019-20	NGP	A	C	KATL	AMF-NGP	TFR (R)	DN	994.52	1002	7.48	0.600	0.600		
	2023-24	NGP	D	C	WOC	BD-NRKR	TFR	SL	706.423	747.2	40.777	21.942	12		4.636
	2023-24	NGP	D	C	WOC	BD-NRKR	TFR	SL	761.335	770.825	9.49	9.49	9.49		9.49
	2023-24	NGP	D	C	WOC	BD-NRKR	TFR	SL	785.45	792	6.55	4.25	4.25		
	2024-25	NGP	A	C	KSWR	ET-NGP	TFR	DN	1002	1005.6	3.6	3.6	3.6		2.1
	2024-25	NGP	A	C	KSWR	ET-NGP	TFR	DN	1020.265	1021	0.735	0.735	0.735		0.435
	2024-25	NGP	D	C	WOC	BD-NRKR	TFR	SL	749.2	750.65	1.45	1.45	1.45		
	2024-25	NGP	D	C	WOC	BD-NRKR	TFR	SL	756.05	757.3	1.25	1.25	1.25		
	2024-25	NGP	D	C	WOC	BD-NRKR	TFR	SL	775.3	780.04	4.74	4.74	4.74		4.74
	2024-25	NGP	D	C	WOC	BD-NRKR	TFR	SL	780.86	784	3.14	3.14	3.14		
	2024-25	NGP	D	C	WOC	BD-NRKR	TFR	SL	784.75	785.45	0.7	0.7	0.7		
	2025-2026	NGP	A	C	KATL	ET-NGP	TFR(E)	DN	966	966.1	0.1	0.1	0.1		
	2025-2026	NGP	A	C	KATL	ET-NGP	TFR(E)	DN	971.179	971.362	0.183	0.183	0.183		
	2025-2026	NGP	A	C	KATL	ET-NGP	TFR(E)	DN	972.418	972.5	0.082	0.082	0.082		

TFR 2025-2026															
Sr No	Year of Inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	TYPE OF WORK	Road	From	To	Total Length	Balance as on 01-04-2025	EP 2025-2026	Prog. During the month JAN-26	Cum. Prog.
	2025-2026	NGP	A	C	KATL	ET-NGP	TFR(E)	DN	976.6	980.9	4.3	4.3	4.3		
	2025-2026	NGP	A	C	KATL	ET-NGP	TFR(E)	UP	964	966.5	2.5	2.5	2.5		
	2025-2026	NGP	A	C	KATL	ET-NGP	TFR(E)	UP	967.265	973.4	6.135	6.135	3.5		1.571
	2025-2026	NGP	A	C	KATL	ET-NGP	TFR(E)	UP	996.45	997	0.55	0.55	0.55		0.55
	2025-2026	NGP	A	C	KATL	ET-NGP	TFR(E)	UP	997.5	998.2	0.7	0.7	0.7		0.56
	2025-2026	NGP	A	C	KSWR	ET-NGP	TFR(E)	DN	1005.5	1005.66	0.16	0.16	0.16		0.16
	2025-2026	NGP	A	C	KSWR	ET-NGP	TFR(E)	DN	1005.79	1007	1.21	1.21	1.21		0.857
	2025-2026	NGP	A	C	KSWR	ET-NGP	TFR(E)	DN	1011.66	1011.9	0.24	0.24	0.24		
	2025-2026	NGP	A	C	KSWR	ET-NGP	TFR(E)	DN	1013.9	1016	2.1	2.1	2.1		1.35
	2025-2026	NGP	A	C	KSWR	ET-NGP	TFR(E)	DN	1019.2	1019.53	0.33	0.33	0.33		0.33
	2025-2026	NGP	A	C	KSWR	ET-NGP	TFR(E)	DN	1034.78	1036.525	1.745	1.745	1.745		1.345
	2025-2026	NGP	A	C	KSWR	ET-NGP	TFR(E)	DN	1037.2	1039.884	2.684	2.684			0.88
	2025-2026	NGP	A	C	KSWR	ET-NGP	TFR(E)	UP	1006.78	1009.06	2.28	2.28	2.28		2.28

TFR 2025-2026															
Sr No	**Year of Inclusion**	**Div**	**Route**	**DEN/Sr DEN**	**CPWI**	**Section**	**TYPE OF WORK**	**Road**	**From**	**To**	**Total Length**	**Balance as on 01-04-2025**	**EP 2025-2026**	**Prog. During the month JAN-26**	**Cum. Prog.**
	2025-2026	NGP	A	C	KSWR	ET-NGP	TFR(E)	UP	1013.1	1013.23	0.13	0.13	0.13		0.13
	2025-2026	NGP	A	C	KSWR	ET-NGP	TFR(E)	UP	1015.82	1016.1	0.28	0.28	0.28		0.18
	2025-2026	NGP	A	C	KSWR	ET-NGP	TFR(E)	UP	1017.625	1017.8	0.175	0.175	0.175		0.175
	2025-2026	NGP	A	C	KSWR	ET-NGP	TFR(E)	UP	1030.081	1030.16	0.079	0.079	0.079		0.079
	2025-2026	NGP	A	C	KSWR	ET-NGP	TFR(E)	UP	1034.4	1034.897	0.497	0.497	0.497		0.497
	2025-2026	NGP	A	C	KSWR	ET-NGP	TFR(E)	UP	1039.063	1041	1.937	1.937	1.937		0.937
	2025-2026	NGP	D	C	WOC	BD-NRKR	TFR(E)	SL	747	749.2	2.2	2.2	2.2		
	2025-2026	NGP	D	C	WOC	BD-NRKR	TFR(E)	SL	771.619	771.786	0.167	0.167	0.167		0.167
	2025-2026	NGP	D	C	WOC	BD-NRKR	TFR(E)	SL	793.2	794.2	1	1	1		
	2025-2026	NGP	D	C	WOC	BD-NRKR	TFR(E)	SL	795.168	799.8	4.632	4.632	4.632		
	2025-2026	NGP	D	C	WOC	BD-NRKR	TFR(E)	SL	796	800	4	4	4		
									TOTAL			**92.783**	**77.522**	**0.000**	**33.449**
	ADEN(S)NGP														
	2025-2026	NGP	A	C	NGP	ET-NGP	TFR(E)	DN	1042.083	1042.5	0.417	0.417	0.417		
	2025-2026	NGP	A	C	NGP	NGP-BD	TFR(E)	UP	825	826	1	1	1		
	2025-2026	NGP	A	C	SEGM	NGP-BD	TFR(E)	UP	769.846	770	0.154	0.154	0.154		0.154
		NGP	A	C	SEGM	NGP-BD	TFR	3rd line	797.95	798.25	0.3	0.3	0.3		0.3

TFR 2025-2026															
Sr No	Year of Inclusion	Div	Route	DEN/Sr DEN	CPWI	Section	TYPE OF WORK	Road	From	To	Total Length	Balance as on 01-04-2025	EP 2025-2026	Prog. During the month JAN-26	Cum. Prog.
		NGP	A	C	SEGM	NGP-BD	TFR	3rd line	790.36	790.558	0.198	0			0.198
		NGP	A	C	SEGM	NGP-BD	TFR	4th line	790.36	791	0.64				0.64
		NGP	A	C	SEGM	NGP-BD	TFR	UP	761.465	761.8	0.335				0.335
		NGP	A	C	SEGM	NGP-BD	TFR	UP	771.746	772.92	1.174				1.174
		NGP	A	C	SEGM	NGP-BD	TFR	UP	780	781.3	1.3				1.3
										TOTAL		**1.871**	**1.871**	**0.000**	**4.101**
	ADEN WR														
	20-21	NGP	A	S	CND	WR-BD	TFR (E)	DN	697	707.483	10.483	0.500	0.500		
	2023-24	NGP	A	S	CND	NGP-BD	TFR	DN	665	670.348	5.348	5.348	5.348		
	2023-24	NGP	A	S	CND	NGP-BD	TFR	DN	670.659	670.872	0.213	0.213	0.213		
	2023-24	NGP	A	S	CND	NGP-BD	TFR	DN	671.67	672.9	1.23	1.23	1.23		
	2023-24	NGP	A	S	PLO	NGP-BD	TFR	UP	707.91	709	1.09	1.09	1.09		
	2019-20	NGP	A	S	WR	WR-BD	TFR(R)	UP	709.00	757.00	48.00	0.544	0.544		
	2023-24	NGP	A	S	WR	NGP-BD	TFR	DN	746.1	751.4	5.3	5.3	5.3		
	2023-24	NGP	A	S	WR	NGP-BD	TFR	DN	758.09	759.4	1.31	1.31	1.31		
	2024-25	NGP	A	S	CND	WR-BD	TFR	DN	678	678.2	0.2	0.2	0.2		
	2024-25	NGP	A	S	CND	WR-BD	TFR	DN	680	680.201	0.201	0.201	0.201		
	2024-25	NGP	A	S	CND	WR-BD	TFR	DN	691.054	691.281	0.227	0.227	0.227		
	2024-25	NGP	A	S	CND	WR-BD	TFR	DN	692.085	692.283	0.198	0.198	0.198		
	2024-25	NGP	A	S	WR	WR-BD	TFR	DN	730	730.2	0.2	0.2	0.2		
	2024-25	NGP	A	S	WR	WR-BD	TFR	DN	731.15	731.55	0.4	0.4	0.4		
	2024-25	NGP	A	S	WR	WR-BD	TFR	DN	731.85	734.1	2.25	2.25	0.5		
	2024-25	NGP	A	S	WR	WR-BD	TFR	DN	734.45	734.6	0.15	0.15	0.15		
	2024-25	NGP	A	S	WR	WR-BD	TFR	DN	735.25	735.7	0.45	0.45	0.45		
	2024-25	NGP	A	S	WR	WR-BD	TFR	DN	737.6	738.5	0.9	0.9	0.9		
	2024-25	NGP	A	S	WR	WR-BD	TFR	DN	754.5	754.8	0.3	0.3	0.3		
	2024-25	NGP	A	S	PLO	WR-BD	TFR	DN	730.3	731	0.7	0.7	0.7		
	2025-2026	NGP	A	S	CND	NGP-BD	TFR(E)	UP	671.9	679.25	7.35	7.35	5		
	2025-2026	NGP	A	S	CND	NGP-BD	TFR(E)	UP	707.7	708	0.3	0.3	0.3		
										TOTAL		**29.361**	**25.261**	**0.000**	**0.000**
	ADEN WRR														
	2019-20	NGP	A	S	WRR	WR-BPQ	TFR (R)	DN	830	837	7	6.400	6.400		0.3
	2023-24	NGP	A	S	WRR	SEGM-BPQ	TFR	DN	837	845.432	8.432	5.302	5.302		

TFR 2025-2026															
Sr No	**Year of Inclusion**	**Div**	**Route**	**DEN/Sr DEN**	**CPWI**	**Section**	**TYPE OF WORK**	**Road**	**From**	**To**	**Total Length**	**Balance as on 01-04-2025**	**EP 2025-2026**	**Prog. During the month JAN-26**	**Cum. Prog.**
	20-21	NGP	A	S	HGT	WR-BPQ	TFR	UP	760.5	762.07	1.57	0.570	0.570		
	20-21	NGP	A	S	HGT	WR-BPQ	TFR	UP	790.27	791.00	0.73	0.730	0.730		0.73
	2023-24	NGP	D	S	WUN	WUN-PMKT	TFR	SL	843.9	844.7	0.8	0.8	0.8		
	2023-24	NGP	D	S	WUN	WUN-PMKT	TFR	SL	847.1	856.9	9.8	6.8	6.8		
	2024-25	NGP	A	S	HGT	SEGM-BPQ	TFR	DN	805.412	805.52	0.108	0.108	0.108		
	2024-25	NGP	A	S	WRR	SEGM-BPQ	TFR	DN	808.678	808.727	0.049	0.049	0.049		
	2024-25	NGP	A	S	HGT	SEGM-BPQ	TFR	UP	763.35	765.35	2	2	2		
	2024-25	NGP	A	S	HGT	SEGM-BPQ	TFR	UP	782.5	782.8	0.3	0.3	0.3		0.3
	2024-25	NGP	D	S	WUN	WUN-RAJR	TFR	SL	861.1	862.4	1.3	0.738	0.738	0.738	0.738
	2024-25	NGP	D	S	WUN	WUN-RAJR	TFR	SL	863.15	863.806	0.656	0.656	0.656		
	2025-2026	NGP	A	S	HGT	SEGM-BPQ	TFR(E)	DN	774.06	778	3.94	3.94	3.94		
	2025-2026	NGP	A	S	HGT	SEGM-BPQ	TFR(E)	DN	779	784	5	5	3		
	2025-2026	NGP	A	S	HGT	SEGM-BPQ	TFR(E)	DN	784.1	789.3	5.2	5.2	3		
	2025-2026	NGP	A	S	HGT	SEGM-BPQ	TFR(E)	UP	759.553	760.5	0.947	0.947	0.947		
	2025-2026	NGP	A	S	HGT	SEGM-BPQ	TFR(E)	UP	762.07	762.5	0.43	0.43	0.43		
	2025-2026	NGP	A	S	HGT	SEGM-BPQ	TFR(E)	UP	767	769	2	2	2		
	2025-2026	NGP	A	S	HGT	SEGM-BPQ	TFR(E)	UP	771	771.95	0.95	0.95	0.95		
	2025-2026	NGP	A	S	HGT	SEGM-BPQ	TFR(E)	UP	791	791.88	0.88	0.88	0.88		0.88
	2025-2026	NGP	A	S	WRR	SEGM-BPQ	TFR(E)	DN	807.381	808.458	1.077	1.077			
	2025-2026	NGP	A	S	WRR	SEGM-BPQ	TFR(E)	DN	808.479	809	0.521	0.521	0.521		
	2025-2026	NGP	A	S	WRR	SEGM-BPQ	TFR(E)	DN	829.7	830.2	0.5	0.5			
	2025-2026	NGP	A	S	WRR	SEGM-BPQ	TFR(E)	UP	833.92	835	1.08	1.08			
	2025-2026	NGP	D	S	WUN	MJRI-PMKT	TFR(E)	SL	843.049	843.59	0.541	0.541	0.541		
	2025-2026	NGP	D	S	WUN	MJRI-PMKT	TFR(E)	SL	864.633	875.998	11.365	11.365	7.5		9.375
	2025-2026	NGP	D	S	WUN	MJRI-PMKT	TFR(E)	SL	876.564	876.745	0.181	0.181	0.181		
	2025-2026	NGP	D	S	WUN	MJRI-PMKT	TFR(E)	SL	877.479	877.612	0.133	0.133	0.133		
	2025-2026	NGP	D	S	WUN	MJRI-PMKT	TFR(E)	SL	889.714	889.795	0.081	0.081	0.081		
	2025-2026	NGP	D	S	WUN	MJRI-PMKT	TFR(E)	SL	901.69	901.855	0.165	0.165	0.165		
	2025-2026	NGP	D	S	WUN	MJRI-PMKT	TFR(E)	SL	902.525	902.963	0.438	0.438	0.438		
		NGP	A	S	WRR	SEGM-BPQ	TFR	UP	787	788	1				1
		NGP	D	S	WUN	MJRI-PMKT	TFR	SL	864	864.5	0.5				0.5
										TOTAL		**59.882**	**49.160**	**0.738**	**13.823**
	ADEN BPQ														
	2023-24	NGP	A	S	BUX	SEGM-BPQ	TFR	UP	877.217	885.82	8.603	6.969	6.969		
	2019-20	NGP	A	S	CD	WR-BPQ	TFR (R)	DN	876.60	877.38	0.78	0.301	0.301		
	2019-20	NGP	A	S	CD	WR-BPQ	TFR (R)	UP	868.82	870.80	1.98	0.250	0.250		
	2019-20	NGP	A	S	CD	WR-BPQ	TFR (R)	UP	876.60	877.32	0.72	0.146	0.146		
	20-21	NGP	A	S	CD	WR-BPQ	TFR	UP	885.82	893.00	7.18	4.100	4.100		
	2023-24	NGP	A	S	CD	SEGM-BPQ	TFR	DN	870.18	871.718	1.538	0.55	0.55		

TFR 2025-2026															
Sr No	**Year of Inclusion**	**Div**	**Route**	**DEN/Sr DEN**	**CPWI**	**Section**	**TYPE OF WORK**	**Road**	**From**	**To**	**Total Length**	**Balance as on 01-04-2025**	**EP 2025-2026**	**Prog. During the month JAN-26**	**Cum. Prog.**
	2023-24	NGP	A	S	CD	SEGM-BPQ	TFR	DN	872.887	876.281	3.394	2.799	2.799		0.5
	2023-24	NGP	A	S	CD	SEGM-BPQ	TFR	DN	877.207	879.928	2.721	2.461	2.461		0.2
	2023-24	NGP	A	S	CD	SEGM-BPQ	TFR	DN	880.571	882.015	1.444	1.444	1.444		
	2025-2026	NGP	A	S	BUX	SEGM-BPQ	TFR(E)	UP	845.375	845.461	0.086	0.086	0.086		
	2025-2026	NGP	A	S	BUX	SEGM-BPQ	TFR(E)	UP	854	855.92	1.92	1.92			
	2025-2026	NGP	A	N	BUX	SEGM-BPQ	TFR(E)	UP	862.695	863	0.305	0.305	0.305		
	2025-2026	NGP	A	S	CD	SEGM-BPQ	TFR(E)	DN	868.8	869.075	0.275	0.275	0.275		
	2025-2026	NGP	A	S	CD	SEGM-BPQ	TFR(E)	DN	869.781	870.18	0.399	0.399	0.399		0.399
	2025-2026	NGP	A	S	CD	SEGM-BPQ	TFR(E)	DN	879.928	880.571	0.643	0.643	0.643		
	2025-2026	NGP	A	S	CD	SEGM-BPQ	TFR(E)	DN	884.62	884.9	0.28	0.28	0.28		
	2025-2026	NGP	A	S	CD	SEGM-BPQ	TFR(E)	DN	889.296	891.157	1.861	1.861			
	2025-2026	NGP	A	S	CD	SEGM-BPQ	TFR(E)	UP	870.45	870.7	0.25	0.25	0.25		
										Total		**25.04**	**21.26**	**0.00**	**1.10**
										G/Total		**429.84**	**357.06**	**3.738**	**97.66**
Total												**429.84**	**357.06**	**3.738**	**97.660**

TWR-2025-2026

SN	Sr.DEN	ADEN	CPWI	TWR- TKM				
				Total sanctioned scope of TWR as on 01.04.2025	TWR in EP-2025-2026	Jan-26	Cummulative Progress	Remarks
1	Sr.DEN (N)NGP	BZU	KQE	0	0	0	0	
2			GDYA	0	0	0	0	
3			BZU	0	0	0	0	
		ADEN BZU		0	0	0	0	
4		AMF	JNO	0	0	0	0	
5			AMF	0	0	0	0	
6			MTY	0	0	0	0	
7			NRKR	1	1	0	1	
		ADEN AMF		1	1	0	1	
Sr.DEN(N)NGP				1	1	0	1	
8	Sr.DEN (Ctl)NGP	KATL	WOC	0	0	0	0	
9			KATL	0	0	0	0	
10			KSWR	0	0	0	0	
		ADEN KATL		0	0	0	0	
11		(S)NGP	NGP	0	0	0	0	
12			BTBR	0	0	0	0	
13			SEGM	0	0	0	0	
14			AQ	0	0	0	0	
		ADEN (S)NGP		0	0	0	0	
Sr.DEN(CTL)NGP				0	0	0	0	
15	Sr.DEN (S)NGP	WR	WR	0	0	0	0	
16			PLO	0	0	0	0	
17			CND	1	1	0	1	
		ADEN WR		1	1	0	1	
18		WRR	HGT	0	0	0	0	
19			WRR	0	0	0	0	
20			WUN	0	0	0	0	
		ADEN WRR		0	0	0	0	
21		BPQ	BUX	0	0	0	0	
22			CD	0	0	0	0	
		ADEN BPQ		0	0	0	0	
Sr.DEN(S)NGP				1	1	0	1	
NGP division G. Total				2	2	0	2	

TWR 2025-2026														
SN	Year of inclusion	Divn	DEN /Sr DEN	CPWI	Section	Type of Work	Road	From	To	Total length	Balance as on 01-04-2025	EP 25-26	Prog. During the month JAN-26	Cum. Prog.
1	22-23	NGP	N	NRKR	ET-NGP	TWR	UP	957	958	1	1.000	1.000		1.000
2	22-23	NGP	S	CND	WR-BD	TWR	UP	691	692	1	1.000	1.000		1.000
									G/Total		**2.000**	**2.000**	**0.000**	**2.000**

TFTR-2025-2026

SN	Sr.DEN	ADEN	CPWI	Road/Line			TFTR- Kms				
				DN	UP	SL	Total sanctioned scope of TFTR as on 01.04.2025	TFTR in EP-2025-2026	Jan-26	Cummulative Progress	Remarks
1	Sr.DEN (N)NGP	BZU	KQE	0	0	0	0	0	0	0	
2			GDYA	0	0	0	0	0	0	0	
3			BZU	0	0	0	0	0	0	0	
		ADEN BZU		0	0	0	0	0	0	0	
4		AMF	JNO	0	0	0	0	0	0	0	
5			AMF	0	0	0	0	0	0	0	
6			MTY	0	0	0	0	0	0	0	
7			NRKR	0	4.2	0	4.2	0	0	0	
		ADEN AMF		0	4.2	0	4.2	0	0	0	
Sr.DEN(N)NGP				0	4.2	0	4.2	0	0	0	
8	Sr.DEN (Ctl)NGP	KATL	WOC	0	0	13.19	13.19	5	3.533	6.073	
9			KATL	0	0	0	0	0	0	0	
10			KSWR	0	0	0	0	0	0	0	
		ADEN KATL		0	0	13.19	13.19	5	3.533	6.073	
11		(S)NGP	NGP	1	5.7	0	6.7	5	0	0	
12			BTBR	0	0	0	0	0	0	0	
13			SEGM	1.1	1.1	0	2.2	0	0	0	
14			AQ	0	0	0	0	0	0	0	
		ADEN (S)NGP		2.1	6.8	0	8.9	5	0	0	
Sr.DEN(CTL)NGP				2.1	6.8	13.19	22.09	10	3.533	6.073	
15	Sr.DEN (S)NGP	WR	WR	0	0	0	0	0	0	0	
16			PLO	0	0	0	0	0	0	0	
17			CND	0	0	0	0	0	0	0	
		ADEN WR		0	0	0	0	0	0	0	
18		WRR	HGT	0	0	0	0	0	0	0.748	
19			WRR	0	0	0	0	0	0	0	
20			WUN	0	0	0	0	0	0	0	
		ADEN WRR		0	0	0	0	0	0	0.748	
21		BPQ	BUX	6.2	4.74	0	10.94	0	0	15.765	
22			CD	0	0	0	0	0	0	0	
		ADEN BPQ		6.2	4.74	0	10.94	0	0	15.765	
Sr.DEN(S)NGP				6.2	4.74	0	10.94	0	0	16.513	
NGP division G. Total				8.3	15.74	13.19	37.23	10	3.533	22.586	

TFTR-2025-2026

Sr No	Year of inclusion	Divn	DEN/Sr DEN	CPWI	Section	Type of Work	Road	From	To	Total length	Balance as on 01.04.2025	E.P 2025-2026	Prog. During Jan-26	Cum Prog.
1	2013-14	NGP	C	NGP	WR-NGP	TFTR	DN	822.00	823.00	1.00	1	1		
2	2013-14	NGP	C	NGP	WR-NGP	TFTR	UP	826.00	830.00	4.00	4	4		
3	2024-25	NGP	**S**	BUX	SEGM-BPQ	TFTR	UP	844	845.21	1.21	1.21			
4	2024-25	NGP	**S**	BUX	SEGM-BPQ	TFTR	UP	846.67	850.2	3.53	3.53			3.46
5	2024-25	NGP	**S**	BUX	SEGM-BPQ	TFTR	DN	844	850.2	6.2	6.2			6.67
6	2024-25	NGP	**C**	WOC	NRKR-CNDB	TFTR	SL	706.42	721.65	15.23	13.192	5	3.533	6.073
7	2024-25	NGP	**C**	SEGM	NGP-WR	TFTR	UP	764.9	766	1.1	1.1			
8	2024-25	NGP	**C**	SEGM	NGP-WR	TFTR	DN	764.9	766	1.1	1.1			
9	2024-25	NGP	**C**	NGP	NGP-WR	TFTR	UP	821.3	823	1.7	1.7			
10	2025-2026	NGP	N	NRKR	AMF-NRKR	TFTR	UP	932	936.2	4.200	4.2			
		NGP	S	BUX	TAE-GGS	TFTR	SL	870.95	872.102	1.152				1.152
		NGP	S	BUX	TAE-GGS	TFTR	SL	872.127	872.2	0.073				0.073
		NGP	S	BUX	TAE-GGS	TFTR	SL	872.227	872.627	0.4				0.4
		NGP	S	BUX	TAE-GGS	TFTR	SL	872.805	874.505	1.7				1.7
		NGP	S	BUX	TAE-GGS	TFTR	SL	874.505	874.805	0.3				0.3
		NGP	S	BUX	TAE-GGS	TFTR	SL	872.627	872.827	0.2				0.2
		NGP	**S**	HGT	SEGM-BPQ	TFTR	UP	805.508	806.256	0.748				0.748
		NGP	**S**	BUX	SEGM-BPQ	TFTR	UP	851.8	851.86	0.06				0.06
		NGP	**S**	BUX	SEGM-BPQ	TFTR	UP	850.2	850.45	0.25				0.25
		NGP	**S**	BUX	SEGM-BPQ	TFTR	UP	846.39	846.74	0.35				0.35
		NGP	**S**	BUX	SEGM-BPQ	TFTR	UP	844.64	845.34	0.7				0.7
		NGP	**S**	BUX	SEGM-BPQ	TFTR	UP	844.325	844.625	0.3				0.3
		NGP	**S**	BUX	SEGM-BPQ	TFTR	UP	843.96	844.11	0.15				0.15
										G/Total	**37.232**	**10**	**3.533**	**22.586**

TBTR-2025-2026

SN	Sr.DEN	ADEN	CPWI	TBTR- TKM				
				Total sanctioned scope of TBTR as on 01.04.2025	TBTR in EP-2025-2026	Jan-26	Cummulative Progress	Remarks
1	Sr.DEN (N)NGP	BZU	KQE	0	0	0	0	
2			GDYA	0	0	0	0	
3			BZU	0	0	0	0	
		ADEN BZU		0	0	0	0	
4		AMF	JNO	0	0	0	0	
5			AMF	0	0	0	0	
6			MTY	0	0	0	0	
7			NRKR	0	0	0	0	
		ADEN AMF		0	0	0	0	
Sr.DEN(N)NGP				0	0	0	0	
8	Sr.DEN (Ctl)NGP	KATL	WOC	0	0	0	0	
9			KATL	0	0	0	0	
10			KSWR	0	0	0	0	
		ADEN KATL		0	0	0	0	
11		(S)NGP	NGP	0	0	0	0	
12			BTBR	0	0	0	0	
13			SEGM	0	0	0	0	
14			AQ	0	0	0	0	
		ADEN (S)NGP		0	0	0	0	
Sr.DEN(CTL)NGP				0	0	0	0	
15	Sr.DEN (S)NGP	WR	WR	0	0	0	0	
16			PLO	0	0	0	0	
17			CND	0	0	0	0	
		ADEN WR		0	0	0	0	
18		WRR	HGT	19	19	0	0	
19			WRR	0	0	0	0	
20			WUN	0	0	0	0	
		ADEN WRR		19	19	0	0	
21		BPQ	BUX	0	0	0	0	
22			CD	19	19	0	0	
		ADEN BPQ		19	19	0	0	
Sr.DEN(S)NGP				38	38	0	0	
NGP division G. Total				38	38	0	0	

TBTR-2025-2026

Sr No	Year of inclusion	Div	Section	DEN/Sr DEN	CPWI	Road	FROM	TO	Sanction Channel sleepers in Nos	Balance as on 01.04.2025	EP 2025-2026	Prog. During Jan-26	Cum. Prog	Remarks
	ADEN WRR													
1	20-21	NGP	WR-BPQ	S	HGT	DN	761	762	19	19	19			Deleted due to Girder bridge replaced by ballasted deck bridge
									TOTAL	**19**	**19**	**0**	**0**	
	ADEN BPQ													
1	20-21	NGP	WR-BPQ	S	CD	LN2	889.2	889.3	19	19	19			
									TOTAL	**19**	**19**	**0**	**0**	
G/Total									**38**	**38**	**38**	**0**	**0**	

Shallow screening-2025-2026

SN	Sr.DEN	ADEN	CPWI	Total scope of shallow screening as on 01.04.2025						Shallow screening- TKM		
				UP	DN	3rd/4th line	SL/Branch line	Total	Target -2025-2026	Jan-26	Cummulative Progress	Remarks
1	Sr.DEN (N)NGP	BZU	KQE	9.161	11.956	0	0	21.117	11	0	0	
2			GDYA	2.703	2.872	0	0	5.575	3	0	0	
3			BZU	5.785	3.453	0	0	9.238	5	0	0	
		ADEN BZU		17.649	18.281	0	0	35.93	19	0	0	
4		AMF	JNO	0	0	0	26.569	26.569	13	0	0	
5			AMF	0.871	6.381	0	0	7.252	4	0	0	
6			MTY	20.035	0.584	13.07	0	33.689	17	0	0	
7			NRKR	18.626	17.119	10.646	0	46.391	23	0	0	
		ADEN AMF		39.532	24.084	23.716	26.569	113.901	57	0	0	
Sr.DEN(N)NGP				57.181	42.365	23.716	26.569	149.831	76	0	0	
8	Sr.DEN (Ctl)NGP	KATL	WOC	0	0	0	25.766	25.766	13	0	0	
9			KATL	14.144	8.229	0	0	22.373	11	0	0	
10			KSWR	2.605	13.727	5	1.2	22.532	11	0	0	
		ADEN KATL		16.749	21.956	5	26.966	70.671	35	0	0	
11		(S)NGP	NGP	2.763	7.747	1.07	0	11.58	6	0	10.55	
12			BTBR	0.045	0	0	2.82	2.865	1	0	52.1	
13			SEGM	26.341	13.265	8.64	0	48.246	25	0	9.91	
14			AQ	0	0	0	0	0	0	0	0	
		ADEN (S)NGP		29.149	21.012	9.71	2.82	62.691	32	0	72.56	
Sr.DEN(CTL)NGP				45.898	42.968	14.71	29.786	133.362	67	0	72.56	
15	Sr.DEN (S)NGP	WR	WR	14.703	19.291	0	2.437	36.431	18	0	0	
16			PLO	2.331	13.2	0	0	15.531	8	0	0	
17			CND	39.3	35.395	0	0	74.695	38	0	0	
		ADEN WR		56.334	67.886	0	2.437	126.657	64	0	0	
18		WRR	HGT	29.622	9.016	11.932	0	50.57	25	2.25	31.19	
19			WRR	10.744	4.057	0	0	14.801	7	0	0	
20			WUN	0	0	0	12.734	12.734	6	5.6	25.32	
		ADEN WRR		40.366	13.073	11.932	12.734	78.105	38	7.85	56.51	
21		BPQ	BUX	1.592	1.954	0	2.306	5.852	3	0	0	
22			CD	2.012	1.104	0	0	3.116	2	8.35	8.35	
		ADEN BPQ		3.604	3.058	0	2.306	8.968	5	8.35	8.35	
Sr.DEN(S)NGP				100.304	84.017	11.932	17.477	213.73	107	16.2	64.86	
NGP division G. Total				203.383	169.35	50.358	73.832	496.923	250	16.2	137.42	

TWS-2025-2026

SN	Sr.DEN	ADEN	CPWI	Total scope of TWS as on 01.04.2025												TWS- Nos					
				Straight			Curve (Less than 2 degree)			Curve (More than 2 degree)			Total			Target -2025-2026			Jan-26	Cummulative Progress	Remarks
				1 in 12	1 in 8.5	Total	1 in 12	1 in 8.5	Total	1 in 12	1 in 8.5	Total	1 in 12	1 in 8.5	Total	1 in 12	1 in 8.5	Total			
1	Sr.DEN (N)NGP	BZU	KQE	7	0	7	6	1	7	0	0	0	13	1	14	9	0	9	0	20	
2			GDYA	6	0	6	2	0	2	5	1	6	13	1	14	9	1	10	0	3	
3			BZU	0	0	0	4	1	5	4	2	6	8	3	11	6	1	7	0	4	
		ADEN BZU		13	0	13	12	2	14	9	3	12	34	5	39	24	2	26	0	27	
4		AMF	JNO	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
5			AMF	0	0	0	0	2	2	0	0	0	0	2	2	0	1	1	0	0	
6			MTY	1	0	1	4	0	4	6	0	6	11	0	11	8	0	8	1	19	
7			NRKR	0	0	0	5	0	5	5	0	5	10	0	10	7	0	7	0	0	
		ADEN AMF		1	0	1	9	2	11	11	0	11	21	2	23	15	1	16	1	19	
Sr.DEN(N)NGP				14	0	14	21	4	25	20	3	23	55	7	62	39	3	42	1	46	
8	Sr.DEN (Ctl)NGP	KATL	WOC	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
9			KATL	0	0	0	6	0	6	0	0	0	6	0	6	4	0	4	0	2	
10			KSWR	0	0	0	4	0	4	0	0	0	4	0	4	3	0	3	0	1	
		ADEN KATL		0	0	0	10	0	10	0	0	0	10	0	10	7	0	7	0	3	
11		(S)NGP	NGP	24	15	39	3	3	6	7	3	10	34	21	55	20	10	30	0	5	
12			BTBR	0	0	0	2	1	3	0	1	1	2	2	4	1	1	2	0	2	
13			SEGM	2	0	2	0	0	0	0	0	0	2	0	2	1	0	1	0	1	
14			AQ	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
		ADEN (S)NGP		26	15	41	5	4	9	7	4	11	38	23	61	22	11	33	0	8	
Sr.DEN(CTL)NGP				26	15	41	15	4	19	7	4	11	48	23	71	29	11	40	0	11	
15	Sr.DEN (S)NGP	WR	WR	0	1	1	0	0	0	0	0	0	0	1	1	0	0	0	0	0	
16			PLO	0	0	0	0	0	0	5	2	7	5	2	7	3	1	4	0	0	
17			CND	0	0	0	2	2	4	0	0	0	2	2	4	1	1	2	6	6	
		ADEN WR		0	1	1	2	2	4	5	2	7	7	5	12	4	2	6	6	6	
18		WRR	HGT	19	1	20	3	0	3	0	0	0	22	1	23	17	1	18	0	3	
19			WRR	7	1	8	1	0	1	0	0	0	8	1	9	7	1	8	19	35	
20			WUN	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
		ADEN WRR		26	2	28	4	0	4	0	0	0	30	2	32	24	2	26	19	38	
21		BPQ	BUX	0	2	2	1	0	1	0	0	0	1	2	3	0	0	0	0	8	
22			CD	28	4	32	0	0	0	0	0	0	28	4	32	22	3	25	0	13	
		ADEN BPQ		28	6	34	1	0	1	0	0	0	29	6	35	22	3	25	0	21	
Sr.DEN(S)NGP				54	9	63	7	2	9	5	2	7	66	13	79	50	7	57	25	65	
NGP division G. Total				94	24	118	43	10	53	32	9	41	169	43	212	118	21	139	26	122	

WCMSC-2025-2026

SN	Sr.DEN	ADEN	CPWI	Total scope of WCMSC as on 01.04.2025									WCMSC- Nos					Remarks
				UP			DN			Total			Target -2025-2026			Jan-26	Cummulative Progress	
				1 in 12	1 in 8.5	Total	1 in 12	1 in 8.5	Total	1 in 12	1 in 8.5	Total	1 in 12	1 in 8.5	Total			
1	Sr.DEN (N)NGP	BZU	KQE	17	0	17	14	3	17	31	3	34	0	0	0	0	0	
2			GDYA	13	1	14	12	2	14	25	3	28	0	0	0	0	0	
3			BZU	10	3	13	13	0	13	23	3	26	0	0	0	0	0	
		ADEN BZU		40	4	44	39	5	44	79	9	88	0	0	0	0	0	
4		AMF	JNO	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
5			AMF	7	5	12	11	4	15	18	9	27	0	0	0	0	0	
6			MTY	10	0	10	10	1	11	20	1	21	0	0	0	0	0	
7			NRKR	15	2	17	17	1	18	32	3	35	0	0	0	0	0	
		ADEN AMF		32	7	39	38	6	44	70	13	83	0	0	0	0	0	
Sr.DEN(N)NGP				72	11	83	77	11	88	149	22	171	0	0	0	0	0	
8	Sr.DEN (Ctl)NGP	KATL	WOC	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
9			KATL	16	0	16	18	0	18	34	0	34	0	0	0	0	0	
10			KSWR	17	3	20	19	3	22	36	6	42	0	0	0	0	0	
		ADEN KATL		33	3	36	37	3	40	70	6	76	0	0	0	0	0	
11		(S)NGP	NGP	28	11	39	24	11	35	52	22	74	10	18	28	4	10	
12			BTBR	9	0	9	6	0	6	15	0	15	10	0	10	0	0	
13			SEGM	17	0	17	16	1	17	33	1	34	10	1	11	2	7	
14			AQ	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
		ADEN (S)NGP		54	11	65	46	12	58	100	23	123	30	19	49	6	17	
Sr.DEN(CTL)NGP				87	14	101	83	15	98	170	29	199	30	19	49	6	17	
15	Sr.DEN (S)NGP	WR	WR	12	3	15	11	2	13	23	5	28	10	5	15	0	0	
16			PLO	5	1	6	4	0	4	9	1	10	4	1	5	0	0	
17			CND	14	0	14	14	1	15	28	1	29	10	1	11	0	0	
		ADEN WR		31	4	35	29	3	32	60	7	67	24	7	31	0	0	
18		WRR	HGT	19	0	19	22	1	23	41	1	42	10	1	11	0	0	
19			WRR	17	2	19	17	2	19	34	4	38	10	4	14	0	0	
20			WUN	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
		ADEN WRR		36	2	38	39	3	42	75	5	80	20	5	25	0	0	
21		BPQ	BUX	11	5	16	11	2	13	22	7	29	10	7	17	0	1	
22			CD	23	4	27	26	2	28	49	6	55	10	6	16	0	1	
		ADEN BPQ		34	9	43	37	4	41	71	13	84	20	13	33	0	2	
Sr.DEN(S)NGP				101	15	116	105	10	115	206	25	231	64	25	89	0	2	
NGP division G. Total				260	40	300	265	36	301	525	76	601	94	44	138	6	19	

TTR(TSR)-2025-2026

SN	Sr.DEN	ADEN	CPWI	Total scope of TTR(TSR) as on 01.04.2025			TTR(TSR)- Nos					Remarks
				UP/DNRD			Target -2025-2026			Jan-26	Cummulative Progress	
				1 in 12	1 in 8.5	Total	1 in 12	1 in 8.5	Total			
1	Sr.DEN (N)NGP	BZU	KQE	24	5	29	9	5	14	0	0	
2			GDYA	25	1	26	9	1	10	0	0	
3			BZU	14	3	17	6	3	9	0	3	
		ADEN BZU		63	9	72	24	9	33	0	3	
4		AMF	JNO	0	0	0	0	0	0	0	0	
5			AMF	16	7	23	7	7	14	0	0	
6			MTY	9	1	10	3	1	4	0	0	
7			NRKR	11	2	13	4	2	6	0	0	
		ADEN AMF		36	10	46	14	10	24	0	0	
Sr.DEN(N)NGP				99	19	118	38	19	57	0	3	
8	Sr.DEN (Ctl)NGP	KATL	WOC	0	0	0	0	0	0	0	0	
9			KATL	19	0	19	7	0	7	0	1	
10			KSWR	21	8	29	8	8	16	0	0	
		ADEN KATL		40	8	48	15	8	23	0	1	
11		(S)NGP	NGP	48	30	78	18	26	44	0	10	
12			BTBR	4	7	11	2	7	9	0	1	
13			SEGM	23	4	27	9	4	13	0	4	
14			AQ	0	0	0	0	0	0	0	5	
		ADEN (S)NGP		75	41	116	29	37	66	0	20	
Sr.DEN(CTL)NGP				115	49	164	44	45	89	0	21	
15	Sr.DEN (S)NGP	WR	WR	4	2	6	2	2	4	0	0	
16			PLO	5	2	7	2	2	4	0	0	
17			CND	4	4	8	2	4	6	0	0	
		ADEN WR		13	8	21	6	8	14	0	0	
18		WRR	HGT	28	6	34	11	6	17	0	0	
19			WRR	31	7	38	12	7	19	0	0	
20			WUN	0	0	0	0	0	0	0	0	
		ADEN WRR		59	13	72	23	13	36	0	0	
21		BPQ	BUX	14	9	23	5	9	14	0	0	
22			CD	43	6	49	14	6	20	0	2	
		ADEN BPQ		57	15	72	19	15	34	0	2	
Sr.DEN(S)NGP				129	36	165	48	36	84	0	2	
NGP division G. Total				343	104	447	130	100	230	0	26	

Scope of TTR as on 01.04.2025

SN	Sr.DEN/ DEN	ADEN	CPWI	TTR																	
				Balance Sanctioned Scope as on 01.04.2025																	
				TTR(FS+CS+CMS)			TTR(FS+TWS+WCMS)		DS	Special layout	TTR(TWS)		TTR(WCMS)		TTR(TSR)		TTR(CS)		TTR(CMS)		Total TTR Eq unit
				1 in 8.5	1 in 12	1 in 16	1 in 8.5	1 in 12			1 in 12	1 in 8.5	1 in 12	1 in 8.5	1 in 12	1 in 8.5	1 in 12	1 in 8.5	1 in 12	1 in 8.5	
1	Sr.DEN(N) NGP	BZU	KQE	0	0	0	0	0	0	0	13	1	**31**	**3**	24	5	0	0	0	0	26.5
2			GDYA	0	0	0	1	0	2	0	13	1	**25**	**3**	25	1	0	0	0	0	25
3			BZU	0	0	0	13	3	0	0	8	3	**23**	**3**	14	3	0	0	0	0	33.75
		ADEN BZU		**0**	**0**	**0**	**14**	**3**	**2**	**0**	**34**	**5**	**79**	**9**	**63**	**9**	**0**	**0**	**0**	**0**	**85.25**
4		AMF	JNO	0	0	0	0	0	0	0	0	0	**0**	**0**	0	0	0	0	0	0	0
5			AMF	0	0	0	0	0	0	0	0	2	**18**	**9**	16	7	0	0	0	0	18.75
6			MTY	0	0	0	6	0	0	0	11	0	**20**	**1**	9	1	0	0	0	0	19
7			NRKR	0	0	0	8	10	6	0	10	0	**32**	**3**	11	2	0	0	0	0	37.25
		ADEN AMF		**0**	**0**	**0**	**14**	**10**	**6**	**0**	**21**	**2**	**70**	**13**	**36**	**10**	**0**	**0**	**0**	**0**	**75**
Sr.DEN(N)NGP				**0**	**0**	**0**	**28**	**13**	**8**	**0**	**55**	**7**	**149**	**22**	**99**	**19**	**0**	**0**	**0**	**0**	**160.25**
8	Sr.DEN(Ctl)NGP	KATL	WOC	0	0	0	0	0	0	0	0	0	**0**	**0**	0	0	0	0	0	0	0
9			KATL	3	0	0	5	0	8	0	6	0	**34**	**0**	19	0	0	0	0	0	29.5
10			KSWR	2	0	0	15	0	3	0	4	0	**36**	**6**	21	8	0	0	0	0	43.75
		ADEN KATL		**5**	**0**	**0**	**20**	**0**	**11**	**0**	**10**	**0**	**70**	**6**	**40**	**8**	**0**	**0**	**0**	**0**	**73.25**
11		(S)NGP	NGP	12	1	0	1	0	3	2	34	21	**52**	**22**	48	30	0	0	0	0	90
12			BTBR	2	0	0	4	1	0	0	2	2	**15**	**0**	4	7	0	0	0	0	17.25
13			SEGM	0	0	0	0	1	2	0	2	0	**33**	**1**	23	4	0	0	0	0	24
14			AQ	2	0	0	0	0	0	3	0	0	**0**	**0**	0	0	0	0	0	0	8
		ADEN (S)NGP		**16**	**1**	**0**	**5**	**2**	**5**	**5**	**38**	**23**	**100**	**23**	**75**	**41**	**0**	**0**	**0**	**0**	**139.25**
Sr.DEN(CTL)NGP				**21**	**1**	**0**	**25**	**2**	**16**	**5**	**48**	**23**	**170**	**29**	**115**	**49**	**0**	**0**	**0**	**0**	**212.5**
15	Sr.DEN(S) NGP	WR	WR	0	0	0	0	0	0	0	0	1	**23**	**5**	4	2	0	0	0	0	10.25
15			PLO	36	2	0	1	1	0	0	5	2	**9**	**1**	**5**	**2**	0	0	0	0	47.75
16			CND	0	0	0	0	0	0	0	2	2	**28**	**1**	4	4	0	0	0	0	12.25
		ADEN WR		**36**	**2**	**0**	**1**	**1**	**0**	**0**	**7**	**5**	**60**	**7**	**13**	**8**	**0**	**0**	**0**	**0**	**70.25**
17		WRR	HGT	0	0	0	0	0	0	0	22	1	**41**	**1**	28	6	0	0	0	0	33.25
18			WRR	0	0	0	0	0	0	0	8	1	**34**	**4**	31	7	0	0	0	0	30.75
19			WUN	5	16	0	0	0	0	0	0	0	**0**	**0**	**0**	**0**	0	0	0	0	21
		ADEN WRR		**5**	**16**	**0**	**0**	**0**	**0**	**0**	**30**	**2**	**75**	**5**	**59**	**13**	**0**	**0**	**0**	**0**	**85**
20		BPQ	BUX	0	0	0	0	0	0	0	1	2	**22**	**7**	14	9	0	0	0	0	19.5
21			CD	8	0	0	4	5	3	0	28	4	**49**	**6**	43	6	0	0	0	0	64
		ADEN BPQ		**8**	**0**	**0**	**4**	**5**	**3**	**0**	**29**	**6**	**71**	**13**	**57**	**15**	**0**	**0**	**0**	**0**	**83.5**
Sr.DEN(S)NGP				**49**	**18**	**0**	**5**	**6**	**3**	**0**	**66**	**13**	**206**	**25**	**129**	**36**	**0**	**0**	**0**	**0**	**238.75**
Total				**70**	**19**	**0**	**58**	**21**	**27**	**5**	**169**	**43**	**525**	**76**	**343**	**104**	**0**	**0**	**0**	**0**	**611.5**

TTR Target as on 01.04.2025

SN	Sr.DEN/ DEN	ADEN	CPWI	TTR Target-2025-2026																	
				TTR(FS+CS+CMS)			TTR(FS+TWS+WCMS)		DS	Special layout	TTR(TWS)		TTR(WCMS)		TTR(TSR)		TTR(CS)		TTR(CMS)		Total TTR Eq unit
				1 in 8.5	1 in 12	1 in 16	1 in 8.5	1 in 12			1 in 12	1 in 8.5	1 in 12	1 in 8.5	1 in 12	1 in 8.5	1 in 12	1 in 8.5	1 in 12	1 in 8.5	
1	Sr.DEN(N) NGP	BZU	KQE	0	0	0	0	0	0	0	8	1	**0**	**0**	10	5	1	0	3	1	11
2			GDYA	0	0	0	1	0	2	0	8	1	**0**	**0**	8	1	1	0	3	1	9.5
3			BZU	0	0	0	12	3	0	0	6	1	**0**	**0**	5	3	1	0	3	1	22
		ADEN BZU		**0**	**0**	**0**	**13**	**3**	**2**	**0**	**22**	**3**	**0**	**0**	**23**	**9**	**3**	**0**	**9**	**3**	**42.5**
4		AMF	JNO	0	0	0	0	0	0	0	0	0	**0**	**0**	0	0	0	0	4	1	1.25
5			AMF	0	0	0	0	0	0	0	0	0	**0**	**0**	5	7	0	1	4	2	7.75
6			MTY	0	0	0	6	0	0	0	8	0	**0**	**0**	5	1	0	1	4	2	12.75
7			NRKR	0	0	0	8	10	2	0	9	0	**0**	**0**	5	2	0	0	4	2	25.75
		ADEN AMF		**0**	**0**	**0**	**14**	**10**	**2**	**0**	**17**	**0**	**0**	**0**	**15**	**10**	**0**	**2**	**16**	**7**	**47.5**
Sr.DEN(N)NGP				**0**	**0**	**0**	**27**	**13**	**4**	**0**	**39**	**3**	**0**	**0**	**38**	**19**	**3**	**2**	**25**	**10**	**90**
8	Sr.DEN(Ctl)NGP	KATL	WOC	0	0	0	0	0	0	0	0	0	**0**	**0**	0	0	0	0	0	1	0.25
9			KATL	3	0	0	5	0	4	0	6	0	**0**	**0**	10	0	1	0	5	2	17.5
10			KSWR	2	0	0	14	0	1	0	4	0	**0**	**0**	10	8	0	1	5	2	28.25
		ADEN KATL		**5**	**0**	**0**	**19**	**0**	**5**	**0**	**10**	**0**	**0**	**0**	**20**	**8**	**1**	**1**	**10**	**5**	**46**
11		(S)NGP	NGP	6	1	0	1	0	2	2	15	9	**10**	**18**	10	26	1	1	5	2	45.75
12			BTBR	2	0	0	4	1	0	0	2	2	**10**	**0**	4	7	0	0	5	1	17.5
13			SEGM	0	0	0	0	1	1	0	2	0	**10**	**1**	10	4	1	0	5	1	13.25
14			AQ	2	0	0	0	0	0	3	0	0	**0**	**0**	0	0	0	0	5	1	9.5
		ADEN (S)NGP		**10**	**1**	**0**	**5**	**2**	**3**	**5**	**19**	**11**	**30**	**19**	**24**	**37**	**2**	**1**	**20**	**5**	**86**
Sr.DEN(CTL)NGP				**15**	**1**	**0**	**24**	**2**	**8**	**5**	**29**	**11**	**30**	**19**	**44**	**45**	**3**	**2**	**30**	**10**	**132**
15	Sr.DEN(S) NGP	WR	WR	0	0	0	0	0	0	0	0	1	**10**	**5**	4	2	1	1	5	2	9.25
15			PLO	23	2	0	1	1	0	0	5	1	**9**	**1**	**5**	**2**	0	0	4	1	35.75
16			CND	0	0	0	0	0	0	0	2	1	**10**	**1**	4	4	0	0	4	1	8.75
		ADEN WR		**23**	**2**	**0**	**1**	**1**	**0**	**0**	**7**	**3**	**29**	**7**	**13**	**8**	**1**	**1**	**13**	**4**	**53.75**
17		WRR	HGT	0	0	0	0	0	0	0	14	1	**8**	**1**	8	6	0	0	3	1	14
18			WRR	0	0	0	0	0	0	0	8	1	**7**	**4**	8	7	0	0	3	1	13.5
19			WUN	5	0	0	0	0	0	0	0	0	**0**	**0**	**0**	**0**	0	0	3	2	6.25
		ADEN WRR		**5**	**0**	**0**	**0**	**0**	**0**	**0**	**22**	**2**	**15**	**5**	**16**	**13**	**0**	**0**	**9**	**4**	**33.75**
20		BPQ	BUX	0	0	0	0	0	0	0	1	1	**10**	**7**	9	9	1	0	5	1	15.5
21			CD	4	0	0	4	5	2	0	20	1	**10**	**6**	10	6	1	1	5	2	33
		ADEN BPQ		**4**	**0**	**0**	**4**	**5**	**2**	**0**	**21**	**2**	**20**	**13**	**19**	**15**	**2**	**1**	**10**	**3**	**48.5**
Sr.DEN(S)NGP				**32**	**2**	**0**	**5**	**6**	**2**	**0**	**50**	**7**	**64**	**25**	**48**	**36**	**3**	**2**	**32**	**11**	**136**
Total				**47**	**3**	**0**	**56**	**21**	**14**	**5**	**118**	**21**	**94**	**44**	**130**	**100**	**9**	**6**	**87**	**31**	**358**

Progress of TTR as on 01.04.2025

Updated as on 25.01.2026

SN	Sr.DEN/ DEN	ADEN	CPWI	TTR Progress as on 01.12.2025																	
				TTR(FS+CS+CMS)			TTR(FS+TWS+WCMS)		DS	Special layout	TTR(TWS)		TTR(WCMS)		TTR(TSR)		TTR(CS)		TTR(CMS)		Total TTR Eq unit
				1 in 8.5	1 in 12	1 in 16	1 in 8.5	1 in 12			1 in 12	1 in 8.5	1 in 12	1 in 8.5	1 in 12	1 in 8.5	1 in 12	1 in 8.5	1 in 12	1 in 8.5	
1	Sr.DEN(N) NGP	BZU	KQE	0	19	2	0	0	1	0	20	0	0	0	0	0	0	0	6	0	27.75
2			GDYA	0	0	0	0	0	0	0	0	3	0	0	0	0	0	0	9	3	3.75
3			BZU	0	0	0	0	0	0	0	0	4	0	0	3	0	4	0	5	3	5.5
		ADEN BZU		**0**	**19**	**2**	**0**	**0**	**1**	**0**	**20**	**7**	**0**	**0**	**3**	**0**	**4**	**0**	**20**	**6**	**37**
4		AMF	JNO	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
5			AMF	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	7	1	2
6			MTY	1	12	7	0	0	4	0	18	1	0	0	0	0	0	0	2	0	26.25
7			NRKR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	5	1	1.5
		ADEN AMF		**1**	**12**	**7**	**0**	**0**	**4**	**0**	**18**	**1**	**0**	**0**	**0**	**0**	**0**	**0**	**14**	**2**	**29.75**
Sr.DEN(N)NGP				**1**	**31**	**9**	**0**	**0**	**5**	**0**	**38**	**8**	**0**	**0**	**3**	**0**	**4**	**0**	**34**	**8**	**66.75**
8	Sr.DEN(Ctl)NGP	KATL	WOC	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
9			KATL	0	0	0	0	0	0	0	2	0	0	0	1	0	0	0	0	0	1
10			KSWR	0	0	0	0	0	0	0	1	0	0	0	0	0	0	0	0	0	0.25
		ADEN KATL		**0**	**0**	**0**	**0**	**0**	**0**	**0**	**3**	**0**	**0**	**0**	**1**	**0**	**0**	**0**	**0**	**0**	**1.25**
11		(S)NGP	NGP	2	0	0	0	0	0	0	3	2	7	2	6	4	0	1	18	4	16.25
12			BTBR	0	0	0	0	0	0	0	2	0	0	1	0	1	0	0	8	4	4.25
13			SEGM	0	0	0	0	0	0	0	1	0	7	0	4	0	0	0	13	2	7.75
14			AQ	1	0	0	0	0	0	1	0	0	0	0	0	5	0	4	3	3	8
		ADEN (S)NGP		**3**	**0**	**0**	**0**	**0**	**0**	**1**	**6**	**2**	**14**	**3**	**10**	**10**	**0**	**5**	**42**	**13**	**36.25**
Sr.DEN(CTL)NGP				**3**	**0**	**0**	**0**	**0**	**0**	**1**	**9**	**2**	**14**	**3**	**11**	**10**	**0**	**5**	**42**	**13**	**37.5**
15	Sr.DEN(S) NGP	WR	WR	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	5	0	1.25
15			PLO	10	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2	0	10.5
16			CND	3	8	0	0	0	1	0	6	0	0	0	0	0	0	0	5	0	14
		ADEN WR		**13**	**8**	**0**	**0**	**0**	**1**	**0**	**6**	**0**	**0**	**0**	**0**	**0**	**0**	**0**	**12**	**0**	**25.75**
17		WRR	HGT	0	0	0	0	0	0	0	2	1	0	0	0	0	3	0	22	0	7
18			WRR	0	12	0	0	0	0	0	35	0	0	0	0	0	1	2	6	2	23.5
19			WUN	2	1	0	0	0	2	0	0	0	0	0	0	0	3	3	5	3	7
		ADEN WRR		**2**	**13**	**0**	**0**	**0**	**2**	**0**	**37**	**1**	**0**	**0**	**0**	**0**	**7**	**5**	**33**	**5**	**37.5**
20		BPQ	BUX	6	1	0	0	0	4	0	2	6	0	0	0	0	0	0	3	0	10.75
21			CD	0	0	0	0	0	0	0	12	1	1	1	2	0	1	0	10	1	7.75
		ADEN BPQ		**6**	**1**	**0**	**0**	**0**	**4**	**0**	**14**	**7**	**1**	**1**	**2**	**0**	**1**	**0**	**13**	**1**	**18.5**
Sr.DEN(S)NGP				**21**	**22**	**0**	**0**	**0**	**7**	**0**	**57**	**8**	**1**	**1**	**2**	**0**	**8**	**5**	**58**	**6**	**81.75**
Total				**25**	**53**	**9**	**0**	**0**	**12**	**1**	**104**	**18**	**15**	**4**	**16**	**10**	**12**	**10**	**134**	**27**	**186**

Ballast requirement-2025-2026

SN	Sr.DEN	ADEN	CPWI	Total scope of ballast as on 01.04.2025			Ballast insertion			
				Ballast Requirement for planned works (M3)	Existing Ballast Deficiency (M3)	Total requirement (m3)	Target -2025-2026	Jan-26	Cummulative Progress	Remarks
1	Sr.DEN (N)NGP	BZU	KQE	30477	4170	34647	6355	2520	8960	
2			GDYA	12015	1037	13052	2394	4480	6615	
3			BZU	29271	1600	30871	5662	0	4130	
		ADEN BZU		71763	6807	78570	14410	7000	19705	
4		AMF	JNO	29001	3200	32201	5906	455	7070	
5			AMF	32215	8300	40515	7431	0	2240	
6			MTY	47125	8900	56025	10276	0	12390	
7			NRKR	54789	13130	67919	12457	770	13755	
		ADEN AMF		163130	33530	196660	36069	1225	35455	
Sr.DEN(N)NGP				234893	40337	275230	50480	8225	55160	
8	Sr.DEN (Ctl)NGP	KATL	WOC	44502	4160	48662	8925	1015	4025	
9			KATL	33444	15800	49244	9032	1015	8925	
10			KSWR	42019	9980	51999	9537	0	9800	
		ADEN KATL		119965	29940	149905	27494	2030	22750	
11		(S)NGP	NGP	48821	8450	57271	10504	1015	10640	
12			BTBR	22653	6615	29268	5368	0	8470	
13			SEGM	71059	10160	81219	14896	0	15785	
14			AQ	2900	0	2900	532	0	1120	
		ADEN (S)NGP		145433	25225	170658	31300	1015	36015	
Sr.DEN(CTL)NGP				265398	55165	320563	58794	3045	58765	
15	Sr.DEN (S)NGP	WR	WR	62524	9850	72374	13274	0	11410	
16			PLO	17872	6000	23872	4378	0	2835	
17			CND	80736	4000	84736	15541	0	4340	
		ADEN WR		161132	19850	180982	33194	0	18585	
18		WRR	HGT	73395	3080	76475	14026	0	1960	
19			WRR	49336	2240	51576	9460	7455	25095	
20			WUN	43780	2052	45832	8406	0	3780	
		ADEN WRR		166511	7372	173883	31892	7455	30835	
21		BPQ	BUX	56355	27200	83555	15325	385	16135	
22			CD	49093	7150	56243	10316	735	3675	
		ADEN BPQ		105448	34350	139798	25640	1120	19810	
Sr.DEN(S)NGP				433091	61572	494663	90726	8575	69230	
NGP division G. Total				933382	157074	1090456	200000	19845	183155	

Ballast Supply-2025-2026

SN	Sr.DEN	ADEN	CPWI	Ballast Qty balance as on 01.04.2025			Ballast Supply			
				Ballast Qty balance as on 01.04.2025	Planning of new tender	Total Qty of ballast	Target - 2025-2026	Jan-26	Cummulative Progress	Remarks
1	Sr.DEN(N)NGP	BZU	KQE	0	0	0	0	0	0	
2			GDYA(BBTR)	0	47000	47000	20000	0	25424	
3			BZU	0	0	0	0	0	0	
		ADEN BZU		0	47000	47000	20000	0	25424	
4		AMF	JNO(JNO)	0	0	0	0	0	0	
5			AMF(AMF)	80000	0	80000	30000	0	35068	
6			MTY(CCD)	22600	0	22600	8000	0	9759	
7			MTY(MTY)	73340	0	73340	25000	0	0	
		ADEN AMF		175940	0	175940	63000	0	44827	
Sr.DEN(N)NGP				175940	47000	222940	83000	0	70251	
8	Sr.DEN(Ctl)NGP	KATL	WOC	0	0	0	0	0	0	
9			KATL(KLBA)	75200	0	75200	30000	0	22238	
10			KSWR	0	0	0	0	0	0	
		ADEN KATL		75200	0	75200	30000	0	22238	
11		(S)NGP	NGP	0	0	0	0	0	0	
12			BTBR(BOK)	9350	0	9350	3500	2750	13915	
13			BTBR(BTBR)	28418	0	28418	10000	0	10427	
14			SEGM	0	0	0	0	0	0	
		ADEN (S)NGP		37768	0	37768	13500	2750	24342	
Sr.DEN(CTL)NGP				112968	0	112968	43500	2750	46580	
15	Sr.DEN(S)NGP	WR	WR	0	0	0	0	0	0	
16			PLO	0	0	0	0	0	0	
17			CND(MLR)	60550	0	60550	25000	12974	12974	
		ADEN WR		60550	0	60550	25000	12974	12974	
18		WRR	HGT	0	0	0	0	0	0	
19			WRR	0	0	0	0	0	0	
20			WUN(KYR)	37702	0	37702	15000	0	25856	
		ADEN WRR		37702	0	37702	15000	0	25856	
21		BPQ	BUX	0	84750	84750	35000	0	0	
22			CD	0	0	0	0	0	0	
		ADEN BPQ		0	84750	84750	35000	0	0	
Sr.DEN(S)NGP				98252	84750	183002	75000	12974	38830	
NGP division G. Total				387160	131750	518910	201500	15724	155661	

Status of TTR(FS+CS+CMSC) - 2025-2026

SN	Sr.DEN/ DEN	ADEN	CPWI	TTR- Nos				
				Total sanctioned scope of TTR as on 01.04.2025	TTR in EP-2025-2026	Jan-26	Cummulative Progress	Remarks
1	Sr.DEN(N) NGP	BZU	KQE	0	0	0	21	
2			GDYA	0	0	0	0	
3			BZU	0	0	0	0	
		ADEN BZU		**0**	**0**	**0**	**21**	
4		AMF	JNO	0	0	0	0	
5			AMF	0	0	0	0	
6			MTY	0	0	0	20	
7			NRKR	0	0	0	0	
		ADEN AMF		**0**	**0**	**0**	**20**	
Sr.DEN(N)NGP				**0**	**0**	**0**	**41**	
8	Sr.DEN(Ctl) NGP	KATL	WOC	0	0	0	0	
9			KATL	3	3	0	0	
10			KSWR	2	2	0	0	
		ADEN KATL		**5**	**5**	**0**	**0**	
11		(S)NGP	NGP	13	7	0	3	
12			BTBR	2	2	0	0	
13			SEGM	0	0	0	0	
14			AQ	2	2	0	0	
		ADEN (S)NGP		**17**	**11**	**0**	**3**	
Sr.DEN(CTL)NGP				**22**	**16**	**0**	**3**	
15	Sr.DEN(S) NGP	WR	WR	0	0	0	0	
16			PLO	38	20	0	10	
17			CND	0	0	11	11	
		ADEN WR		**38**	**20**	**11**	**21**	
18		WRR	HGT	0	0	0	0	
19			WRR	0	0	0	12	
20			WUN	21	14	0	3	
		ADEN WRR		**21**	**14**	**0**	**15**	
21		BPQ	BUX	0	0	0	7	
22			CD	8	0	0	0	
		ADEN BPQ		**8**	**0**	**0**	**7**	
Sr.DEN(S)NGP				**67**	**34**	**11**	**43**	
Total				**89**	**50**	**11**	**87**	

Sanctioned TTR-2025-2026

Sanction year	UID no	TTR type	SSE	Station	Point No	Line	Angle of Xing	Type	Rail section	Availability of material			Remarks
										Sleeper Set	CS	CMSC	
Sanction year	UID no	TTR type	SSE	Staion	Point No	Line	Angle of Xing	Type	Rail section	Sleeper Set	CS	CMSC	
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-40C	SPUR 12B	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-40B	Spur 11 S	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-23A	Spur 3 B	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-44A	SPUR 14B	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-47A	SPUR 17B	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-38A	SPUR 10B	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-40A	SPUR 11B	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-45A	Spur 15 S	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-28A	SPUR 6B	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-40D	SPUR 12AB	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-40E	Spur 12 AS	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-41A	SPUR 13B	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-26B	Spur 5 AS	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-26C	Spur 5 S	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-30A	SPUR 8B	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-49A	CLP 37	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-46A	SPUR 16B	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-19A	CLP 34	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-43A	CLP 40	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	RP-6A	ulgaon Old line MLT Sidir	1 in 8.5	Point And Crossing	52 kg				completed in APR-25
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-19	North Main Line	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 12	PLO	PLO	HP-37	South Main Line	1 in 12	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-39	South Main Line	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-40	South Main Line	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-1	ulgaon Old line MLT Sidir	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-41	South Main Line	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 12	PLO	PLO	HP-48	New Central Line	1 in 12	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-49	New Central Line	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-47	New Central Line	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-23	North Main Line	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-43	South Main Line	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-44	South Main Line	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-45	South Main Line	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.021	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	HP-46	South Main Line	1 in 8.5	Point And Crossing	90 R	Available	Available	Available	TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 12	WUN	MJKN	111A	SL	1 in 12	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 8.5	WUN	MJKN	111B	SL	1 in 8.5	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 12	WUN	MJKN	101B	SL	1 in 12	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 8.5	WUN	MJKN	102B	SL	1 in 8.5	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 8.5	WUN	MJKN	109A	SL	1 in 8.5	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 8.5	WUN	MJKN	115A	SL	1 in 8.5	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 8.5	WUN	MJKN	119B	SL	1 in 8.5	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 12	WUN	WUN	101B	SL	1 in 12	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 12	WUN	WUN	102B	SL	1 in 12	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 12	WUN	WUN	113B	SL	1 in 12	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 12	WUN	WUN	114B	SL	1 in 12	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 12	WUN	WUN	116A	SL	1 in 12	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 12	WUN	WUN	117B	SL	1 in 12	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 12	WUN	KYR	101B	SL	1 in 12	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 12	WUN	KYR	102B	SL	1 in 12	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 12	WUN	KYR	108B	SL	1 in 12	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 12	WUN	KYR	109B	SL	1 in 12	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 12	WUN	LNT	101B	SL	1 in 12	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 12	WUN	LNT	102B	SL	1 in 12	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 12	WUN	LNT	108B	SL	1 in 12	Point And Crossing	52 kg				TTR Balance
2019-2020	01.03.31.19.1.10.019	TTR(FS+CS+CMS)- 1 in 12	WUN	LNT	109B	SL	1 in 12	Point And Crossing	52 kg				TTR Balance
2021-22	01.03.31.21.1.10.008	TTR(FS+CS+CMS)- 1 in 8.5	AQ	AQ	HP8/CD		1 in 8.5	Point And Crossing					TTR Balance
2021-22	01.03.31.21.1.10.008	TTR(FS+CS+CMS)- 1 in 8.5	AQ	AQ	HP24ELS		1 in 8.5	Point And Crossing					TTR Balance
2021-22	01.03.31.21.1.10.008	TTR(FS+CS+CMS)- 1 in 8.5	CD	CD	PT/03		1 in 8.5	Point And Crossing					TTR Balance
2021-22	01.03.31.21.1.10.008	TTR(FS+CS+CMS)- 1 in 8.5	CD	CD	HP NO.2		1 in 8.5	Point And Crossing					TTR Balance
2021-22	01.03.31.21.1.10.008	TTR(FS+CS+CMS)- 1 in 8.5	CD	CD	HP NO.3		1 in 8.5	Point And Crossing					TTR Balance
2021-22	01.03.31.21.1.10.008	TTR(FS+CS+CMS)- 1 in 8.5	CD	CD	HP NO.5		1 in 8.5	Point And Crossing					TTR Balance
2021-22	01.03.31.21.1.10.008	TTR(FS+CS+CMS)- 1 in 8.5	CD	CD	HP NO.9		1 in 8.5	Point And Crossing					TTR Balance
2021-22	01.03.31.21.1.10.008	TTR(FS+CS+CMS)- 1 in 8.5	CD	CD	HP NO.5-DN MEL SDG		1 in 8.5	Point And Crossing					TTR Balance
2021-22	01.03.31.21.1.10.008	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	2GF/11A	Goods PLO 2	1 in 8.5	Point And Crossing	90 R	Available	Not Available	Available	TTR Balance
2021-22	01.03.31.21.1.10.008	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	RP-6B	New PLO Line	1 in 8.5	Point And Crossing	52 kg				completed in APR-25
2021-22	01.03.31.21.1.10.008	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	RP-7B	OLD PLO Line	1 in 8.5	Point And Crossing	52 KG	Available	Available	Available	TTR Balance
2021-22	01.03.31.21.1.10.008	TTR(FS+CS+CMS)- 1 in 8.5	PLO	PLO	RP-7A	New PLO Line	1 in 8.5	Point And Crossing	52 KG	Available	Available	Available	TTR Balance

Sanctioned TTR-2025-2026

Sanction year	UID no	TTR type	SSE	Station	Point No	Line	Angle of Xing	Type	Rail section	Availability of material			Remarks
										Sleeper Set	CS	CMSC	
2021-2022	01.03.31.21.6.10.001	TTR(FS+CS+CMS)- 1 in 8.5	CD	CD	PT/02		1 in 8.5	Point And Crossing					TTR Balance
2021-2022	01.03.31.21.6.10.001	TTR(DS)	CD	BUPH	GF		DS	Derailing Switch					TTR Balance
2021-2022	01.03.31.21.6.10.001	TTR(DS)	KSWR	KSWR	103D/S		DS	Derailing Switch					TTR Balance
2021-2022	01.03.31.21.6.10.001	TTR(DS)	CD	CD	109/ DS		DS	Derailing Switch					TTR Balance
2021-2022	01.03.31.21.6.10.001	TTR(DS)	SEGM	SLOR	2GF/10AD/S		DS	Derailing Switch					TTR Balance
2021-2022	01.03.31.21.6.10.001	TTR(DS)	SEGM	SLOR	2GF/11A/DS		DS	Derailing Switch					TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	NRKR	NRKR	104A	UPLL	1 in 8.5		52KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	NRKR	NRKR	105B	UPLL	1 in 8.5		52KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(DS)	NRKR	NRKR	109A	UPLL	DS		52KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 12	NRKR	NRKR	102A	DNLL	1 in 12		52KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 12	NRKR	NRKR	111B	DNLL	1 in 12		52KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	NRKR	NRKR	103B	DNLL	1 in 8.5		52KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	NRKR	NRKR	113A	DNLL	1 in 8.5		52KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(DS)	NRKR	NRKR	103A	Goods loop line	DS		52KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(DS)	NRKR	NRKR	111A	Goods loop line	DS		52KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 12	NRKR	NRKR	113B	DNML	1 in 12		60 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	NRKR	TEO	103A	DNLL	1 in 8.5		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	NRKR	TEO	108A	DNLL	DS 1 IN 8.5		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 12	NRKR	TEO	105B	UPLL	1 in 12		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 12	NRKR	TEO	102A	UPLL	1 in 12		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	NRKR	TEO	107A	UPLL	1 in 8.5		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(DS)	NRKR	TEO	110	UPLL	DS		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(DS)	NRKR	TEO	105A	BNKR SDG 1	DS		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	NRKR	TEO	106B	BNKR SDG 2	1 in 8.5		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(DS)	NRKR	TEO	104	BNKR SDG 2	DS		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 12	NRKR	TEO	112	DNML	1 in 12		60 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 12	NRKR	TEO	113A	DNML	1 in 12		60 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 12	NRKR	TEO	114	3RDML	1 in 12		60 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 12	NRKR	TEO	123B	3RDML	1 in 12		60 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 12	NRKR	TEO	126B	3RDML	1 in 12		60 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	GDYA	GDYA	117A	COMMON LOOP	1 in 8.5		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(DS)	GDYA	GDYA	112A	ENGG SIDING	DS		52 kg				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(DS)	GDYA	GDYA	118A	UPLL	DS		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 12	BZU	MJY	102B	UP	1 in 12		60 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 12	BZU	MJY	112B	UPLL - 2	1 in 12		60 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	BZU	MJY	101	UP	1 in 8.5		60 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	BZU	MJY	115B	UP	1 in 8.5		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	BZU	MJY	114A	DNLL	1 in 8.5		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	BZU	MJY	106B	UPLL-2	1 in 8.5		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	BZU	MJY	104A	DNLL	DS		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	BZU	MJY	106A	UPLL-1	DS		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	BZU	MJY	111	UPLL-1	DS		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	BZU	MJY	112A	UPLL-2	DS		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	BZU	BZU	102A	COMMON LOOP	1 in 8.5		52 KG				TTR Balance

Sanctioned TTR-2025-2026

Sanction year	UID no	TTR type	SSE	Station	Point No	Line	Angle of Xing	Type	Rail section	Availability of material			Remarks
										Sleeper Set	CS	CMSC	
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	BZU	BZU	104B	UPLL	1 in 8.5		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 12	BZU	BZU	113A	COMMON LOOP	1 in 12		60 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	BZU	BZU	103A	UPLL	1 in 8.5		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	BZU	BZU	104A	ENGG SIDING	DS		52 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	BZU	BZU	112A	UPLL	DS		60 KG				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	MTY	MTY	105/A	UP loop line	1 in 8.5		60 Kg				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	MTY	MTY	106/B	Goods Shed line	1 in 8.5		60 Kg				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	MTY	MTY	102A	DN loop line	1 in 8.5		52 Kg				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	MTY	MTY	111/B	DN loop line	1 in 8.5		52 Kg				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	MTY	MTY	112/A	DN loop line	1 in 8.5		60 Kg				TTR Balance
2024-2025	01.03.31.24.1.10.001	TTR(FS+TWS+WCMSC)- 1 in 8.5	MTY	MTY	114/A	UP loop line	1 in 8.5		52 Kg				TTR Balance
2024-2025	01.03.31.24.1.10.002	TTR(DS)	CD	CD	105 D/S	DN Loop	DS						TTR Balance
2024-2025	01.03.31.24.1.10.002	TTR(FS+CS+CMS)- 1 in 8.5	CD	CD	HP	Goods Loop-1	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.1.10.002	TTR(FS+TWS+WCMSC)- 1 in 12	CD	CD	110B	UP Loop	1 in 12						TTR Balance
2024-2025	01.03.31.24.1.10.002	TTR(FS+TWS+WCMSC)- 1 in 12	CD	CD	111	Common Loop	1 in 12						TTR Balance
2024-2025	01.03.31.24.1.10.002	TTR(FS+TWS+WCMSC)- 1 in 12	CD	CD	103A	UP Loop	1 in 12						TTR Balance
2024-2025	01.03.31.24.1.10.002	TTR(FS+TWS+WCMSC)- 1 in 12	CD	CD	103B	Common Loop	1 in 12						TTR Balance
2024-2025	01.03.31.24.1.10.002	TTR(FS+TWS+WCMSC)- 1 in 12	CD	CD	106B	DN Loop	1 in 12						TTR Balance
2024-2025	01.03.31.24.1.10.002	TTR(FS+TWS+WCMSC)- 1 in 8.5	CD	CD	108B	Common Loop	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.1.10.002	TTR(FS+TWS+WCMSC)- 1 in 8.5	CD	CD	2GF13	Common Loop	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.1.10.002	TTR(FS+TWS+WCMSC)- 1 in 8.5	CD	CD	108B	DN Loop	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.1.10.002	TTR(FS+TWS+WCMSC)- 1 in 8.5	CD	CD	107A	DN Loop	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.1.10.002	TTR(FS+TWS+WCMSC)- 1 in 12	PLO	PLO	103B	DN LOOP	1 in 12						TTR Balance
2024-2025	01.03.31.24.1.10.002	TTR(FS+TWS+WCMSC)- 1 in 8.5	PLO	PLO	113B	UP LOOP	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+TWS+WCMSC)- 1 in 12	SEGM	SEGM	111/B	CLL	1 in 12						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+CS+CMS)- 1 in 8.5	BTBR	BTBR	120	BR-3	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+CS+CMS)- 1 in 8.5	BTBR	BTBR	122/B	BR-1	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+TWS+WCMSC)- 1 in 8.5	BTBR	BOK	122/B	DN LL-1	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+TWS+WCMSC)- 1 in 8.5	BTBR	BOK	122/A	DN LL-2	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+TWS+WCMSC)- 1 in 8.5	BTBR	BOK	112/A	UP/DN COMMON LL	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+TWS+WCMSC)- 1 in 12	BTBR	BOK	125/A	UP/DN COMMON LL	1 in 12						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+TWS+WCMSC)- 1 in 8.5	BTBR	BOK	123/A	DN LL-1	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(DS)	NGP	NGP	216 D/S	YARD LINE-4	DS						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+CS+CMS)- 1 in 8.5	NGP	NGP	214/A	UP GOODS ML	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+CS+CMS)- 1 in 8.5	NGP	NGP	226/B	GODI LINE-1	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+CS+CMS)- 1 in 8.5	NGP	NGP	213/A	DN GOOD ML	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+CS+CMS)- 1 in 8.5	NGP	NGP	244/A	UP GOOD ML	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+CS+CMS)- 1 in 8.5	NGP	NGP	244/B	UP GOOD ML	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+TWS+WCMSC)- 1 in 8.5	NGP	NGP	220	PF-08	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+CS+CMS)- 1 in 12	NGP	NGP	273	DN GOODS ML	1 in 12						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+CS+CMS)- 1 in 8.5	NGP	NGP	281/A	DN GOODS ML	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+CS+CMS)- 1 in 8.5	NGP	NGP	219/A	UP GOOD LL	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+CS+CMS)- 1 in 8.5	NGP	NGP	219/B	UP GOOD ML	1 in 8.5						TTR Balance

Sanctioned TTR-2025-2026

Sanction year	UID no	TTR type	SSE	Station	Point No	Line	Angle of Xing	Type	Rail section	Availability of material			Remarks
										Sleeper Set	CS	CMSC	
2024-2025	01.03.31.24.3.10.011	TTR(FS+CS+CMS)- 1 in 8.5	NGP	NGP	218	DN GOODS ML	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+CS+CMS)- 1 in 8.5	NGP	NGP	215	UP GOOD ML	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+CS+CMS)- 1 in 8.5	NGP	NGP	239/A	DN GOOD LL	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(FS+CS+CMS)- 1 in 8.5	NGP	NGP	239/B	DN GOOD ML	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(DS)	NGP	NGP	229 D/S	UP GOOD ML	DS						TTR Balance
2024-2025	01.03.31.24.3.10.011	TTR(DS)	NGP	NGP	230 D/S	DN GOOD ML	D/S						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+CS+CMS)- 1 in 8.5	KSWR	GNQ	103/A	UP Goods loop	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+CS+CMS)- 1 in 8.5	KSWR	GNQ	106A	ENGG SIDIND	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KSWR	GNQ	102A	DN loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KSWR	GNQ	105/A	UP loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KSWR	GNQ	103/B	DN loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(DS)	KSWR	GNQ	121B/D/S	Banker Siding	DS						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KSWR	GNQ	106B	UP loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KSWR	GNQ	113A	UP loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KSWR	GNQ	114/A	UP Goods loop	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KSWR	GNQ	114/B	DN loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KSWR	GNQ	116/A	DN loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KSWR	KOHL	104A/D/S	DN loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KSWR	KOHL	105/A	UP loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KSWR	KOHL	118/A	UP loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KSWR	KOHL	119/A	DN loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KSWR	KSWR	102/A	DN loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(DS)	KSWR	KSWR	103D/S	T W siding	DS						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KSWR	KSWR	2GF/14	DN loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KSWR	KSWR	112/A	DN loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(DS)	KATL	KATL	HP/02	Goods sdg 2	DS						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(DS)	KATL	KATL	HP07	Shunting Neck	DS						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(DS)	KATL	KATL	HP4	Goods sdg 3	DS						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(DS)	KATL	KATL	106/B	Goods sdg 1	DS						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KATL	KATL	104/A	UP loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KATL	KATL	106/A	UP loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(DS)	KATL	KATL	HP3	Goods sdg 2	DS						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+CS+CMS)- 1 in 8.5	KATL	KATL	HP/01	Goods sdg 1	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(DS)	KATL	KATL	103/A	DN loop line	DS						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(DS)	KATL	KATL	105	T W siding	DS						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+CS+CMS)- 1 in 8.5	KATL	KATL	HP5	Goods sdg 2	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+CS+CMS)- 1 in 8.5	KATL	KATL	HP/06	Goods sdg 1	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(DS)	KATL	KATL	123/A	Goods sdg 1	DS						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KATL	KATL	123/B	UP loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KATL	KATL	124/A	UP loop line	1 in 8.5						TTR Balance
2024-2025	01.03.31.24.3.10.012	TTR(FS+TWS+WCMSC)- 1 in 8.5	KATL	KATL	126/A	DN loop line	1 in 8.5						TTR Balance

Scope of Gaugeface lubricator

SN	Sr.DEN/ DEN	ADEN	CPWI	Total scope of Curve proposed for GFL	GFL provided in 2022-2023	GFL provided in 2023-2024	GFL provided in 2024-2025	Total GFL provided till 01.04.2025	Balance scope (Target) of GFL as on 01.04.2025	Jan-26	Cummulative Progress 2025-2026	Remarks	Total GFL Provided
1	Sr.DEN(N) NGP	BZU	KQE	37	0	0	8	8	29	0	0		8
2			GDYA	20	0	0	8	8	12	0	0		8
3			BZU	64	4	7	41	52	12	0	0		52
		ADEN BZU		**121**	**4**	**7**	**57**	**68**	**53**	**0**	**0**		**68**
4		AMF	JNO	79	0	0	19	19	60	0	0		19
5			AMF	13	0	0	0	0	13	0	0		0
6			MTY	55	3	8	32	43	12	0	0		43
7			NRKR	36	0	1	8	9	27	0	0		9
		ADEN AMF		**183**	**3**	**9**	**59**	**71**	**112**	**0**	**0**		**71**
Sr.DEN(N)NGP				**304**	**7**	**16**	**116**	**139**	**165**	**0**	**0**		**139**
8	Sr.DEN(Ctl)NGP	KATL	WOC	16	0	0	0	0	16	0	0		0
9			KATL	22	0	2	0	2	20	0	0		2
10			KSWR	12	0	5	0	5	7	0	0		5
		ADEN KATL		**50**	**0**	**7**	**0**	**7**	**43**	**0**	**0**		**7**
11		(S)NGP	NGP	10	0	3	5	8	2	0	0		8
12			BTBR	18	0	0	2	2	16	0	0		2
13			SEGM	6	0	3	0	3	3	0	0		3
14			AQ	0	0	0	0	0	0	0	0		0
		ADEN (S)NGP		**34**	**0**	**6**	**7**	**13**	**21**	**0**	**0**		**13**
Sr.DEN(CTL)NGP				**84**	**0**	**13**	**7**	**20**	**64**	**0**	**0**		**20**
15	Sr.DEN(S) NGP	WR	WR	1	0	0	1	1	0	0	0		1
15			PLO	2	0	0	0	0	2	0	0		0
16			CND	6	0	4	0	4	2	0	0		4
		ADEN WR		**9**	**0**	**4**	**1**	**5**	**4**	**0**	**0**		**5**
17		WRR	HGT	10	0	0	2	2	8	0	0		2
18			WRR	5	0	0	1	1	4	0	0		1
19			WUN	41	0	0	9	9	32	0	0		9
		ADEN WRR		**56**	**0**	**0**	**12**	**12**	**44**	**0**	**0**		**12**
20		BPQ	BUX	5	0	0	0	0	5	0	0		0
21			CD	21	0	0	4	4	17	0	0		4
		ADEN BPQ		**26**	**0**	**0**	**4**	**4**	**22**	**0**	**0**		**4**
Sr.DEN(S)NGP				**91**	**0**	**4**	**17**	**21**	**70**	**0**	**0**		**21**
Total				**479**	**7**	**33**	**140**	**180**	**299**	**0**	**0**		**180**

Improvement of yards- NGP Division- 2025-2026											
SN	**Division**	**Route name**	**Sr.DEN**	**ADEN**	**Station**	**Line No. & nomenclature of the yard line**	**Point No. & type of turnout (1: 8 1/2, 1: 12)**	**Reason for it being a bad layout**	**Nos of layout**	**How it can be corrected**	**Status/ TDC**
1	NGP	NRKR-NGP	Central	KATL	Katol	UP ML	P.no.102A (1 in 12)	Existing overall length=112.35m,Overall length req.=116.47m Length to be increased by =4.12m	1	P.no.102A required to shift by 4.12 m towards NGP end	Attended on Dt.25.05.2025
2	NGP	NRKR-NGP	Central	KATL	Kalmeshwar	UP ML	P.no.101A (1 in 12)	Existing overall length=90.17m,Overall length req.=91.218m Length to be increased by =1.048m	1	P.No.101A required to shift by 1.048 m towards NGP end	Attended on June-25
3	NGP	WR-BD	South	WR	PLO	DN ML	P.no.120B (1 in 12)	Existing X-over length=87.93 mtr ,Theortical X-over length=91.96 mtr SRJ Pt. no 120B DN RD required to shift 4.03 m towards NGP end	1	P.no.120 B DNRD required to shift by 4.03 m towards NGP end	Attended on Dt. 10.10.2025
4	NGP	ET-AMF	North	BZU	DOH	UP ML & DNML	P.no.116A (1 in 8.5), P.no.116B (1 in 8.5)	Existing overall length=94 m, required overall length=96.5 m, length to be increased by 2.5 m	1	P no.116A replaced by 1 in 16 and P.no.116B replaced by 1 in 12 and overall length corrected	Attended on Dt. Dec-2025
5	NGP	ET-NRKR	North	BZU	Betul	DN ML	P.no.101A (1 in 12)	Existing overall length=90.17 m,Overall length req.=91.218 m Length to be increased by =1.048 m	1	P.no.101A required to shift by 1.048 m towards NGP end	Planned during 3rd line work by construction organization
6	NGP	NRKR-NGP	Central	KSWR	Godhani	Dn ML to chord line & Chord line cross over	P.no.119A P.no.120B P.no.123A	Forced fit layout Turnout laid in the transition portion.	3	During remodelling of GNQ yard P.no.120AB & 119AB will be removed & 123 AB will be shifted in straight portion.	Planned during 3rd line work by construction organization

Action plan for Removal/Relaxation of PSR in NGP division in 2025-26

SN	Sr.DEN	Major Section	Block section/ Station yard	Line	From	To	Length of PSR (Km)	Reason of PSR	Existing speed (Kmph)	T o be Relaxed speed (Kmph)	Work to be done	Target month and year for removel /relaxation	Removal/relaxation
1	SrDEN N	ET-AMF	MGRD-DOH	DN	791/40	793/02	1.9	T/out in transition portion of curve of 2.3°	65	85	Elimination of S-curve (Reverse curve) by simple curve degree 2.3* during NI of DOH Yard	Nov-25	Relaxed in Nov-2025
2	DEN S	SEGM-BPQ	BUX-MJRI	UP	845/23	845/21	0.503	Yielding formation	75	130	Formation treatment by laying geogrid & Geotextile during BCM working	Dec-25	Removed in Dec-2025
3	Sr.DEN C	NRKR-NGP	TNH-KATL	DN	964/10	982/00	18	Weak formation patch	100	130	Formation treatment by laying geogrid & Geotextile during BCM working is completed after observing track parameters /track behaviors PSR will be removed	Feb-26	